

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	3rd	Final	Bill		
Name of work - Const ⁿ of Rd.					
Rasabandh to Nadi Tal.					
Agency - Shivshesh Const ⁿ .					
Motipur, Muzaffar Pur.					
Agreement No - MMGS-4/SB-6/					
2022-23					
date of start - 22/11/22					
date of Comp - 21/8/23					
date of measurement - 21/8/23					
date of entry - 24/01/24					

Abstract

1) clearing & grubbing road land

- - T/S

0.24 hect vide T.M.B P- 11

@ ₹ 53879.82/hect = ₹ 12931 =

2. Excavation of Road way - -

- - T/S

89.26 m³ vide T.M.B P- 11@ ₹ 133.10/m³ = ₹ 11881 =3. Constⁿ of embankment with approved materials - - T/S.89.26 m³ vide T.M.B P- 11

@ ₹ 36.17/m Continuation = ₹ 3229 =

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
21. Prov and laying hot applied thermoplastic					
154.88 m ² wide MB	1689	P-2			
@ ₹ 721.90/m ²					= ₹ 111820 =
22. Provision of Rumble Strips					
31.50 m ² wide MB	1689	P-2			
@ ₹ 208.59/m ²					= ₹ 6571 =
23. Plantation of Tree					
17 No wide MB	1689	P-2			
@ ₹ 855 / No					= ₹ 14535 =
					Total = ₹ 3984328 =
Add GST 12%					= ₹ 478119 =
Cess 1%					= ₹ 39843 =
SF					= ₹ 44188 =
					Total = ₹ 4546478 =
Less 23.69% below	(17)				1077061 =
					Total = ₹ 3469417 =
Less Previous B/W					= ₹ 3110029 =
					Total = ₹ 359388 =
VK 24/11/24 J.E.					

Continuation