

HN 6454 - HDB

HB.HO-292

Schedule XLV-Form No. 134

TOL to Bin Tola

DHADAHA

DIVISION

Barhara Kothu

SUB-DIVISION

MEASUREMENT BOOK

1-1/5 Khushi construction & company

3rd on A/c B: B: M

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work →	T.O. 1				to Bin
					tola
Agency →	M/S Khushi Const.				
	and Company, At- New				
	Sipahi tola Nagan				
	Parishad, Dist. - Purnea				
Agreement No →	232/SBD/23-24				
Date of completion →	31/08/2023				
Actual Date of completion →	30/08/24				
RECORD - ENTRY					

Item 1/4	Const. of Subgrade and earthen shoulder with				
	do			6I	
8 Nos →	30m	4.80m	0.350m		561.60m ²
11 Nos →	30m	7.80m	0.350m		772.20m ²
				(A) Total =	1333.80m ²
Item 2/5	Const. of G.S.B. by providing well graded material				
	do			6I	
10m X 7m	3.75m		0.150m		5.37m ²
	2				

Continuation

ABSTRACT OF COST

41

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 1/1	Setting out Pillars				
	do		EI		
Qty.	vide TM BP				
0.85 KM	GRs	4368	6.46/KM Rs		37133=
Item 2/2	clearing and grubbing Road Land (By Manual Means)				
	do		EI		
Qty.	vide TMBP				
0.297 Ha	GRs	75559.79/Ha Rs			22441=
Item 3/3	Const. of Embankment with Material obtained				
	do		EI		
Qty.	vide TMBP (22) + (37)				
103.43 m ² + 42.85 m ²					
146.28 m ²	GRs	250.16/m ² Rs			36593=
Item 4/3	Const. of Embankment with Material obtained from				
	do		EI		
Qty.	vide TMBP (22) + (37)				
175.12 m ² + 72.76 m ²					
247.88 m ²	GRs	198.83/m ² Rs			49286=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 41/34	Gravelling and laying reinforced				
	do		6 I		
Qty.	vide	TMBP	(27)		
4.37 m	GRs	10265.25/m ² Rs			44859=
Item 42/35	Supplying fitting and placing M.S.D				
	do		6 I		
Qty.	vide	TMBP	(27)		
1.35 MT	GRs	87805.95/MT Rs			118538=
Item 43/36	Parapet concrete plain/reinforced				
	do		6 I		
Qty.	vide	TMBP	(27)		
5.00 MT	GRs	4800.521/MT Rs			24003=
Item 44/37	Drainage spouts complete as per				
	do		6 I		
Qty.	vide	TMBP	(28)		
4 Nos	GRs	1506.74/No Rs			6027=
		Rs 84,99,380 =			
Add 19% (L.C+GST)		Rs (+) 16,14,882=			
Add S.F.		Rs (+) 87,377=			
		Rs 1,02,01,639=			

Continuation

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
1999 10/10/24					
Days Rs	1,02	1,01	1,639	= 50	
Less 10% Balance Rs	1,02	1,01	1,64	= 50	
Rs	91	81	4.75	= 50	
Less Previous Payment Rs	1,78	68	832	= 50	
Rs	13	12	6.43	= 50	
(M) 10/10/24					
08/10/24					
50					
25/03/24					
As attached					
16/03/24					
Engineer					
Rural Works Department					
Division, Mandla (Pune)					
16/3/24					

Continuation