

chandrika prasad

sah

Schedule XLV-Form No. 134  
Date No. 2998

Div. Work Division

Ring Work Sub-Division

Kalyanpur

MEASUREMENT BOOK

MBM: 26698

1ST ON APC BILL

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement  
of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Repair of Road from Hempur Thingra village to Kedle Punarwas under 3054 M R Scheme.					
Name of Agency :- Chandrika Pd. Sah					
W. No. - 04, Patarghat,					
Saharsa.					
Agreement No. - 04-MB1/MR-N/32-23/03					
					2023-24

Agreement Value	Rs 63,47,437/- (construction cost)
Agreement Rate	11.07% Below on B.O.R
Date of Commencement	03.05.2023
Time of completion	02.02.2024
Date of Measurment	05.09.2023
Work done	Record Entry
① clearing & grubbing road land & uprooting veg. grass, bushes etc all complete job	
$10 \times 30 \times 2 \times 1.00 = 6000 \text{ m}^2$	
$30 \times 30 \times 2 \times 1.00 = 18000 \text{ m}^2$	
$5 \times 30 \times 2 \times 1.00 = 3000 \text{ m}^2$	
$1 \times 25 \times 2 \times 1.00 = 50 \text{ m}^2$	
	$27500 \text{ m}^2$

$$\frac{27500 \text{ m}^2}{10,000} \text{ Continuation} = 0.275 \\ \approx 0.28 \text{ Hectare.}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. - Total Amount = Rs 6808326/-					
Less 11.0 Fess Below Rate					
As per agreement - C.Rs 753682/-					
Payable Amount - by 6054644 s/w					
Work has been completed as per 8th Oct 2023 Rate 1212					
(Mon) 29/11/23 29/11/23 (Sat) OB					

## Material statements

(i) Earthwork	$= 1347.30 \text{ m}^3$	
(ii) Stone Metal	$= 229.72 \text{ m}^3 @ 1080=50/\text{m}^3$	including Royality.
(iii) Stone chips	$= 360.75 \text{ m}^3 @ 424=21/\text{m}^3$	$586=20/\text{m}^3$
(iv) Screening	$= 34.38 \text{ m}^3 @ 424=21/\text{m}^3$	$424=21/\text{m}^3$
(v) Local sand	$= 60.43 \text{ m}^3 @ 175=80/\text{m}^3$	$175=80/\text{m}^3$
(vi) Course Sand	$= 95.72 \text{ m}^3 @ 494=20/\text{m}^3$	$494=20/\text{m}^3$
(vii) Emulsion SS-1	$= 0.852 \text{ MT}$	
(viii) Emulsion RST	$= 1.506 \text{ MT}$	
(ix) Bitumen S-90	$= 14.120 \text{ MT}$	
		<u>Roy</u>
<u>M.A.C</u> 29/11/23	4446	<u>9136=20</u>
	—	<u>24821=20</u>
JB	—	<u>21140=20</u>
	—	<u>1458=20</u>
	4532 Fwd	<u>1516=20</u>
	—	<u>4729=20</u>
Total =	<u>48993=m3</u>	<u>62800=20</u>

## Continuation

संचार प्राप्त वित्त एवं रुपये नियम

Memo of Lst on A/C Bill

vide Letter No:- 152 DT- 16.11.23

Acc - 6347437=0

(Sch. XLV Form No. 134  
W.C.Ho-74 dt 19-12-23)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work done value				6054644=0	
18% GST Amt with below				907344=0	
Transaction value for GST				5146900=0	
5% SD Rs-	302732=0				
7.5GST(T.V)Rs-	51469=0				
7.5GST(T.V)Rs-	51469=0				
7.9.TAX Rs-	60547=0				
7.1IPSS Rs-	60547=0				638557=0
Royalty Rs-	48993=0				
S. fee Rs-	62800=0				
Payable Rs-	5416087=0				
Gross Rs-	6054644=0				

Passed for Rs- 6054644=0 Rupees  
Sixty lac Fiftyfour thousand six  
hundred Fortyfour only.

Divisional Accounts Officer-I  
Rural Work Department  
Works Division, Saharsa

Executive Engineer  
Rural work Department  
Works Division, Saharsa

Doc 18/12/23