

Schedule XLV-Form No. 134

Noadun Road Lal Bigha

W An A0 A DIVISION



21/11/21 SUB-DIVISION

Vinay Const.

MEASUREMENT BOOK

2450

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(22) Road marking					
2x10	x 30.00 x		0.10	= 60 m ²	
2x3	x 30.00 x		0.10	= 18 m ²	
2x1	x 10.00 x		0.10	= 2 m ²	
2x10	x 30.00 x		0.10	= 60 m ²	
				= 140 m ²	
(23) Planting of tree					
2x	10 Nos			= 20 Nos.	
2x	10 Nos			= 20 Nos.	
2x	5 Nos			= 10 Nos.	
				= 50 Nos.	
 05.11.23 DE  5/11/23 SA					

2nd an A/c Bill
Construction Work Final
 Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/W - Noonan Road to Lal Bigha Agency - M/s Vinay Construction					
Agg No - RWD Na 06/04 MR/3054/MSD/22-23					
Date of W.O - 09-02-2023					
Date of completion - 08-11-2023					
Actual date of completion - 05-11-23					
Date of measurement - 02-08-2023					
Date of Entry - 23-02-2024					
Further Measured - NIL					
23-02-24 JE 23-02-24 JE					
Abstract of cost.					
(1) clearing and grubbing					
0.18 hec @ Rs 56526.51/hec Rs 10,175=00					
(2) Scarifying existing					
75.00 m ² @ Rs 18.46/m ² - Rs 1,384=00					
(3) C.S.B. gnd. I					
34.23 m ³ @ Rs 1302.86/m ³ - Rs 44,597=00					
(4) WBM-2					
21.15 m ³ @ Rs 1939.14/m ³ - Rs 41,013=00					
(5) WBM-3					
36.76 m ³ @ Rs 1911.82/m ³ - Rs 70,279=00					
(6) Prime coat					
490.17 m ² @ Rs 5613/m ² - Rs 27,513=00					
(7) Tack coat (I)					
490.17 m ² @ Rs 19.11/m ² Rs 9,367=00					

Continuation

