

Maliya tal NH 104 to Maliya tal Bharat Nepal Seema

Schedule XLV-Form No. 134

सर्वप्रथम अधिवक्ता

सर्वप्रथम कार्य विभाग

कार्य प्रमोदल, जयनगर

5c

DIVISION

R.W.D. Ladgaon

SUB-DIVISION

1182

MEASUREMENT BOOK

Sri Ramanand Singh

1st on A/c Bill

Name for work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Named work: - Construct Road from Maliga
 to NH-104 to Maliga to Bharat
 Nepal Seema under road (S)

Agency: Ramnand Singh, 102,

Agreement No - 88-SBD/2020-21

Agreement Value 1,02,90,470.00

Date of Commence - 27.11.2020

Date of Completion - 26.11.2021

Rate: - 4.75% below

Date of Measurement -

Road work

① Pro & Fixing working B.M & pillar

- do - do - all complete job.

10 Nov

10 Nov

② Clearing & grubbing at Road Land

- do - do - all complete job.

2x14x25m x 1.75m = 1225.00 m²

2x12x25m x 1.80m = 1080.00 m²

2x10x25m x 1.70m = 850.00 m²

2x9x25m x 1.85m = 832.50 m²

2x7x25m x 1.65m = 577.50 m²

2x1x0.4m x 1.75m = 14.00 m²

1304m
 4579.00/10000

4579.00
 = 0.458 Hec

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) 900 MM octagonal					
2 Nos @ 2 9024.60 per m					1804920
(11) 600 x 450 MM tile					
4 Nos @ 4865.25 per m					1946120
(23) Prov. not applied thermo plastic floor					
Qty vide P-28 8 mm					
260.80 m ² @ 735.44/m ²					19180320
(24) Prov. Paid & Paid					
Qty vide P-28 8 mm					
24.96 m ² @ 9718/m ²					24262
(25) Planting of trees with one tree					
Qty vide P-28 8 mm					
83 Nos @ 819.24 per m					680532
T=2 846481920					
(26) Add L.C @ 1% = 84					8464820
(27) Add W.S @ 12% = 101577820					
(28) Add S.F @ 10% = 10994520					
T=2 967519020					
less 4.75% as per specification					4595720
T=2 921561820					
less Provisional Payment vide P-15 8 mm					384090920
Net T=2 537470920					
6 mm					
30/11/25					
9.5					

Continuation