

5th & final Bill

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
Name of work - const. of road from				
Shedlagar Chennar Road to				
Tandi Hala.				
Name of Agency - Nizamin K. Singh,				
Vill - Tankob, A. Bad.				
Ag. No. - 66 SBD/2020 - 2021				
Date of Start - 31.07.2020				
Date of completion - 30.07.2021				
Actual date of completion - 25.05.23				

ABSTRACT OF COST

Date - 20.08.2023

1. Cost of setting out

billings & reference billings

etc - do - do -

247. vide T. & M. B. P. (39) - 1.50 km

QRs. 27, 619 = 21/Km. - Rs. 41,429/-

2. clearing & grubbing Road

land etc - do - do - all completed

247. vide T. & M. B. P. (39) - 0.53 Ha

QRs. 58,321 = 70/Ha. - Rs. 30,910/-

3. Const. of Road embankment

with soil etc - do - do - all completed

247. vide T. & M. B. P. (40) - 2852.73 m

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4- cont. 81 Road survey made					
with soil etc-do-do-all cont.					
247. vide T. n. B. P. (37) - 1800.00					
ARs. 223 = 97/100 - Rs.					4,03,146
5- cont. 81 C.C. B. in road					
pavement etc-do-do-all cont.					
247. vide T. n. B. P. (37) - 1000.85					
ARs. 3213 = 47/100 - Rs.					28,86,596
6- cont. 81 Pvg. work g. n. l. consolidation					
etc-do-do-all comp. job -					
247. vide T. n. B. P. (37) - 426.674					
ARs. 9469 = 57/100 - Rs.					19,04,439
T. Pvg. & Laying Paving coat					
etc-do-do-all comp. job -					
247. vide T. n. B. P. (37) - 389.00					
ARs. 50 = 32/100 - Rs.					1,90,587
8- cont. 81 Laying tack coat					
etc-do-do-all comp. job -					
247. vide T. n. B. P. (37) - 389.00					
ARs. 16 = 88/100 - Rs.					63,933
9- cont. 81 Laying road etc					
do-do-all comp. job -					
247. vide T. n. B. P. (37) - 389.00					
ARs. 252 = 69/100 - Rs.					9,57,063
10- cont. 81 un-reinforced					
plain in road pavement etc					
do-do-all comp. job -					
247. vide T. n. B. P. (37) - 300.718					
ARs. 7090 = 95/100 - Rs.					21,32,370

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
11- SIFF R.C.C. 7715 etc - do-do-all comp. job -				
247. vide T.M.B.P. (42)				
i) 1000 post - 3.0 nos.				
Q.R.S. 2200 = 15/100				Rs. 6,960/-
ii) 2000 post - 6.0 nos.				
Q.R.S. 698 = 30/100				Rs. 3,890/-
12- SIFF Retard Relectroni- sed fabric signboard etc - do-do-all comp. job -				
247. vide T.M.B.P. (42)				
i) 6000 comp. eq. 10/100				
trangle - 6.0000 Q.R.S. 3828 = 24/100				22,960/-
ii) 600000 X 450000 - 3.0 nos.				
Q.R.S. 5077 = 29/100				Rs. 15,234/-
iii) 600000 circular - 1.0 nos.				
Q.R.S. 5164 = 50/100				Rs. 5,164/-
13- Cvg. & laying Road marking with hot applied thermoplastic compound etc - do-do-all comp. job -				
247. vide T.M.B.P. (42) -				
i) 8 T. Surface - 200.000 nos.				
830 = 58/100				Rs. 1,66,116/-
ii) P.C.C. Surface - 100.000 (B.M.)				
Q.R.S. 9475 = 73/100				Rs. 94,732/-
14- SIFF manholes & pits etc - in temporary signboard etc - do-do				
247. vide T.M.B.P. (42) - 3.0 nos.				Rs. 3,1764/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
15. Fluo in excavation for found ⁿ etc-do-do-all comp ⁿ job -					
247. vide T. no. G. P. (A) - 12.56m ²					
Q.Rs. 304 = 33/m ² - Rs. 19,039/-					
16. Pvg. P.C.C. m/c in found ⁿ etc-do-do-all comp ⁿ job -					
247. vide T. no. G. P. (A) - 8.24m ²					
Q.Rs. 5365 = 62/m ² - Rs. 44,213/-					
17. S/F/F R.C.C. H.P. do do comp ⁿ NP3 etc-do-do-all comp ⁿ job -					
247. vide T. no. B. P. (A) - 22.5m ²					
Q.Rs. 1252 = 67/m ² - Rs. 29,085/-					
18. Pvg. 100A Blue (1:4) in found ⁿ etc-do-do-all comp ⁿ job -					
247. vide T. no. G. P. (A) - 55.44m ²					
Q.Rs. 6170 = 64/m ² - Rs. 3,42,100/-					
19. Pvg. C.P. (1:4) in brickwork etc-do-do-all comp ⁿ job -					
247. vide T. no. G. P. (A) - 117.72m ²					
Q.Rs. 157 = 83/m ² - Rs. 18,580/-					
20. Pvg. 1: Cement cement punning etc-do-do-all comp ⁿ job -					
247. vide T. no. G. P. (A) - 26.48m ²					
Q.Rs. 50 = 02/m ² - Rs. 1,825/-					
21. Add S.Fee - Rs. 1,17,013/-					
Q.Rs. 21,212.61 (lower) Rs. 21,30,774/-					

MM/CSV-3349

51

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8.4.92	79,15,310				
less previous hyant @ 72.29, 56.2					
			88.6, 85, 744		
20.08.2023 T.E.					
<u>Material comparison</u>					
i) crushed stone - 107.02					
ii) crushed sand - 53.51					
20.08.23 T.E.					

~~20.08.23~~