

MHGSY Const. of Road floor -

## Schedule XLV-Form No. 134

SC Malda Ganga Gram Devta to Gopal Nagar  
Chain Pur tak. (Agreement No. 298 / SBD / MHGSY  
2021-22)

No. of Agency:- Resh Pauhan Kuan DIVISION

ARRARRA

Const. Cost: 177811.37 =  
M. Cost: 257727.8 =  
Total - 20358415

## SUB-DIVISION

PALASI

Date of Commence:- 31-03-2022  
Date of Completion:- 30.03.2023

**MEASUREMENT BOOK**

2650

Abstract of Cost

31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) PN & fixing of working benchmarks & pillars					
2.15 Km (Q.V.TMB p-18)					
@ Rs. 37470.76/Km - Rs. 80562/-					
(2) clearing and grubbing road land by manual means					
0.75 Ha (Q.V.TMB p-18)					
@ Rs. 52970.33/Ha - Rs. 39728/-					
(3) Const. of Embankment with lead upto 100 m					
242.57 m <sup>3</sup> (Q.V.TMB p-27)					
@ Rs. 170.57/m <sup>3</sup> - Rs. 46286/-					
(4) Const. of Embankment with lead upto 100 m					
4067.13 m <sup>3</sup> (Q.V.TMB p-27)					
@ Rs. 149.08/m <sup>3</sup> - Rs. 606328/-					
(5) Const. of Subgrade and earthen shoulder.					
4029 m <sup>3</sup> (Q.V.TMB p-19)					
1617.425 m <sup>3</sup> (Q.V.TMB p-25)					
5646.425 m <sup>3</sup>					
@ Rs. 192.25/m <sup>3</sup> - Rs. 1085525/-					
					1
					Rs. 1858369/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) Coats. 8 granular Sub-base					
1676.25 m <sup>3</sup> (Q.U.TMB p-19)					
17.025 m <sup>3</sup> (Q.U.TMB p-23)					
1693.275 m <sup>3</sup>					
Unit 1693.0 / m <sup>3</sup> @ Rs. 3530.91/m <sup>3</sup> - Rs. 597786/-					
(7) P/v. laying, spreading and Compacting stone aggregate					
8 Specific size					
599.07 m <sup>3</sup> (Q.U.TMB p-19)					
12.503 m <sup>3</sup> (Q.U.TMB p-23)					
611.573 m <sup>3</sup>					
Unit 610.73 m <sup>3</sup> @ Rs. 4320.87/m <sup>3</sup> - Rs. 2638885/-					
(8) P/v to applying primer 9 Coat with bitumen emulsion					
7583.625 m <sup>2</sup> (Q.U.TMB p-24)					
Unit 7575 m <sup>2</sup> @ Rs. 44.50/m <sup>2</sup> - Rs. 337087/-					
(9) P/v to applying tack coat 10 with bitumen emulsion					
7583.625 m <sup>2</sup> (Q.U.TMB p-24)					
Unit 7575 m <sup>2</sup> @ Rs. 15.00/m <sup>2</sup> - Rs. 115140/-					
(10) P/v. laying and rolling of close graded premix surfa.					
7583.625 m <sup>2</sup> (Q.U.TMB p-24)					
Unit 7575 m <sup>2</sup> @ Rs. 227.18/m <sup>2</sup> - Rs. 1720888/-					

Continuation

Rs. 12648235/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) <del>15</del> ) <del>concre</del> . of Un-reinforced plain cement concrete pavement					
70.9 m <sup>2</sup> (8m.00m x 8.74)					
@Rs. 7363.86/m <sup>2</sup> — Rs. 669375/-					
(12) laying brick soiling layer					
on prepared Sub-grade					
With thick extended edging.					
150 m <sup>2</sup> (8m.00m x P+28)					
@Rs. 546.46/m <sup>2</sup> — Rs. 81969/-					
(13) <del>15</del> M V laying of reinforced					
cement Concrete pipe duct					
300 mm dia.					
67.510 m <sup>2</sup> (8m.00m x P-17)					
@Rs. 1681.61/m <sup>2</sup> — Rs. 113509/-					
(14) <del>17</del> RCC mix grade Km					
stone					
3 nos. (Q.V.TM& P-28)					
@Rs. 2484.43/each — Rs. 7453/-					
(15) <del>18</del> 200 m stone					
9 nos (Q.V.TM& P-28)					
@Rs. 662.31/each — Rs. 5961/-					
(16) <del>20</del> 600 mm equilateral					
and triangle					
9 nos. (Q.V.TM& P-28)					
@Rs. 3641.194/each — Rs. 32771/-					

Continuation

Rs. 13559273/-

34  
Sch. XLV-Form No. 134 B.P.B. 13559273/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) 21) 600 mm Circular 5 nos. (Q.V.TMB p-28)					
					@Rs. 4821.50/- each - Rs. 24108/-
(18) 22) 800 X 600 mm rectangular 9 nos (Q.V.TMB p-28)					
					@Rs. 6652.39/- each - Rs. 59871/-
(19) 23) 600 X 450 mm rectangular 5 nos. (Q.V.TMB p-28)					
					@Rs. 4700.68/- each - Rs. 23503/-
(20) 25) Road marking on BT Surface. 400 m <sup>2</sup> (Q.V.TMB p-28)					
					@Rs. 721.95/m <sup>2</sup> - Rs. 288780/-
(21) 26) Zebra Crossing. 11 m <sup>2</sup> (Q.V.TMB p-29)					
					@Rs. 721.95/m <sup>2</sup> - Rs. 7941/-
(22) 27) Road marking on ice Pavement 30 m <sup>2</sup> (Q.V.TMB p-29)					
					@Rs. 822.65/m <sup>2</sup> - Rs. 24679/-
(23) 28) RCC M15 grade boundary Following Standard design 24 nos (Q.V.TMB p-29)					
					@Rs. 482.999/- each - Rs. 11592/-
					— / — /
					Rs 1399974/-

Continuation

35  
Sch. XLV-Form No. 134 12(1) 13999747/

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24) 29) P/V x opening dimensions and place relevant fraction here					
9 nos. (Q.v.TMB p=29)					
@Rs. 11523.55/each — Rs. 103712/-					
(25) 30) Planting of trees by the road side avenue trees.					
100 nos. (Q.v.TMB p=29)					
@Rs. 842.36/each — Rs. 8423.6/-					
(26) 21) Half brick circular tree grand in 2nd class brick.					
100 nos. (Q.v.TMB p=30)					
@Rs. 1946.80/each — Rs. 19468.0/-					
(27) 22) P/V x fixing of typ cap Monetary performance board with Logo as per M.R.O Specification					
5 nos. (Q.v.TMB p=30)					
@Rs. 9826.65/each — Rs. 49133/-					
(28) 33) E/W to excavation for foundation of structure -					
89.394 m <sup>2</sup> (Q.v.TMB p=20)					
@Rs. 305.42/m <sup>3</sup> — Rs. 27303/-					
(29) 34) P/V M20 as levelling course in foundation					
13785 m <sup>3</sup> (Q.v.TMB p=20)					
@Rs. 6911.31/m <sup>3</sup> — Rs. 95272/-					
					/
	Continuation				Rs. 14554285/-

BFR. 14554285/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(30) Plates/Brackets fixed on Sub-structure complete.					
101.28 m <sup>3</sup> (Q.V.T.M.B p-20)					
@ Rs. 7272.66/m <sup>3</sup> — Rs. 73860/-					
(31) P/H x laying RCC pipe NP-3 for Culvert.					
22.520 m (Q.V.T.M.B p-20)					
@ Rs. 3535.012/m — Rs. 79538/-					
(32) Painting on parapet wall Painting two coat					
61.92 m <sup>2</sup> (Q.V.T.M.B p-30)					
@ Rs. 100.76/m <sup>2</sup> — Rs. 6239/-					
					Rs. 15378663/-
Add Gst 12%					Rs. 1845440/-
Add L-C 1%					Rs. 153787/-
Add S.Fee					Rs. 203408/-
					Rs. 17581298/-
less a 05% below					Rs. 8791/-
					Rs. 17572507/-
less previous payment Rs. 12513060/-					
					Rs. 5059447/-
<i>Nature</i>					
27/11/29					
JE					
<i>Person</i>					
28/11/23					
PZ					