

Consts of Road" PIR0 Bihtra Babouari Road to
Sikroul Mahadit Tola.
Shedule XLV Form No. 134.

MDB-Bricks

AggrNo- 01.SBD. MD-B.23-24

PIR0

DIVISION

TARARI

SUB-DIVISION

Name of Contractor:- Sri Shailesh Kumar

Measurement Book

653

Date of Start:- 07.07.2023

Date of Completion:- 06.07.2024

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of road from Piro - Pitka - Basanti road to Sikraut Mahadale Tal. under MMSY (NDB/BRICS - III)					
Name of agency: Sri Shailash Kr. Singh					
Agreement No.: 01/S.B.D/MMSY (NDB-BRICS) of 2023-24.					
Agreement amount: Rs. 86986721.00					
Date of Commencement: 07/07/2023					
Contract date of Completion: 06/07/2024					

Measurements

- (1) Providing P.C.C @ Mso grade concrete over a prepared surface for flooring etc. - all comp. in as per specification and direction of E. I/O.

1 x 8.30 x 2.70 x 0.25 = 5.74 m ³
1 x 2.00 x 3.00 x 0.30 = 1.80 m ³
7.54 m ³

- (2) Providing brick - masonry work in cement mortar (1:3) etc. - all comp. in as per specification and direction of E. I/O. in substrate

1 x 0.60 x 0.50 x 3.00 = 0.90 m ³
--

B.E. total = Rs 3098157.00

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2.86 m ² , vide TMB, P-35					
@ Rs 668.382 per m ² - R					19133.00
(20) Provisional pcc m ²					
architectural coping edge -					
2.88 m ² , vide TMB, P-35					
@ Rs 485.79 per m ² - - - R					1411.00
Total				R	7118701.00
Add: G.S.T @ 18%				(+1) R	1281366.00
Add: Labour cess @ 1% - - - R				(1) R	71187.00
Add: Leak Seigniorage fee @ 10% - R				R	113507.00
Sub-total				R	8584761.00
Deduct:					
Previous payment - - - R				R	7860381.00
Bill amount - - - R				R	720380.00

19/03/2021
J.E

Continuation