

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, रजौली।**

Mob No.: 8986915851.

Email I.D.: - eerwdrajauli@gmail.com

पत्रांक... 3.54.अनु... ..

रजौली / दिनांक 21/03/24

प्रेषक,

ई0 अरविन्द कुमार,
कार्यपालक अभियंता।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण, पटना।


विषय :- नई अनुरक्षण नीति-2018 योजनान्तर्गत आवंटित राशि का उपयोगिता प्रमाण पत्र तथा आवंटन अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है, कि इस प्रमंडल के अधीन नई अनुरक्षण नीति-2018 योजनान्तर्गत पथों में चल रहे कार्य के भुगतान हेतु विहित प्रपत्र में माँग पत्र एवं उपयोगिता प्रमाण पत्र संलग्न करते हुए आग्रह है, कि आवंटन उपलब्ध कराने की कृपा की जाय ताकि कराये गए कार्यों का भुगतान किया जा सके।

अनु० :- यथोक्त।

विश्वासभाजन,


21-03-24

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, रजौली।


21/03/24

Requisition for Scheme Head :- MR (3054) under Bihar Rural Road Maintenance Policy 2018 (Initial Rectification and Surface Renewal)

Name of Works Division: RWD (W) Division, Rajauli

SL. NO	Package No-	Name Of Road	Project Id as Per MIS	Administrative Approval (AA) Letter No- & Date	Administrative Approval (AA)		Agreement Amount		Agreement No- & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/Km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content In percentage	Previous Total allotted Amount (in Lakh)	upto date expenditure as per MIS (in Lakh)	Requisition against work done (in lakh)	Remarks
					Length (in km)	Amount (in) lakh	Initial Rectification with surface Renewal (in lakh)	5 years routine Maintenance (in Lakh)										
1	RM/NA/RAJ /23/ 0014	Meskaur - Bisait	10502602086	Lt. 1942/ 29.03.23	4.550	212.02000	135.24013	50.59415	10 MR- 3054/MBD/202 3-24	11-01-2024	-	2408	25	5.00	0.00000	0.00000	134.93242	Completed
2	RM/NA/RAJ /22/0001	Construction of Road from Roh - Bhatta (Village - Anaila) to Sundari	10502701020	Lt. 116/ 08.03.22	2.830	98.71500	75.22976	31.26520	01/MR- 3054/MBD/202 2-23	17/07/23	-	3087	25	5.00	47.39474	47.39474	26.94840	Completed
3	RM/NA/RAJ /22/ 0001	Construction of Road from Baryani PMGSY Road to Harsipur Path	10502701032	Lt. 116/ 08.03.22	1.435	53.68000	42.23295	16.11630	01/MR- 3054/MBD/202 2-23	17/07/23	-	2664	25	5.00	26.60676	26.60676	13.51448	Completed
4	RM/NA/RAJ /23/ 0015	Roh - Seor Road (Village Anaila) to Kathara Road via Partapur	10502601031	Lt. 1942/ 29.03.23	6.350	314.55000	224.03435	64.15680	09/MR- 3054/MBD/202 3-24	04/07/24	-	3020	25	5.00	212.83263	212.83263	9.54937	Completed
G. Total					15.165	678.96500	476.73719	162.13245	0.000	-	-	11179			286.83413	286.83413	184.94467	

In Word One Crore Eighty Four Lakh Ninty Four Thousand Four Hundred Sixty Seven only)


 Executive Engineer,
 Rural Works Department,
 Works Division- Rajauli.


 21.03/27

FORM GFR 19-A

(See Government of India's Decision (1) below Rule 150)
Form of Utilization Certificate up to the Month of **18-MARCH-2024**.

S. No	Name of Scheme	Sanction No. & Date with Amount (In Rs.lacs)	Amount Received (in Rs.Lacs)	Decrease (in Lacs)	Particulars
1	Bihar Rural Roads New Maint. Policy 2018	As on 25-MARCH-2023	3787.76798	137.05028	Certified that out of Rs. 6979.91749 Lakh received during the Financial Year 2023-24 (18-MARCH-24) in favour of Executive Engineer, RWD (W) Division, Rajauli, Bihar out of which a sum of Rs. 6746.24940 Lakh has been utilized for the purpose of New Maintenance Policy 2018 Under MR3054 Scheme as given in the margin for which it was sanctioned and Rs. 207.13771 has been surrendered and that the balance of Rs. 103.47023 Lacs remaining unutilized at the end of the said period.
2		Lt. 63 Dt 13.04.23	20.97956	22.11023	
3		Lt. 31 Dt 31.05.23	89.44542	36.56126	
4		Lt. 78 Dt 24.05.23	198.63594	11.41594	
5		Lt. 84 Dt 08.06.23	126.74006		
6		Lt. 85 Dt 14.06.23	129.82321		
7		Lt. 92 Dt 28.06.23	613.59155		
8		Lt. 100 Dt 14.07.23	126.21474		
9		Lt. 113 Dt 14.08.23	247.90635		
10		Lt. 117 Dt 28.08.23	24.11419		
11		Lt. 120 Dt 04.09.23	46.69588		
12		Lt. 129 Dt 27.09.23	131.84459		
13		Lt. 136 Dt 10.10.23	101.11183		
14		Lt. 147 Dt 07.11.23	83.40053		
15		Lt. 151 Dt 10.11.23	144.37968		
16		Lt. 155 Dt 21.11.23	104.92788		
		Lt. 159 Dt 29.11.23	37.50471		
		Lt. 14 Dt 06.02.24	317.96752		
		Lt. 31 Dt 09.03.24	646.86587		
			6979.91749	207.13771	


2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-


- Works have been supervised by Executive Engineers/Superintending Engineer.
- Periodic inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

Physical Progress achieved :-

- Construction of Road Works
- Construction of CD Works


21-03-24
 Executive Engineer,
 Rural Works Department,
 Works Division, Rajauli.


21/03/24


21/03/24

Name of Road- Roh-Seor Road (Village Anaila) to Kathara Road via Partapur																						
Name of Contractor-Ranjeet Kumar											Batch No- RM/NA/RAJ/23/0015											
Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV	TEGORY ROAD	IRI	Latitude	Longitude	Event										
13/2/24	16:18:10	41	0.1	980	10.1	2800	2745	G	7.45	24.65341	85.40535	Normal	Y = 0 * X ^ 2 + 0.854 * X + 376.5									
13/2/24	16:18:45	41	0.1	550	10.1	2500	3073	G	6.43	24.65278	85.40473	Normal	X = 8000									
13/2/24	16:19:0	41	0.1	460	20.2	3600	3304	G	5.55	24.65214	85.40394	Speed Breaker	Y = 7208									
13/2/24	16:19:20	41	0.1	500	30.3	3000	2646	G	5.94	24.65145	85.40335	Normal										
13/2/24	16:19:20	41	0.1	520	20.2	2200	3817	G	6.14	24.65074	85.40285	Normal	(R) RURAL ROAD									
13/2/24	16:19:56	41	0.1	440	20.2	2400	3134	G	5.36	24.65000	85.40239	Curve	Good Average Poor									
13/2/24	16:20:0	41	0.1	310	30.3	2100	3023	G	4.05	24.64913	85.40221	Normal	<4000 4001-5000 >5001									
13/2/24	16:20:31	41	0.1	290	30.3	2900	2853	G	3.85	24.64829	85.40234	Normal										
13/2/24	16:20:31	41	0.1	250	20.2	2500	2511	G	3.43	24.64766	85.40199	Normal										
13/2/24	16:21:0	41	0.1	330	30.3	2300	3194	G	4.25	24.64749	85.40108	Speed Breaker										
13/2/24	16:21:6	41	0.1	320	30.3	2200	3109	G	4.15	24.64753	85.40005	Normal										
13/2/24	16:21:6	41	0.1	310	30.3	2100	3023	G	4.05	24.64696	85.39938	Normal										
13/2/24	16:21:6	41	0.1	270	30.3	2700	2682	G	3.64	24.64618	85.39899	Curve										
13/2/24	16:21:41	41	0.1	300	30.3	3000	3938	G	3.95	24.64538	85.39859	Normal										
13/2/24	16:21:41	41	0.1	270	30.3	2700	2682	G	3.64	24.64455	85.39811	Speed Breaker										
13/2/24	16:22:0	41	0.1	280	20.2	2800	3767	G	3.74	24.64379	85.39769	Normal										
13/2/24	16:22:17	41	0.1	550	20.2	2500	3073	G	6.43	24.64305	85.39712	Normal										
13/2/24	16:22:52	41	0.1	600	10.1	3000	2500	G	6.91	24.64183	85.3964	Normal										
13/2/24	16:23:0	41	0.1	640	20.2	3400	3842	G	7.29	24.64115	85.39586	Normal										
13/2/24	16:23:27	41	0.1	220	30.3	2200	2255	G	3.12	24.64053	85.39519	Normal										
13/2/24	16:23:27	41	0.1	250	40.4	2500	2511	G	3.43	24.63982	85.39458	Normal										
13/2/24	16:24:3	41	0.1	350	20.2	3500	3365	G	4.46	24.63916	85.39392	Normal										
13/2/24	16:24:3	41	0.1	250	30.3	2500	2511	G	3.43	24.63861	85.39322	Normal										
13/2/24	16:24:38	41	0.1	230	20.2	2300	2340	G	3.22	24.63782	85.39281	Curve										
13/2/24	16:25:0	41	0.1	260	30.3	2600	3596	G	3.54	24.63718	85.39219	Normal										
13/2/24	16:25:13	41	0.1	300	30.3	3000	2938	G	3.95	24.63633	85.39178	Normal										
13/2/24	16:25:13	41	0.1	290	30.3	2900	3853	G	3.85	24.6355	85.39145	Normal										
13/2/24	16:26:0	41	0.1	250	30.3	2500	2578	G	3.43	24.63484	85.39088	Normal										
13/2/24	16:26:24	41	0.1	250	30.3	2500	3511	G	3.43	24.63414	85.39022	Normal										
13/2/24	16:26:24	41	0.1	260	20.2	2600	2596	G	3.54	24.63333	85.38958	Normal										
13/2/24	16:27:0	41	0.1	420	10.1	3200	3963	G	5.16	24.63257	85.38914	Normal										
13/2/24	16:27:0	41	0.1	240	30.3	2400	2426	G	3.33	24.63175	85.38931	Normal										
13/2/24	16:27:1	41	0.1	290	30.3	2900	2853	G	3.85	24.63087	85.38918	Normal										
13/2/24	16:27:20	41	0.1	290	30.3	2900	2853	G	3.85	24.63006	85.38862	Normal										
13/2/24	16:27:30	41	0.1	260	30.3	2600	2596	G	3.54	24.62938	85.38813	Normal										
13/2/24	16:27:42	41	0.1	220	30.3	2200	2255	G	3.12	24.62852	85.38795	Normal										

16/02/24
JE

16/02/24
JE

16/02/24
JE

13/2/24	16:27:50	41	0.1	250	30.3	2500	2511	G	3.43	24.62763	85.38774	Normal						
13/2/24	16:28:6	41	0.1	350	20.2	3500	3365	G	4.46	24.62675	85.38761	Curve						
13/2/24	16:28:17	41	0.1	260	20.2	2600	3596	G	3.54	24.62625	85.38838	Curve						
13/2/24	16:28:22	41	0.1	270	30.3	2700	2682	G	3.64	24.62548	85.3888	Normal						
13/2/24	16:28:26	41	0.1	340	20.2	3400	3280	G	4.36	24.62496	85.38951	Normal						
13/2/24	16:28:30	41	0.1	500	20.2	3000	2646	G	5.94	24.62459	85.39040	Normal						
13/2/24	16:28:41	41	0.1	580	10.1	3800	2329	G	6.72	24.62383	85.39025	Normal						
13/2/24	16:28:52	41	0.1	540	10.1	3400	2988	G	6.33	24.62295	85.39024	Normal						
13/2/24	16:29:13	41	0.1	510	20.2	3100	3731	G	6.04	24.62208	85.39000	Normal						
13/2/24	16:29:20	41	0.1	290	30.3	2900	2853	G	3.85	24.62124	85.38978	Normal						
13/2/24	16:29:35	41	0.1	340	20.2	3400	3280	G	4.36	24.6204	85.38951	Normal						
13/2/24	16:29:46	41	0.1	330	20.2	3300	3194	G	4.25	24.61953	85.38948	Normal						
13/2/24	16:29:50	41	0.1	350	20.2	3500	3365	G	4.46	24.61862	85.38928	Normal						
13/2/24	16:30:18	41	0.1	370	20.2	3700	3536	G	4.52	24.61798	85.3886	Normal						
13/2/24	16:30:29	41	0.1	370	20.2	3700	3536	G	4.66	24.61739	85.38793	Normal						
13/2/24	16:30:35	41	0.1	250	30.3	2500	2511	G	3.43	24.61671	85.38737	Curve						
13/2/24	16:30:50	41	0.1	220	30.3	2200	3255	G	3.12	24.61589	85.38689	Normal						
13/2/24	16:31:45	41	0.1	250	20.2	2500	2511	G	3.43	24.61507	85.38655	Normal						
13/2/24	16:31:53	41	0.1	290	20.2	2900	2853	G	3.85	24.61429	85.38621	Normal						
13/2/24	16:32:24	41	0.1	360	20.2	3600	3450	G	4.56	24.61347	85.38571	Normal						
13/2/24	16:32:35	41	0.1	620	10.1	3200	2671	G	7.10	24.61278	85.3851	Normal						
13/2/24	16:32:46	41	0.1	590	10.1	3900	3415	G	6.81	24.61200	85.38473	Curve						
13/2/24	16:33:0	41	0.1	570	20.2	3700	2244	G	6.62	24.61118	85.38434	Normal						
13/2/24	16:33:28	41	0.1	520	10.1	3200	3817	G	6.14	24.61009	85.38345	Normal						
13/2/24	16:33:49	41	0.1	640	20.2	3400	2842	G	7.29	24.60957	85.38266	Normal						
13/2/24	16:34:30	41	0.1	580	10.1	3800	3385	G	6.52	24.60905	85.38192	Normal						
13/2/24	16:34:41	41	0.1	580	20.2	2800	3329	G	6.72	24.6082	85.38163	Normal						
13/2/24	16:34:52	41	0.050	80	10.1	3000	2208	G	8.79	24.60786	85.38135	Normal						
Total		6.350	24000.00	1464.50	185200.00	193299.00	3020.30											
Average		375.00	22.88	2893.75														

kumudy
 16/02/24
 SP

kumudy
 16/02/24
 AG

16.02.24
 EC

 CamScanner

UIV
mm/
km

1208
00 0.88 4.88 0.89 1.12 3.45 8.78 9.22 2.22 2.22 2.22 2.22 3.49 6.78 9.55 5.25 5.56 5.56 6.88 4

Distance * 1000 m

14x17mln
16/02/24
JR

16/04/24
A.E.

Kind
EE

m.R.

Schedule XLV-Form No. 134

Roh sein Rd Road To Koshi Rishi Rd Road via

Pastapur

DIVISION

Ranjit Kumar

SUB-DIVISION

टे

1344

MEASUREMENT BOOK

m.B.No

ABSTRACT OF COST

36

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1/1) Clearing & Grubbing Round land do - do -					
TWB, P-27 =	1.27119				
@ 72697.86 / m ²				= Rs. 92326-	
(2/0) Const of Subgrade & earthwork shoulder do - di -					
TWB, P-27 =	4974.75 m ³				
@ 262.96 / m ³				= Rs. 13,08,160-	
(3/3) Granular sub-base with well graded Material do - di					
TWB, P-27 =	155.748 m ³				
@ 2112.62 / m ³				= Rs. 329036-	
(4/4) WBM Cracking 2					
TWB, P-27 =	166.244 m ³				
@ 4107.03 / m ³				= Rs. 6,82,779-	
(5/5) WBM Cracking-3					
TWB, P-27 =	262.285 m ³				
@ 3972.79 / m ³				= Rs. 10,42,003-	
(6/6) prime coat					
TWB, P-27 =	3493.229 m ²				
@ 60.38 / m ²				= Rs. 210921-	
(7/7) patch work over WBM using M/S steel surface d &					
TWB, P-27 =	4186.732 m ²				
@ 264.07 / m ²				= Rs. 11,05,590	
				C/o = 47,70,815-	
				= Rs. 47,70,815-	

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
8/8 Tack coat					
TWB, P-28 =	22	286.527	m ²		
@ 2073/m ²	=	13	4,62,500	sq	
9/9 SDBL					
TWB, P-28 =	452	.495	m ³		
@ 13725.24/m ³	=	13	6210602	sq	
10/10 d LCC					
TWB, P-28 =	34	.77	m ³		
@ 4529.16/m ³	=	13	157477	sq	
11/11 Const. of panel concrete d/s					
TWB, P-28 =	732	.928	m ³		
@ 77142/m ³	=	13	56,51,916	sq	
12/12 5th 1cm stone					
TWB, P-34 =	1	140			
@ 518031/m ³	=	13	5180	sq	
13/13 1cm stone					
TWB, P-34 =	25	140			
@ 2608.75/m ³	=	13	13044	sq	
14/14 20mm stone					
TWB, P-34 =	26	148			
@ 764.53/m ³	=	13	19878	sq	
15/15 Direction & plane T'dent/hml					
81m d/s					
TWB, P-34 =	1	.92	m ²		
@ 14875.74/m ²	=	13	28561	sq	
16/16 60mm equalized & p/s					
TWB, P-30 =	18	148			
TWB, P-34 =	2	140			
@ 4347.10/m ³	=	20	86942	sq	

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(17/17) 60mm circular					
TWB, P-34 = 12 Hrs					
@ 4196.28/Hrs = Rs. 50355					
(18/18) 60mm x 450mm recycler					
TWB, P-34 = 11 Hrs					
@ 4051.75/Hrs = Rs. 44569					
(19/20) planting of trees along side divider					
TWB, P-35 = 23 Hrs					
@ 1269.42/Hrs = Rs. 29196					
(20/21) Road Marking in BT portion					
TWB, P-28 = 9600 m ²					
@ 886.37/m ² = Rs. 850934					
(21/22) Road Marking in CC portion					
TWB, P-28 = 3100 m ²					
@ 1004.15/m ² = Rs. 311287					
(22/23) painting of large logo mil. paint on divider					
TWB, P-28 = 2 Hrs					
@ 11097.47/Hrs = Rs. 22195					
(23/24) E/W in excavation for shrine as per drawing					
TWB, P-29 = 119.194 m ³					
@ 167.690/m ³ = Rs. 19988					
(24/25) mms PCC M10 (1/2.5/5)					
TWB, P-29 = 1184 m ³					
@ 5884.590/m ³ = Rs. 69574					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(25/26) Bore masonry work in					cm (1/4)
TWB, P-29 =		110.615 m ³			
LT 110.60 m ³					
@ 7048.67/m ³					= Rs. 779588
(26/27) m & laying R.C.C. pipe HP-3					
for culverts on first cut					
TWB, P-29 =		30.00 Rm			
@ 7148.77/Rm					= Rs. 214463
(27/28) plastering with cm (1/4) in					
blue in sub structure cut					
TWB, P-29 =		203.564 m ²			
TWB, P-35 =		302.40 m ²			
		= 565.964 m ²			
@ 186.89/m ²					= Rs. 105773
(28/29) masonry 1.5m cent piling					
TWB, P-29 =		53.04 m ²			
@ 62.79/m ²					= Rs. 333020
(29/30) Bore masonry work in					
cm (1/3) in periphery do do					
TWB P-35 =		43.20 m ³			
@ 6829.24/m ³					= Rs. 295023
(30/31) painting Two coats on 1st cut					
culvert cut					
TWB, P-35 =		302.40 m ²			
@ 135.23/m ²					= Rs. 40894
					c/u = 2,05,06,452

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
31/32) Pencil Mandy work in dry (1:3) in parapet dry					
TWB, P-30 =				1.617 m ³	
@ 658.99/m ³				= Rs. 1066/-	
32/33) Disbury of earthy dry					
TWB, P-30 =				61.38 m ³	
@ 467.35/m ³				= Rs. 28686/-	
33/34) Removing all types of lime pipes & dry					
TWB, P-30 =				15.00 m ³	
@ 336.35/m ³				= Rs. 5045/-	
34/35) mm or inch of repro-surface, dry					
TWB, P-30 =				= Rs. 2,05,36,204/-	
Add LAST @ 18.00% = Rs				36,96,517/-	
Add L-C @ 1.00% = Rs.				2,105,362/-	
S-F				= Rs. 2,68,025/-	
				= Rs. 24,17,03,108/-	
Less 10.00% as per Agreement				= Rs. 24,70,311/-	
				= Rs. 22,23,82,00/-	
Less previous payment TWB, P30 = (-) Rs				2,12,83,263/-	
				= Rs. 9,49,534/-	
Amount					
18/03/24					
19/03/24					

Continuation