

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, किशनगंज-1

मोबाइल नं०- 8986915655 ईमेल- ee.kishanganj.rwd2@gmail.com

पत्रांक- 495 अनु० / किशनगंज दिनांक- 21/3/24

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल किशनगंज-1

सेवा में,

अपर मुख्य कार्यपालक
पदाधिकारी- सह- सचिव, ब्राडा।

विषय :- **NABARD** (Bridge) के अंतर्गत किये गए कार्यों के विरुद्ध आवंटन उपलब्ध कराने के सम्बन्ध में।

महाशय,


उपरोक्त विषयक संबंध में कहना है कि इस प्रमंडलाधीन **NABARD** (Bridge) के अंतर्गत किये गए कार्यों के विरुद्ध भुगतान करने हेतु 710.42721 लाख रुपये मात्र की राशि की आवश्यकता है। जिसे विहित प्रपत्र में भरकर इस पत्र के साथ संलग्न की जा रही है।

अतः सादर अनुरोध है कि अधियाचित राशि का आवंटन उपलब्ध कराने की


कृपा की जाय।

अनु०-यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल किशनगंज-1



**Utilization Certificate-up to March 2024 For NABARD under Office of the
Executive Engineer R.W.D. Work Division, Kishanganj-1**

From,

Name of PIU/Executive Engineer
RWD Work Division, Kishanganj-1

To,

Secretary cum Empowered Officer,
BRRDA (NABARD), Patna (Bihar).

Sl. No.	Name Scheme	Sanction No. & Date with Amount	Amount Received (in Lacs Rs.)	Particular
1	2	3	4	5
1	Construction of Rural roads under NABARD.	Secretary cum Empowered Officer, BRRDA (NABARD), Patna (Bihar). Total Amounting Rs. 25,01,26,554 (Twenty Five Crore One Lac Twenty Six Thousand Five Hundred Fifty Four) Only.	Rs. 25,01,26,554 (Twenty Five Crore One Lac Twenty Six Thousand Five Hundred Fifty Four) Only.	Certified that out of 25,01,26,554 (Twenty Five Crore One Lac Twenty Six Thousand Five Hundred Fifty Four) Only of grants in aid sanctioned during and up to year 2023-24 in favor of officer-in-charge/PIU/E.E, RWD work Division, Kishanganj-1. A sum of Rs. 17,56,61,301 (Rupees Seventeen Core Fifty Six Lac Sixty One Thousand Three Hundred One) Only has been utilize for the purpose of NABARD Programmed fund as given in the margin for which it was sanctioned and that the balance of Rs.7,44,65,253 (Rupees Seven Crore Forty Four Lac Sixty Five Thousand Two Hundred Fifty Three) Only, remaining unutilized as the end of the period under report.

Certified that I have satisfied myself that the condition on which the grants in-aid was sanction have been only fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which in was sanctioned.

Kind of Check Exercised:-


- Works have been supervised by Executive Engineer/Superintend Engineer.
- Periodic Inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction Material have tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer.
- All other codas formalities have been observed.

Physical Progress achieved.

- Construction of road works.
- Construction of CD works.


Sr. Divisional Accounts Officer
RWD works division, Kishanganj-1


Executive Engineer
RWD works division, Kishanganj-1


21/03/24

Rural Works Department
NABARD (Bridge) Allotment Requisition Format

Name of Division:-RWD Works Division, Kishanganj-1

Sl. No.	Year	Name of Bridge	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-10)	Remarks
				Length (in m)	Amount (in Lacs)	Main Work (in Lacs)	Maintenance (in Lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2023-24	Construction of RCC Bridge in Kashidari To Mirjabag MMGSY Road	Jahangir Alam	17.50	147.05000	152.10587	4.68000	88.80000	88.80000	152.1059	63.30587	Super Structure Done
2	2023-24	Construction of RCC Bridge at Budhimari Uttar tola Road	Ghulam Subhani	19.55	215.16000	251.16999	3.48500	185.00000	185.00000	251.16999	66.16999	Super Structure Done
3	2023-24	Construction of RCC Bridge at Kudhell to Baludangi	Simanchal Construction Pvt.Ltd	52.50	460.63000	502.83918	7.72715	240.58000	240.58000	380.58000	140.00000	Super Structure Work in Progress
4	2023-24	Construction of RCC Bridge at T02 To Dakshin Bualdah Road	Sadik Alam	19.550	220.940	251.89431	4.16024	110.00000	110.00000	251.89431	141.89431	Super Structure Work in Progress
5	2023-24	Construction of RCC Bridge in Bastakola PMGSY to Bairbanna	Faisal Ahmad	17.50	149.96000	153.57394	4.99000	80.23000	80.23000	153.57394	73.34394	Super Structure Completed
6	2023-24	Construction of RCC Bridge in Bastakol PMGSY Road to Jafar Tola Road	Nitu Kumari	17.50	152.92000	155.91310	4.66000	80.25000	80.25000	155.91310	75.66310	Super Structure Completed
7	2023-24	Construction of RCC Bridge in Tawer Chowk to Kash Toli Sunder Tola via Ekgharia Khatiya Tola L046- T08 Road	Nafish Alam	17.50	147.72000	151.96147	4.39000	81.00000	81.00000	146.00000	65.00000	Super Structure in Progress
8	2023-24	Construction of RCC Bridge in Shahpur Gariya Bachcha Nunu Tola To L052 MMGSY Road	Nitu Kumari	17.50	151.81000	156.71044	4.99821	0.00000	0.00000	85.05000	85.05000	Sub Structure in Progress
Total :-											710.42721	

Signature
21-03-2024
D/E

Sr. Divisional Accounts Officer
Works Division, Kishanganj-1

Signature
Executive Engineer
Works Division, Kishanganj-1

नोट:-

- खर्च का मिलान MIS से होना आवश्यक है।
- अध्यापित राशि का पथवार मापीपुस्त की प्रथम एवं अंतिम पेज की अभिप्रायित छाया प्रति संलग्न होना आवश्यक है।
- पूर्व निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।
- योजनावार सभी पथों का अध्यापना एक साथ योजना आवश्यक है।
- निर्गत राशि का डी0 सी0 विपत्र 15 दिनांक के अन्दर ब्रांडा कार्यालय में उपलब्ध कराया जाना आवश्यक है।