

Name of Road - PMGSY TO BRAHMAN TOL
Schedule XLV-Form No. 134
PMGSY SC

Executive Engineer
Rural Works Department
WDA Division, Gorakhpur

-3255-

DIVISION

CHANDRA
SUB-DIVISION
SEEMA CHOUHARY

MEASUREMENT BOOK

No-3255-

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction with maintenance of work from railway To Brahman Tol (Railway-st)					
Name of Agency - Seema Chaudhary, Vill. Naurat, Dist - Madhubani.					
Date of start - 16/07/23					
Date of comp - 15/04/23					
Actual Date of comp -					

Measurements.					
(1) providing and fixing setting out pillars. — do — do					
— all — Job.					
1 x 5.00 =					5 Nos.
(2) clearing and grubbing Road land — do — do					
— Job.					
1.00 x 686.00 x 3.500 =					2401.00
					0.24 Ha.
(3) providing and fixing 'logo' and informative sign board — do — do					
— all — Job					
1 x 5.00 =					5 Nos.

Continuation

(ABSTRACT OF COST)

6

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Providing and fixing 'logo' on maintenance board—do					
—do—all—Job.					
1x 5.00 —					5 Nos.
(1/1) Providing and fixing Setting out pillars TRIP-D					
—do—do—all—Job.					
5 Nos @ 2971.77/No =					14858.00
(2/2) clearing and grubbing Road land TRIP-D—do					
—do—all—Job.					
0.24 Hec @ 68803.33/Hec =					16512.00
(3/15) Providing and fixing logo and Maintenance board TRIP-D—do—do					
—all—Job.					
5 Nos @ 12302.90/No =					61514.00
(4/16) Excavation for foundation of structure TRIP-D—do					
—do—all—Job.					
29.800 m ³ @ 362.75/m ³ =					10810.00

Continuation 103694.00

Scanned with CamScanner

Scanned with CamScanner

Scanned with CamScanner

• 8 B.f = 6656.91 cu

Particulars	Details of actual measurement			Contents of area
	No.	L	B. D.	
(10/4) Construction of Subgrade				
Leather Sheet 1111 P (3)				
do do all - Job				
615.88 m ³ @ 46.52 / m ³				151819.00
(11/8) 64.9. B. 1111 P (3)				
do do all - Job				
353.40 m ³ @ 5337.51 / m ³				1846978.00
(12/6) 10.13. B. 1111 P (3)				
do do all - Job				
193.40 m ³ @ 5453.72				1112021.00
Total Amount				3776998.00
Add 18% 1487. Amount				679719.00
Add 1% 10. Amount				37771.00
21				40499.00
Sub Total				
10% Below				453752.00
Net Amount				4083771.00
19/3/24				
AE				
Certified				
Executive				
Rural Works Div				
17/03/24				