

ANWAR HUSSAIN

MMGSY-(NDB-BRICS)

PMGSY ROAD TO HASSELI MILIK

Schedule XLV-Form No. 134

L-2.310 Km

R. W. D. KATHAR - DIVISION

FALKA - SUB-DIVISION

(No-2303)

Measurement Book

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract May 06 Cont.</u>					
(1) Providing & laying of working benchmark pillars etc.					
vide May page no-18					
2.310 km @ 40273.74/km =					93032.00
(2) Clearing and grubbing road land etc.					
vide May page no-18					
0.809 hec @ 72639.95/hect =					58766.00
(3) Excavation for roadway in soil using manual means etc.					
vide May page no-18					
181.50 m ³ @ 179.66 /m ³ =					32608.00
(4) Construction of embankment with approved material etc.					
vide May page no-18					
108.90 m ³ @ 78.93 /m ³ =					8595.00
(5) Excavation for roadway in soil hydraulic etc.					
vide May page no-18					
181.50 m ³ @ 100.17 /m ² =					18181.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27) providing and laying wearing course m30 grade etc. videQty. page no-22					
4.7 m ³ @ 21177.45 /m ³ =					99534.00
(28) Dismantling of existing Cement Concrete etc. vide Qty. page no-22					
1.5 m ³ @ 550.66 /m ³ =					826.00
(29) Dismantling RCC pipe etc. vide Qty. page no-23					
3.00 m ³ @ 1512.78 /m ³ =					4538.00
(30) Dismantling of RCC Concrete etc. vide Qty. page no-23					
24.75 m ³ @ 301.53 /m ³ =					7463.00
					RS 18688919.00
Labour cess 1%. RS -					186889.00
WST 18%. RS -					3364005.00
Seigniorage fee RS -					160356.00
					RS - 22400169.00
less 10% below RS -					2240017.00
					RS - 20160152
Less for previous bills RS -					9657905.00
					RS - 10502247.00
<i>Amelkha</i> 21/3/24 DE					

Continuation