

~~1/25/81~~
Schedule XLV-Form No. 134

Road - Main Road to Yadavtala Keshopur

सिद्धर सिंग फोर सिंग सिंग सिंग सिंग **DIVISION**

सिद्धर सिंग फोर सिंग सिंग सिंग सिंग **SUB-DIVISION**

21851 2405

MEASUREMENT BOOK

Agg. - Sanjiv Kumar

3rd on A/c Bill

19

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
N/Work :-		Length of CD & Road			
		from Main Road to			
		yadar tola keshopur.			
N/Agency :-		Sri Sumit Kumar			
		Fulwariya, Parroo,			
		Muzaffarpur.			
A.No. :-		159-SBD/2020-21			
Date of start :-		11/09/2020			
Date of Completion :-		10/06/2021			

Work done -

- ① Length of Granular Sub base (16.20m)

Up to date measurement.

1x 8.00 x	$\frac{6.45 + 3.95}{2}$	x 0.200 =	8.32 m ³
1x 5x 30.00 x	$\frac{3.95 + 3.70}{2}$	x 0.200 =	114.75 m ³
1x 4x 30.00 x	$\frac{3.70 + 3.80}{2}$	x 0.200 =	90.00 m ³
1x 20.00 x	$\frac{3.80 + 3.90}{2}$	x 0.200 =	15.40 m ³
1x 10.00 x	$\frac{3.90 + 6.90}{2}$	x 0.200 =	10.80 m ³
1x 16.20 x	3.20 (av)	x 0.200 =	10.37 m ³
			/

Continuation

Total = 249.64 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		R/P = B.			2072129.00
Add @ 12%.		L.S.T (+) R.			248655.00
Add @ 1%.		L.C (+) R.			20721.00
					1
		Total = R.			2341505.00
Add S. Fees					
1) Constn of embankment					
		Qty = 1254.99 m ³			
		@ R. 34.81/10m ³			R. 4369.00
2) Constn of USB kerb					
		Qty = 249.64 m ²			
		@ R. 559.16/10m ²			R. 13959.00
3) P.W. laying & spreading as BM-3					
		Qty = 88.34 m ³			
		@ R. 714.30/10m ³			R. 6310.00
4) P.W. & laying M.S. (typical)					
		Qty = 1177.89 m ²			
		@ R. 14.13/10m ²			R. 1664.00
5) P.W. P.C.C. M.S. grade					
		Qty = 4.60 m ² width-9			
		@ R. 520.26/10m ²			R. 239.00
6) P.W. P.C.C. M.S. grade					
		Qty = 33.74 m ²			
		@ R. 595.16/10m ²			R. 2008.00

Continuation

Total = R. 28549.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F = ft. 28		549.00
Add Material (A) = ft. 23					41,505.00
			(+)		1
			Total = ft. 23		7,005.00
less @ 10% Below as					
Per Agreement (A)					23,7005.00
					1
			Total = ft. 21,33,049.		00
less Previous Payment					
			(-) ft. 13,16,916.		00
					1
			Total = ft. 8,16,133.		00

24/2/24
3

Continuation

the totals of
be made in
ayable, vide
) . £ paym
on.