

6th on A/C bill

32

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road & C.D					
Work from Bithara Sugaura mungsy road					
to Bithara Jobdi road under MMGSY (S)					
Name of Agency - Sri Krishnand Thra, Thanjhar					
pur, Madhuboni					
Agreement No. - 10500/2020-21					
Date of commencement - 01.04.2021					
Date of completion - 21.03.2022					
(Record measurement) 16.02.2023					
1. Construction of road & C.D of 11					
B.T part	01	30.00	4.05	0.200	= 24.30 m ³
	01	27.00	4.05	0.200	= 21.87 m ³
					46.17 m ³
2. Providing, laying & B.M.G.M.I. of 11					
C.C. part	01	10.60	(2.90 + 3.10)		
			2		
			x 0.075		= 2.39 m ³
	01	11.40	(2.60 + 2.40)		
			2		
			x 0.075		= 2.17 m ³
	01	8.30	(3.50 + 3.70)		
			2		
			x 0.075		= 2.24 m ³
	01	14.70	(3.40 + 3.50)		
			2		
			x 0.075		= 3.80 m ³
	01	6.00	x 3.00 x	0.075	= 1.35 m ³
					11.95 m ³
Total					
16/02/2023					
J.C.					

Continuation

Continuation

Continuation

Abstract of cost

37

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Setting out pillar of E/I					
Qty uide Tm B P- (28)					
0.5 No. @ 2403.62 / No. -					12018/-
2. Cleaning & Grubbing of E/I					
Qty uide Tm B P- (28)					
0.52 Hec @ 52730.23 / Hec -					27544/-
3. Construction of embankment of E/I Qty uide Tm B P- (26)					
(a) lead upto 100 m					
418.04 m ³ @ 190.36 / m ³ -					79578/-
(b) lead upto 100 m					
1672.16 m ³ @ 154.07 / m ³ -					257630/-
4. Construction of G.S. Grt of E/I Qty uide Tm B P- (28) (32)					
908.55 + 46.17 = 954.72 m ³					
@ 2800.53 / m ³ -					2673722/-
5. P/F masonry bond of E/I					
Qty uide Tm B P- (28), (31)					
02402 = 04 m ³ @ 10814.96 / m ³ -					43260/-
6. E/W in excavation of E/I					
Qty uide Tm B P- (28)					
119.04 m ³ @ 279.09 / m ³ -					33223/-
7. Providing M15 concrete of E/I					
Qty uide Tm B P- (28)					
18.37 m ³ @ 5505 / m ³ -					101127/-

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16. Providing & supplying half coat of 1:2 city wide road P-29					
	3326.25	m ²	@ 14.82/m ²		49295/-
17. Providing & fixing and rolling of 1:2 city wide road P-30					
	3326.25	m ²	@ 218.02/m ²		725189/-
18. Construction of PCC city wide road P-30 & P-33					
	345.03 + 25.41	= 370.44	m ³		
	370.44	m ³	@ 6972.30/m ³		2582819/-
19. Construction of subgrade of 1:2 city wide road P-33					
	526.34	m ³	@ 192.04/m ³		101078/-
20. Road monitoring on edge of 1:2 city wide road P-34					
	302.80	m ²	@ 721.95/m ²		218606/-
21. RCC mix concrete city wide road P-34					
(a) 100 mm stone - 0.3 No. @ 2275.28					6886/-
(b) 100 mm stone - 0.6 No. @ 617.24					3703/-
22. Providing & fixing retro-reflective board of 1:2 city wide road P-34					
(a) 600 mm Δ - 10 No. @ 2297.31					22973/-
(b) 600 x 450 □ - 04 No. @ 4519.04					18076/-

Continuation

[illegible]

BI. ₹ 4839630~

V. 13

31

Sch. XLV—Form No. 134

15.02.24

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Memo of Payment

8x.S.I — R 387171~

1x.I.T — R 48397~

1x.L.G — R 48397~

1x.C.G.T — R 48397~

1x.S.G.T — R 48397~

Royalty — R 58143~

10x.E.O.T — R 483963~

Total ₹ 1122865~

Net Cost ₹ 3716765~

Total ₹ 4839630~

proposed for Rs 4839630~

(Forty eight Lakhs & thirty

four thousand six hundred

thirty) only.

Executive Engineer
R.W.D. Works Division
Muzaffargarh

