

N/M: - MATYON SAA HOUSE - 10 PWD DIHARAMPUR
KIHARKA BASANT ROAD

Schedule XLV-Form No. 134

MMCSY (SC)

आधी काय सिमात काय ग्रंथसुधारी DIVISION

आधी काय सिमात काय ग्रंथसुधारी SUB-DIVISION
अन्वय

WILSON'S PRESENT BOOK

2773

277E

Agency: - Domestic Const.

Particulars	Details of actual measurement				Contents of area
	No.	A.	B.	D.	

Executive Engineer
R.W.D. Works

4th on A/C running Bill
Measurement.

N/Work - Constn of pd.

from Mathura Sah Kanto to

DIND Pd. Dharmpur Charka

Basant under MM hsy in

Bokhara Block.

re/Assay - Domestic

Constn Pvt. Ltd.

Ramdyaku Nagar Haripur

Kari Mohammad pur, Muzaffarpur

Agreement No - 11 SIBD/2022-23

Date of start - 27.5.22

Date of Comp - 26.5.23

Hem (1) Constn of WB hr I

-do-do- all Camp. 20m.
(PCC Portion)

$$16 \times 30m \times 3.75m \times 0.10 = 180.00 m^3$$

$$17 \times 20m \times 3.75m \times 0.10m = 7.50 m^3$$

Total 187.50 m³

(*) PIV & (giving WB hr II)

(BT) Portion - do-do

all Camp. 20m

Continuation

4th on A/c summary will
Abstract.

15
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) PIV & fixing working bench m.e. TMB, page (a)					
Qty —	1.50	10 m.			
@ 40/15.40/10 m =					602320
(2) PIV & fixing reference pillar. TMB, page (8)					
Qty —	1.50	10 m.			
@ 40/15.40/10 m =					276920
(3) Sifo cleaning & grubbing. TMB, page (8)					
Qty —	0.30	ha.			
@ 1.52930.33/ha. =					1529120
(4) Cont'n of embankment. TMB, page (8)					
(a) lead 100 m. Qty 325.00 m ³					
@ 1.52.15/m ³ =					4944920
(b) lead 1000 m. Qty 125.00 m ³					
@ 1.190.57/m ³ =					2382120
(5) Cont'n of subgrade. TMB, page (8) Qty 215.00 m ³					
@ 1.191.76/m ³ =					40557220
(6) Cont'n of USB W2 (B) TMB, page (9) Qty 729.00 m ³					
@ 1.2862.73/m ³ =					208693020
— Total					857045520

Continuation

Particulars	No.	L.	B.	D.	Comments of area
(7) Conf 14 of W.D. m/s (PCC)					
TMB, page (13) Qty - 189.50 m					
@ 2862.73 / m ² =					536762.0
(8) P.V. & (giving) W.B.M.II					
(BT) TMB, page (14)					
Qty - 253.12 m ³					
@ 3482.24 / m ³ =					881425.0
(9) P.V. & (giving) W.B.M.II (PCC)					
TMB, page (14) Qty - 140.62 m ³					
@ 3482.24 / m ³ =					489673.0
(10) P.V. & applying prime coat (CSS)					
TMB, page (14)					
Qty - 2250.00 m ²					
@ 42.07 / m ² =					96908.0
(11) P.V. & applying prime coat (P.S.I.)					
TMB, page (14)					
Qty - 2250.00 m ²					
@ 14.74 / m ² =					33165.0
(12) P.V. & (giving) mix seal surface with 40 mm thickness					
TMB, page (14)					
Qty - 2250.00 m ²					
@ 216.04 / m ² =					486090.0

Continuation

Total = 5114478.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) p/v & Fixing typical					
type & many in form sign					
bu d. rmb, page (9)					
Qty - 02 no.					
@ V. 9578.80 / each: 1					1915420
Total					513363220
Add 12% list — 1 (+) 61603620					
Add 1% labour (less 1 (+) 5137620					
Add 1% — 1 (+) 5051020					
Total					585151420
2.10% 1085 — 1 (-) 122882220					
Total					572863220
(39) previous payment 1-1/254880520					
Total					317982720

Annex
28/3/24
S.E.

Material statement.

- (1) Metal — 659.43m³
- (ii) Screening material — 139.80m³
- Bitumene. 7 dom.