

Agreement No-185B3/2023-24

Vjankishankhyam Par Recd Path do
Brahman Dakshin Tola
Shedule XLV Form No. 134.



DIVISION



SUB-DIVISION

Measurement Book




MBNO-1754

INDEX

PAGE

प्रमाणित इस मनी
पुस्तक में कुल 100 ~~रुपये~~ हैं जिस को
सहायक अभियंता 31/2/24 ~~विभाग~~ ग्रामीण
कार्य विभाग कार्य अवर प्रमंडल
राजेश नाम से निर्गत किया जाता है


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल देवीपुर (दरभंगा)
राजेश
31/3/24

INDEX

PAGE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st	on	A/c	Bill		

Name of work - construction
of Road from Ujan
Gharshyampur Rd path
to Brahman Jakshin
Tola under State
Scheme (NABARD) Head.

Name of Agency - Kumar
Kumar, Muzaffarpur

Agreement No. - 18 SBD/2023-24

Date of Commence - 13.03.2024

Date of completion

as per AS - 12.03.2025

Date of measurement - AS per
work done wise dated.

Abstract of cost

(1) Setting out pillars
providing and fixing
of working Bench
mark

Qty of TMBP-4
item No. (1)

i.e. 0.720 Km

② 14842.49/Km Rs 10687=00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
2/2 Clearing and grubbing Road land including ———— $\frac{2}{1}$					
Qty vide TMB P-4					
Item No. (2)					
i.e. = 0.504 Hec					
@ 75573.34/Hec Rs 38089 ⁵⁰					
3/3 Construction of Embankment with material obtained from					
Borrow pits ———— $\frac{2}{1}$					
Qty vide TMB P-4					
Item No. (3)					
i.e. = 1305.88 m ³					
@ 261.09/m ³ Rs 3409 ⁵⁰					
4/4 Construction of Subgrade & Earthed Shoulder ———— $\frac{2}{1}$					
Qty vide TMB P-5					
i.e. = 1520.64 m ³					
Qty vide TMB P-6					
i.e. = 902.30 m ³					
1922.94 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
B.F. - Qty 1922.97m ³					
② 264.68/m ³					Rs. 508964.00
(5/5) GSB - Construction of Granular sub base by providing well graded material Spreading ————					
Qty vide TMB P-5					
Item No. ②					
ie = 583.20m ³					
② 4925.36/m ³					Rs. 2872470.00
(6/6) WBM Gr 3 - providing, Laying, Spreading and compacting stone aggregates of specific sizes to WBM Gr 3 ————					
Qty vide TMB P-6					
Item No. ①					
ie = 202.50m ³					
② 6575.12/m ³					Rs. 1331462.00
(7/11) Providing and fixing of typical mmsx informatory					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sign Board					
Qty vide TMB P-3					
i.e. 1 Nos					
⑧ 11166.93/Each					Rs. 11167=00
⑧/52 Earthwork in Excavation for str. -					
Qty vide TMB P-1					
i.e. 91.349m ³					
⑨ 398.62/m ³					Rs. 36414=00
⑨/53 Sand filling in foundation -					
Qty vide TMB P-2					
i.e. 2.029m ³					
⑩ 338.92/m ³					Rs. 686=00
⑩/54 Providing PCC M15 (1:2.5:5) concrete for plain concrete in open found. -					
Qty vide TMB P-2					
Item No. ⑩					
i.e. 14.242m ³					
⑪ 8579.16/m ³					Rs. 122184=00
⑪/55 Providing PCC					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M ₁₅ (1:2.5:5) concrete for plain concrete in open form — sq					
Qty vide TMB 8-2					
Item No. (IV)					
i.e. = 56.320 m ³					
@ 8579.16/m ³					Rs. 483178=
(12/56) providing plain Reinforced cement concrete in sub structure — sq					
Qty vide TMB 8-3					
Item No. (V)					
i.e. = 39.394 m ³					
@ 7094.91/m ³					Rs. 279497=
					Rs. 6035752=
ADD GST @ 18% i.e. +					1086435=
ADD L. cess @ 1% i.e. +					60358=
ADD Seigniorage Fee +					88632=
					Rs. 7271177=
					i.e. = Rs. 7271177=
Less 22% Below					
as per DB i.e. = Rs. (-)					1593659=
					Rs. 5671518=
Planned					
29.4.24					
JS					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
Earthwork	3	28.82	7	0.3	
Local Sand	2	423	mm		
Coarse Sand	2	69.85	mm		
Stone chips	5	77.85	mm		
Stone metal	2	45.02	mm		
Screening material	4	8.6	mm		
Amount	29.7	29			
JE					