

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, आरा ।

पत्रांक :- 237

आरा, दिनांक :- 17/02/24

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, आरा ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
ग्रामीण कार्य विभाग
बिहार, पटना ।

विषय :- New Maintenance Policy 2018 योजनान्तर्गत व्यय के पश्चात शेष बचे
हुये राशि को प्रत्यार्पण करने के संबंध में ।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि New Maintenance Policy 2018
योजनान्तर्गत व्यय के पश्चात शेष बचे हुये राशि कुल-21,19,905 लाख रु० को
प्रत्यार्पण किया जा रहा है ।
अनु०-यथोक्त ।

विश्वासभाजन

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, आरा ।

15/02/2023

17/02/24

Road Details				Agreement Details	Allotment	Financial Progress Details	Blance	Contractor Details
No.	Block	Road Name	Batch No.	Main Work Amount	Allotment	Expenditure GT		Name
1	Koilwar	Koilwar Chandi PWD Rd. to NH-30 (Via Suroudha Colony)	RM/BH/ARA/19/0007	58.432	58.43175	56.57771	1.85404	Sanjay Kumar Singh
2	Udwananagar	Ara- Sasaram se Kohra Gram tak	RM/BH/ARA/19/0009	34.679	34.67	34.63933	0.03067	Dhanlaxmi Constructions Private Limited
3	Udwananagar	Rampur Bhagwanpur to Delira	RM/BH/ARA/19/0009	40.862	40.862	40.42601	0.43599	Dhanlaxmi Constructions Private Limited
4	Barhara	Imp to Barhara to Chatar Road	RM/BH/ARA/21/0011	164.05614	164.05614	163.84829	0.20785	Dhanlaxmi Constructions Private Limited
5	Agiaon	L023-T02 to Pawar (VR60)	RM/BH/ARA/21/0004	13.06055	13.06055	12.32389	0.73666	Gajendra Kumar
6	Barhara	Durbatola Fraahada to Sanjoil Road	RM/BH/ARA/21/0010	193.84463	193.84463	193.5661	0.27853	M/S S S Construction Prop Kunal
7	Barhara	Gundi Bhakura Road	RM/BH/ARA/21/0019	144.08113	144.08113	143.36311	0.71802	ARVIND KUMAR SINGH
8	Agiaon	Berath Se Milki	RM/BH/ARA/22/0006	29.0564	29.0564	27.92942	1.12698	Jalendra Kumar Patel
9	Agiaon	L059-T03 to Isarpura (VR63)	RM/BH/ARA/22/0033	37.00103	37.00103	36.99084	0.01019	M/S Progressive Construction, Prop-Surendra Prasad
10	Agiaon	L062-L025 to Dhanpat Tola (VR77)	RM/BH/ARA/22/0005	60.31925	60.31925	60.19459	0.12466	TEJ NARAYAN OJHA
11	Barhara	Pwd road (Akuna) to Chaudhary patty	RM/BH/ARA/22/0037	22.52476	22.52476	22.16343	0.36133	Chandan Kumar
12	Udwananagar	PWD Road To Morth	RM/BH/ARA/21/0005	77.10843	77.10843	77.09142	0.01701	Amar Nath Singh
13	Koilwar	Gandhi Tola To Dewari Tola	RM/BH/ARA/21/0019	22.40519	22.40519	21.8521	0.55309	ARVIND KUMAR SINGH
14	Agiaon	Dilia Lock To Berath	RM/BH/ARA/21/0004	80.74515	80.74515	80.37237	0.37278	Gajendra Kumar
15	Agiaon	Agiaon To Dilia (Remaining Part)	RM/BH/ARA/22/0005	20.82512	20.82512	20.7358	0.08932	TEJ NARAYAN OJHA
16	Barhara	Durgpur Shivpur Farhada Road to Sabalpur	RM/BH/ARA/19/0006	115.578	115.57774	112.21516	3.36258	SANJAY KUMAR SINGH
17	Udwananagar	L048 - T03 to Milki (VR48)	RM/BH/ARA/21/0009	57.58459	57.58459	57.35747	0.22712	Shivaparsan Yadav
18								
19	Udwananagar	T02 - SURNI	RM/BH/ARA/21/0005	45.33253	45.33253	45.19988	0.13265	Amar Nath Singh
20	Koilwar	Jalpura - Jahanpura	RM/BH/ARA/19/0008	124.649	124.6485	120.85574	3.79276	Narendra Kumar
21	Koilwar	Kayamnagar - Gyanpore	RM/BH/ARA/19/0008	67.315	67.31465	66.60875	0.7059	Narendra Kumar
22	Agiaon	PWD Road - Tarachak	RM/BH/ARA/21/0018	41.50999	41.43727	41.39438	0.04289	Rajiv Kumar Singh
23	Agiaon	L022-T02 to Mishrawaliya (VR62)	RM/BH/ARA/22/0033	20.1423	20.1423	20.12984	0.01246	M/S Progressive Construction, Prop-Surendra Prasad
24	Agiaon	L063-L043 to Bhaluni (VR72)	RM/BH/ARA/22/0033	22.87838	22.87838	22.85682	0.02156	M/S Progressive Construction, Prop-Surendra Prasad
25	Agiaon	Baradih More to Baradih	RM/BH/ARA/22/0032	29.56995	29.56995	25.0038	4.56615	Gajendra Kumar
26	Agiaon	L051-L048 to Sewatha (VR59)	RM/BH/ARA/21/0004	19.52331	19.52331	19.01542	0.50789	Gajendra Kumar
27	Agiaon	L054-L048 to Baghi (VR54)	RM/BH/ARA/21/0004	28.98696	28.98696	28.41154	0.57542	Gajendra Kumar
28	Koilwar	Bahiyara Koilwar Path - Farhampur	RM/BH/ARA/19/0007	12.68	12.67975	11.9037	0.77605	Sanjay Kumar Singh
29	Agiaon	Kherri Bazar - Bargaon	RM/BH/ARA/19/0001	79.192	79.192	78.84204	0.34996	Sushil Kumar

1663.94279

1663.85946

1691.86895 21.99051

Executive Engineer
RWD (W) Div, Ara

