

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Item on File Bill</u>					
Name of work:	Proposed	RCC Box			
	culvert across	Sona river			
	near Sahjanoo	Kale on road			
	Blagipatti to Sahjanoo	Kale			
	under Katelye Block	under			
	NABARD				
Agency:	Sri Sai Niroman				
Agreement No.	04/SBP-NABARD	2023-24			
Date of commencement	27-10-2022				
Date of completion	26-10-2024				
Actual date of completion	work in progress				
(1/3)	Earth work in excavation				
	in foundation of structure				
	— — — — —	feet, 1/2			
Foundn	1x	18.70	9.05	3.0	507.705m
Exposed shear key	2x	18.70	0.99	0.98	36.285m
					543.990
(2/4)	Earth work in excavation				
	in foundation of structure				
	— — — — —	feet, 1/2			
	3.0m to 6.0m depth				
	1x	18.70	9.05	0.35	59.230

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/3) E/W in excavation in ground - feet					
1012.15 m ³ vide TMB Page (19)					
@ Rs 205.54/m ³ - Rs 208027.00					
(2/4) E/W in excavation in ground - feet					
(3m to 6.00m)					
59.23 m ³ vide TMB Page (19)					
@ Rs 251.16/m ³ - Rs 14876.20					
(3/9) Sand filling in ground trenches - as per					
feet - m					

208.46 m ³ vide TMB Page (19)					
@ Rs 1054.82/m ³ - Rs 219888.00					
(4/10) P/W and laying of R.C.C. M15 grade in levelling course - as per					
feet - m					
138.918 m ³ vide TMB Page (19)					
@ Rs 8037.77/m ³ - Rs 1116591.00					
(5/11) R.C.C. M30 grade in ground - as per					
feet - m (Bottom slab)					
111.25 m ³ vide TMB Page (20)					
@ Rs 9435.25/m ³ - Rs 1049672.00					

Continuation

29 | 4 | 2

- (i) Stone Agg — 18.74 m³
- (ii) Stone Screening - 3.717 m³
- (iii) Stone chips — 15.69 m³
- (iv) Stone boulder - 45.057 m³
- (v) Granular material - 24.95 m³

~~28/03/24~~
ME