

সিটি- মমগয় (সে) এফটিএফটি -

Schedule XLV-Form No. 134

Name of Road: - Gobardaha More to Gobaldura to Cant To/9.
road.

Executive Engineer

R.M.D. Works Division

Darbhanga-1

DIVISION

Hannuman Nagar.

SUB-DIVISION

M.B.No1-4084

MEASUREMENT BOOK

Name of Const: - Ashok Kumar Thakur

Re - Cost

3rd on 2nd Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
K/Work - Construction of Road from Gobar Sitta moir to Gopalpur Govt Tola.					
Agency - Sri Ashok Kumar Thakur					
Agr. No - 22/SRD/2019-20					
52/SRD (Supply) 2021-22					
D/Start - 9/3/2019					
D/Compl. - 8/3/2020					
Act. Compli - 2017/23					
Measurement					
- Nil -					

Abstract of Cost.

(1) Constr. of B. Mark

vide it 1, P-22
T.M.B. = 01 No

@ A - 4237.33 / u - A - 4237 =

(2) Constr. of Revenue

Pillars

vide it 2, P-22
T.M.B. = 05 Nos

@ A - 1947.12 / u - A - 9736 =

(3) Clearing & Grubbing

vide it 3, P-22 = 0.43 / No.

@ A - 50148.62 / u - A - 21614 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Road Side excava. side it-4, P-23 = 98.17m ³ @ 77.70/m ³ - 7628 =					
(5) Constr. of embank- ment - road - 1000 mt. side - T.M.B, it-5, P-23 = 3937.83 m ³ @ 155.23/m ³ - 611269 =					
(6) Constr. of embank- ment - road - 100 mt. side - T.M.B, it-6, P-23 = 9235.44 m ³ @ 116.49/m ³ - 1075836 =					
(7) Constr. of Subgrade. side - item-7, P-23 = 920.69 m ³ @ 156.97/m ³ - 144521 =					
(8) P.C. - G.S.B. side - item-8, P-23 = 704.18 m ³ @ 2718.66/m ³ - 1914426 =					
(9) P.C. - W.B.M. gr-3. side it-9, P-23 = 268.18 m ³ @ 3223.70/m ³ - 864532 =					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) P/A - Prime Coard 10 vide T.M.B, it 10, P-23					
= 3561.52 m					
@ 47.84/ml - 170,383 =					
(11) P/A - Tack Coard 11 vide it 11, P-23 = 3561.52 m					
@ 16.19/ml - 57,661 =					
(12) P/C - 20mm thick 12 Mix Seal Surfing vide it-12, P-23 = 3561.52 m					
@ 212.14/ml - 7,55,541 =					
(13) Const. of C.C. Pavement 13 vide T.M.B, item-13, P-24					
= 180.54 m ³					
@ 7488.25/m ³ - 13,51,929 =					
(14) P/C - Brick Siding 14 vide it-14, P-24 = 145.0 m ²					
@ 504.35/ml - 73,131 =					
(15) P/F - 16 M. Stones 15 vide it-15, P-24 = 02 Nos					
@ 2549.33/ml - 5099 =					
(16) P/F - 200 mm. Stones 16 6+ MIS gr.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Vide it-16, P-24 = 05 Nos					
T.M.B. @ Rs- 667.09/m - Rs- 3335=					

(17) 17	PIF- 14 Nos Y Boards				
	Vide T.M.B, it-17, P-24				
	= 03 Nos				
	@ Rs- 9756.74/m - Rs- 29270=				

(18) 18	PIF- 600mm. Triangular Boards				
	Vide it-18, P-24 = 06 Nos				
	@ Rs- 1699.72/m - Rs- 10198=				

(19) 19	PIF- 600mm. Circular Boards				
	Vide it-19, P-24 = 04 Nos				
	@ Rs- 1763.64/m - Rs- 7054=				

(20) 20	PIF- 600mm x 450mm Boards				
	Vide it-20, P-24 = 04 Nos				
	@ Rs- 1757.08/m - Rs- 7028=				

(21) 21	PIF- Boundary Pillars				
	Vide it-21, P-25 = 12 Nos				
	T.M.B. @ Rs- 550.08/m - Rs- 6601=				

(22) 22	P.S. Road Marking				
	B.T. Portion.				

Balance - P =	7385589 = 00.
G.S.T. Claim =	
Vol 1/No - RWD/claim/	772810 =
23-24/15/-1252	
3530-400, 140-9/4/24	
Total - P =	8158399 = 00
less Previous Paymt = (-)	7385589 =
Balance - P =	772810 = 00

~~22104124~~
56

Feb
11/1/22
ES

12/04/21
RV