

mpNo - 97/12-43833

Rajesh Kumar

971213833

सूचिका
Schedule XLV-Form No. 134

MP No - 03 (S.B.D) 2022-23

सिद्धार्थ
mmgsy (W) DIVISION

चण्डी
SUB-DIVISION

MEASUREMENT BOOK

1626

Part A - 155 m
 Part B - 144 m
 Part C - 272 m
 Part D - 106 m
 A + B + C + D
 = 155 + 144 + 272 + 106 = 677 m
 Total Length 677 m
2nd and Final Bill

12

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>2nd and Final Bill</u>					
Name of Road - Construction of					
Road from Gadia Path					
To Chakandra Mushhari					
Head MM GSY (General)					
Name of Contractor - Sri Rajesh Kumar					
At + Post P.S. - Kaiyara					
Dist - Jamui					
Agreement No. 03 (SBD) / 2022-2023					
Agreement value					
Construction Cost				Rs	33,08,361/-
Maintenance Cost				Rs	02,35,955/-
Total Cost				Rs	35,44,316/-

Date of Commencement 03-03-2022
 Date of Completion (As Per Agreement) 02-12-2022
 Actual date of Completion 19-03-2024
 Rate quoted (Rs) 23.99 / Below

<u>(1/3) Cleaning and Grubbing</u>					
Road Land					
2	1x	30	3.40	$= 204.00 m^2$	
2x	1x	30x	3.90	$= 234.00 m^2$	
2x	1x	30x	3.00	$= 180.00 m^2$	
				$= 618.00 m^2$	
				$= 0.0618 Ha$	
<u>(2/5) Construction of</u>					
Embankment with					
a Lead 1000 m					

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B. F Rs	2845275.00
less Previous Padded Bill					3210292.00
vide Table Page (11)				Rs	24,69,904.00
				Rs	27,53,711.00
					7,90,388.00

19.03.2024
SB

19.03.2024
AE

19.03.2024
AE

Construction work completed
on dated 19-03-2024 and
material work as per bill

from 20-03-2024

19.03.2024
SB

19.03.2024
AE

update material statement

E/W	24	24.13 m ³ CB	34 = 81/m ³ B	84384 =
53 mm to 9.5 mm		77.664 m ³ CB	620 = 60/m ³ B	48198 = 00
9.5 mm to 2.36 mm		30.702 m ³ CB	514 = 58/m ³ B	15799 =
Coarse sand		234.643 m ³ CB	175 = 84/m ³ B	41250 = 00
53 mm to 22.4 mm		143.40 m ³ CB	511 = 44/m ³ B	73340 = 00
Stone screening		28.44 m ³ CB	397 = 73/m ³ B	11311 = 00
Crushed stone		362.43 m ³ CB	581 = 99/m ³ B	2,10,931 = 00
Aggregates		40 mm		
Stone aggregate		05.738 m ³ CB	494 = 15/m ³ B	2835 = 00

Continuation