

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2ND YEAR					Bill
Name of Work:-	Const ⁿ of Road from Belhar R.C.D Road Damjor PMGAY Road to Nayasi.				
Agency:-	Choudatia Const ⁿ				
Agreement No:-	23 SBD/NAB/2021-22				
Date of Work Start	24/03/2021				
Date of Completion	23/03/2022				
Actual Date of Completion	27/01/2022				
Maint ⁿ Period :-	28/01/23 to 27/01/24				

Record Entry

①. Restoration of Rain Cut.

$$2 \times 3 \times 30.00 \times 1.20 \times 0.30 = 54.00 \text{ m}^3$$

$$1 \times 1 \times 30.00 \times 1.05 \times 0.30 = 9.45 \text{ m}^3$$

$$1 \times 1 \times 12.70 \times 0.90 \times 0.30 = 3.42 \text{ m}^3$$

$$1 \times 1 \times 17.10 \times 1.10 \times 0.30 = 5.64 \text{ m}^3$$

$$72.51 \text{ m}^3$$

$$\text{Qty Limit} = 70.90 \text{ m}^3$$

②. Making of up Berm/Shoulder

$$2 \times 3 \times 30.00 \times 1.00 = 180.00 \text{ m}^3$$

$$1 \times 1 \times 30.00 \times 1.05 = 31.50 \text{ m}^3$$

$$1 \times 1 \times 12.70 \times 0.90 = 11.40 \text{ m}^3$$

$$1 \times 1 \times 17.10 \times 1.10 = 18.80 \text{ m}^3$$

$$2 \times 3 \times 30.00 \times 0.90 = 162.00 \text{ m}^3$$

$$403.70 \text{ m}^3$$

(Continuation)

$$\text{Qty Limit} = 393.86 \text{ m}^3$$

Abstract of Cost

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

①. Restoration of Rain Cutt.

Qty TMB P-38 Item No-1

Qty = 70.90 m³ @ Rs 367.32/m³ = 26041 = Rs

②. Making up Berms/Shoulder

Qty TMB P-38 Item No-2

Qty = 393.66 m² @ Rs 59.44/m² = 23411 = Rs

③. Repair of Potholes and rump

Qty TMB P-39 Item No-3

Qty = 32.81 m² @ Rs 301.82/m² = 9903 = Rs

④. Maintn of C/D Works.

Qty TMB P-39 Item No-4

Qty = 4 Nos @ Rs 1166.88/Nos = 4666 = Rs

⑤. Maintn of Road Signs

Qty TMB P-39 Item No-5

Qty = 0.14 KM @ Rs 1107.64/KM = 155 = Rs

⑥. Maintn of Road and K.H. Sign

Qty TMB P-39 Item No-6

Qty = 0.18 KM @ Rs 490.33/KM = 86 = Rs

⑦. White Washing of Paved Way

Qty TMB P-39 Item No-7

Qty = 82.56 m² @ Rs 16.92/m² = 1397 = Rs

65659 = Rs

Add G.S.T + L.Cess 13% = 8536 = Rs

Add S.F 10% = 289 = Rs

= 74484 = Rs

Signature
14/02/24
J.E

(Continuation)