

Road from MALMALI TO VANIBASTI
ADITYASHI TOLA under CR-3054 (NMA-2018)
Schedule XLV-Form No. 134

Ag NO 08/3054MR/MBD/2023-24

Kishangangay - 2 DIVISION

DIGHAAL BANK SUB-DIVISION

MBNO-1684

MEASUREMENT BOOK

BOLBUM CONSTRUCTION

प्रमाणित किया जाता है कि इस माप पुस्तक में (एक सौ) मुद्रित दोहरे पृष्ठ हैं जो श्री. आरिफ इकवाल सहायक अभियंता, प्रा. कां. वि. कार्य अवर प्रमण्डल, दिहालबैंक के नाम से निर्गत किया जाता है।

11/09/2023

प्रा. कां. वि. कार्य

केशनगंज-
11/09/2023

Thi MB
Rensu
JE-110KBlwan
A-6221
11/11/23

Sch. XLV—Form No. 134

Kishanganj-2 DIVISION
Dighalbank SUB-DIVISION

Measurement Book

No. 1684

Name of Officer _____

Date of first entry _____

Date of last entry _____

Est on A/C Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work — Construction of					
Road from Malmali to Vambatti					
Address Tolo					
Agency — Bo/ Bum Construction.					
Agg. No — 08/MR-3054/MBD/2023-24					
Date of commence — 10/08/2023					
Date of completion — 09/05/2024					
Date of entry — 18/12/2023					
Work done —					
① cleaning and Grubbing road					
Land — do — all comp.					
	30 x 30m x 1.0				= 900m ²
	30 x 30m x 1.0				= 900m ²
	30 x 30m x 1.0				= 900m ²
	30 x 30m x 1.0				= 900m ²
	13 x 30m x 1.0				= 890m ²
	1 x 10m x 1.0				= 10m ²
					4000m ²
					= 0.40 H. al.
② Construction of subgrade and					
e/shoulders — do — all ab					
	2 x 30 x 30m x 1.0 x 0.60				= 1080m ³
	2 x 30 x 30m x 1.0 x 0.60				= 1080m ³
	2 x 30 x 30m x 1.0 x 0.60				= 1080m ³
	2 x 8 x 30m x 1.0 x 0.60				= 288m ³
					3528m ³

Continuation



17

Sch. XLV—Form No. 134

[illegible]**Continuation**

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/R	R	1,41,45,114 =
ADD GST	18%	(+)	R		25,46,121 =
Access	1%	(+)	R		1,41,451 =
S. Fee		(+)	R		72,346 =
		(+)	R		66,941 =
					1
				R	1,69,71,973 =
Access	10% below (-)		R		16,97,197 =
					1
				R	1,52,74,776 =
				R	1,54
Deduct Provisions Paid Bills			R		85,70,357 =
			R		67,04,419 =

 05/04/2024
 08/04/2024

limit as per Allotment Rs - 67,03,350 = w

Vide Letter No. 40 Dated - 18/03/2024

Continuation