

MMSS (AUSESH) - 119/B MB-No-613/2025-24

# Schedule XLV-Form No. 134

Staanwaan Thakkur ke ghar ke samne  
to chadhi pati samne ghat

DIVISION

वसि. वस

SUB-DIVISION

Uthassh Amard Baiddeas P14 1+2

MEASUREMENT BOOK

प्रीत शर्मा 21/12/2024 210 340

MB. No-613/2023-24

DIVISION

SUB-DIVISION

प्रमाणित किया जाता है कि इस मापी-  
पुस्त में 1 से 100 तक कुल 100 पृष्ठ हैं  
संवन्धी शीव कुल भादव सं० 310 की  
नियति किया जाता है।

# Measurement Book

No.

Name of Officer

Executive Engineer

R.V.D. (W.D.)

Date of first entry

Date of last entry

12/01/24  
Arun  
Vellu

2nd on A/c Bill  
Abstract of cost

18

Sch. XLV—Form No. 134

| Particulars            | Details of actual measurement       |    |    |    | Contents of area |
|------------------------|-------------------------------------|----|----|----|------------------|
|                        | No.                                 | L. | B. | D. |                  |
| Name of work:-         | Construction of Road                |    |    |    |                  |
|                        | from house of Sri Satya Haranjan    |    |    |    |                  |
|                        | Thakur to Chain path's Sam sanghat  |    |    |    |                  |
| Block:-                | Faharpur                            |    |    |    |                  |
| Agency:-               | Utkarsh Anand Builders Pvt. Ltd.    |    |    |    |                  |
|                        | At Sri Krishna Nagar, Near house of |    |    |    |                  |
|                        | Prof. M. Thakur, Modhara            |    |    |    |                  |
|                        | Dist:- East Champaran.              |    |    |    |                  |
|                        | PIN - 845401                        |    |    |    |                  |
| Agreement No:-         | 07/SB/2023-24                       |    |    |    |                  |
| Date of start:-        | 31.1.2024                           |    |    |    |                  |
| Time of Completion:-   | 30.1.2025                           |    |    |    |                  |
| Details of work done:- |                                     |    |    |    |                  |

|           |                                                                 |  |  |  |  |
|-----------|-----------------------------------------------------------------|--|--|--|--|
| (1/113)   | Construction of Bench-<br>mark Pillars etc all<br>complete job. |  |  |  |  |
| 2 Nos.    | Vide TMB P-6                                                    |  |  |  |  |
|           | @ Rs 5038.59 Each = Rs 10,077.18                                |  |  |  |  |
| (2/114)   | Construction of Reference<br>Pillars etc all complete<br>job.   |  |  |  |  |
| 5 Nos.    | Vide TMB, P-6                                                   |  |  |  |  |
|           | @ Rs 2345.85 Each = Rs 11,729.25                                |  |  |  |  |
| (3/115)   | clearing and grubbing<br>road land etc all complete<br>job.     |  |  |  |  |
| 0.875 Hec | Vide TMB P-6                                                    |  |  |  |  |
|           | @ Rs 75573.34/Hec = Rs 66,127.20                                |  |  |  |  |

Continuation C-07/8793320

Sch. XLV—Form No. 134

| Particulars                                        | Details of actual measurement |                         |      |                     | Contents of mass                                                                              |
|----------------------------------------------------|-------------------------------|-------------------------|------|---------------------|-----------------------------------------------------------------------------------------------|
|                                                    | No.                           | L.                      | B.   | D.                  |                                                                                               |
|                                                    |                               |                         |      |                     | 13 P = 0,937,933 = 14                                                                         |
| (4/116)                                            |                               |                         |      |                     | Excavation for road-way etc all complete job.                                                 |
| 6.5625 m <sup>3</sup>                              | vide                          | TMB                     | P-7  |                     |                                                                                               |
| 63.00 m <sup>3</sup>                               | "                             | "                       | P-12 |                     |                                                                                               |
| 69.5625 m <sup>3</sup><br>mit 69.56 m <sup>3</sup> |                               | @ 103.96/m <sup>3</sup> |      | = 7,231 = 14        |                                                                                               |
| (5/117)                                            |                               |                         |      |                     | Construction of Embkt. with material obtained from road way cut etc all complete job.         |
| 41.736 m <sup>3</sup>                              | vide                          | TMB                     | P-12 |                     |                                                                                               |
|                                                    |                               | @ 81.26/m <sup>3</sup>  |      | = 3,391 = 14        |                                                                                               |
| (6/118)                                            |                               |                         |      |                     | Construction of Embkt. with approved material obtained from 1000 m Lead etc all complete job. |
| 969.315 m <sup>3</sup>                             | vide                          | TMB                     | P-17 |                     |                                                                                               |
|                                                    |                               | @ 196.89/m <sup>3</sup> |      | = 1,90,548 = 14     |                                                                                               |
| (7/119)                                            |                               |                         |      |                     | Construction of Embkt. with approved material obtained from 1000 m Lead etc all complete job. |
| 72.96 m <sup>3</sup>                               | vide                          | TMB                     | P-17 |                     |                                                                                               |
|                                                    |                               | @ 260.88/m <sup>3</sup> |      | = 1,90,324 = 14     |                                                                                               |
|                                                    |                               |                         |      |                     | /                                                                                             |
|                                                    |                               |                         |      | C.D. = 205,437 = 14 |                                                                                               |

Continuation

Sch. XLV—Form No. 134

| Particulars             | Details of actual measurement                                                                                               |                        |      |          | Contents of area |
|-------------------------|-----------------------------------------------------------------------------------------------------------------------------|------------------------|------|----------|------------------|
|                         | No.                                                                                                                         | L.                     | B.   | D.       |                  |
|                         |                                                                                                                             |                        |      | B.F. → B | 3,08,437 = 10    |
| (8/120)                 | Construction of Subgrade & Earthen shoulders etc all complete job.                                                          |                        |      |          |                  |
| 1386.04 M <sup>3</sup>  | vide                                                                                                                        | TM B                   | P-13 |          |                  |
|                         | @                                                                                                                           | 284.42/M <sup>3</sup>  |      | =        | 3,66,486 = 10    |
| (9/121)                 | Construction of Granular Subbase by providing well graded material etc all complete job.                                    |                        |      |          |                  |
| 3.75 M <sup>3</sup>     | vide                                                                                                                        | TM B                   | P-7  |          |                  |
| 555.44 M <sup>3</sup>   | "                                                                                                                           | "                      | P-13 |          |                  |
| 170.10 M <sup>3</sup>   | "                                                                                                                           | "                      | P-14 |          |                  |
| 729.29 M <sup>3</sup>   | @                                                                                                                           | 3723.16/M <sup>3</sup> |      | =        | 27,15,263 = 10   |
| (10/122)                | Providing, laying, spreading & compacting stone aggregates of specific sizes to WBM G-3 Specification etc all complete job. |                        |      |          |                  |
| 286.875 M <sup>3</sup>  | vide                                                                                                                        | TM B                   | P-15 |          |                  |
| 14.0625 M <sup>3</sup>  | "                                                                                                                           | "                      | P-07 |          | 18,70,315 = 10   |
| 300.9375 M <sup>3</sup> | @                                                                                                                           | 6214.96/M <sup>3</sup> |      | =        | 17,82,917 = 10   |
| (11/126)                | Construction of reinforced forced plain cement concrete pavement 1730 grade etc all complete job.                           |                        |      |          |                  |
| 30.0 M <sup>3</sup>     | vide                                                                                                                        | TM B                   | P-7  |          |                  |
|                         | @                                                                                                                           | 9770.56/M <sup>3</sup> |      | =        | 2,93,117 = 10    |

Continuation C.O.D. 55,53,618 = 10

Continuation

Sch. XLV—Form No. 134

| Particulars           | Details of actual measurement |                             |    |          | Contents of area                                       |
|-----------------------|-------------------------------|-----------------------------|----|----------|--------------------------------------------------------|
|                       | No.                           | L.                          | B. | D.       |                                                        |
|                       |                               |                             |    | B.P. → B | 56,11,688 = w                                          |
| (16/146)              |                               |                             |    |          |                                                        |
|                       |                               |                             |    |          | Epw in excavation for structures etc all complete job. |
| 74.31 m <sup>3</sup>  |                               | vide TMB, P-9               |    |          |                                                        |
|                       |                               | @ Rs 398.62/m <sup>3</sup>  |    |          | = Rs 29,621 = w                                        |
| (17/147)              |                               |                             |    |          |                                                        |
|                       |                               |                             |    |          | Sand fill in foundation trenches etc all complete job. |
| 1.0099 m <sup>3</sup> |                               | vide TMB P-9                |    |          |                                                        |
|                       |                               | @ Rs 575.24/m <sup>3</sup>  |    |          | = Rs 581 = w                                           |
| (18/148)              |                               |                             |    |          |                                                        |
|                       |                               |                             |    |          | Brick pcc m/s in open foundation etc                   |
|                       |                               |                             |    |          | all complete job.                                      |
| 10.982 m <sup>3</sup> |                               | vide TMB P-9                |    |          |                                                        |
|                       |                               | @ Rs 7537.47/m <sup>3</sup> |    |          | = Rs 82,776 = w                                        |
| (19/149)              |                               |                             |    |          |                                                        |
|                       |                               |                             |    |          | Brick pcc m/s in Open foundation etc all complete job. |
| 47.216 m <sup>3</sup> |                               | vide TMB, P-9               |    |          |                                                        |
|                       |                               | @ Rs 7537.47/m <sup>3</sup> |    |          | = Rs 3,55,889 = w                                      |
| (20/150)              |                               |                             |    |          |                                                        |
|                       |                               |                             |    |          | Brick pcc m/s in Sub-structure etc all complete job.   |
| 22.686 m <sup>3</sup> |                               | vide TMB P-9                |    |          |                                                        |
|                       |                               | @ Rs 8111.43/m <sup>3</sup> |    |          | = Rs 1,84,016 = w                                      |
|                       |                               |                             |    |          | /                                                      |
|                       |                               |                             |    |          | C.O. → Rs 62,64,571 = w                                |

Continuation


## Sch. XLV—Form No. 134

| Particulars               | Details of actual measurement |                         |      |    | Contents of area             |
|---------------------------|-------------------------------|-------------------------|------|----|------------------------------|
|                           | No.                           | L.                      | B.   | D. |                              |
|                           |                               |                         |      |    | B.P. → 6,62,64,571 = 0       |
| (21/151)                  |                               |                         |      |    | Providing PCC/RCC m/s        |
|                           |                               |                         |      |    | in sub-structure etc.        |
|                           |                               |                         |      |    | all complete job.            |
| 2.832 m <sup>3</sup>      | vide                          | TMB                     | P-14 |    |                              |
| 3.84 m <sup>3</sup>       | "                             | "                       | P-15 |    |                              |
| 6.672 m <sup>3</sup>      |                               |                         |      |    |                              |
| Limit 6.67 m <sup>3</sup> | @                             | 8508.88/m <sup>3</sup>  |      |    | = 56,754 = 0                 |
| (22/152)                  |                               |                         |      |    | Providing RCC m/s grade      |
|                           |                               |                         |      |    | in Deck slab etc all         |
|                           |                               |                         |      |    | complete job.                |
| 3.6864 m <sup>3</sup>     | vide                          | TMB                     | P-15 |    |                              |
|                           | @                             | 9631.16/m <sup>3</sup>  |      |    | = 35,504 = 0                 |
| (23/153)                  |                               |                         |      |    | S/P/P HYSD bar reinforcement |
|                           |                               |                         |      |    | in Super structure           |
|                           |                               |                         |      |    | etc all complete job.        |
| 0.49 m <sup>3</sup>       | vide                          | TMB                     | P-14 |    |                              |
|                           | @                             | 81866.16/m <sup>3</sup> |      |    | = 40,114 = 0                 |
| (24/154)                  |                               |                         |      |    | Providing & filling joint    |
|                           |                               |                         |      |    | bedding compound etc         |
|                           |                               |                         |      |    | all complete job.            |
| 1200 m                    | vide                          | TMB                     | P-15 |    |                              |
|                           | @                             | 55.36/m                 |      |    | = 664 = 0                    |
| (25/155)                  |                               |                         |      |    | Providing weep holes         |
|                           |                               |                         |      |    | etc all complete job.        |
| 24 Nos.                   | vide                          | TMB                     | P-15 |    |                              |
|                           | @                             | 639.80 Each             |      |    | = 15,355 = 0                 |
|                           |                               |                         |      |    | /                            |
|                           |                               |                         |      |    | C. 0 → 64,12,962 = 0         |

Continuation

|  |  |  |                                                   |                                       |
|--|--|--|---------------------------------------------------|---------------------------------------|
|  |  |  |                                                   | Total $\rightarrow$ Rs 64,13,469 = 00 |
|  |  |  | Add SS T @ 15% $\rightarrow$ Rs                   | 11,55,324 = 00                        |
|  |  |  | Add Loss @ 1% $\rightarrow$ Rs                    | 64,185 = 00                           |
|  |  |  | Add S. Fee (As per 1st bill) Rs                   | 14,120 = 00                           |
|  |  |  | Add S. Fee (For 2nd Bill) $\rightarrow$ Rs        | 10,95,30 = 00                         |
|  |  |  | Total $\rightarrow$ Rs                            | 77,61,628 = 00                        |
|  |  |  | Less 30.77% as per agreement $\rightarrow$ (-) Rs | 5,765 = 00                            |
|  |  |  | Total $\rightarrow$ Rs                            | 77,01,863 = 00                        |
|  |  |  | Less Persons bill $\rightarrow$ (-) Rs            | 14,23,983 = 00                        |
|  |  |  | Total $\rightarrow$ Rs                            | 62,77,880 = 00                        |

 08/05/24.  
 A.E.

  
 3/2/24  
 A.E.