

Mmushy W.D.

Schedule XLV-Form No. 134

Laxminia Park: Sadak to Prathmik School
Maktaba + 2K.

DIVISION

SUB-DIVISION

Taj Mahal

MD NO- 703 705

MEASUREMENT BOOK

Bined Kumar Mishra

Name to work —
 Situation of work —
 Agency by which work is executed —
 Date of measurement —
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Cont. of Road					
from Lakshmaniyar (Lakshmaniyar)					
Pekki Sadak to Prathimith					
3/10/2020 Marked Table.					
Name of Contractor - M/s. Binod. K. Nish.					
Agreement No. - 01/M.B.D./M.C.S./V(N.B.)					
2020-21					
Date of Start -		2.09.2020			
Date of Completion -		01.09.2021			
Date of Measurement -		10.10.20			
<u>1st Record Entry</u>					
① For fixing benchmark pillars -					
one Nos per K.M. as per spec					
and date of the R/R -					3 Nov.
② For Reference pillars -					
four Nos per K.M. as					
per spec and date of the					
R/R -					10 Nov.
③ For clearing and grubbing					
all 1st Comp -					
1 x 2500.0 x 3.50 =				8750.0 m ²	
=				0.875 Hec.	

Continuation

10.10.20
 210

Particulars	Details of actual measurement				Contents of area
	Sqm	L	ft	ft	
2nd Year maintenance Bill					
Abstract of cost					
Name of road: - Laxminia					
(Lohamia) faze					
Sadak to pathmin					
School Market tax					
Agency - Vinod K. Mishra					
App. No - 01/SDD/MNGSY(WB)/20-21					
Date of start - 02-09-2020					
Actual date of completion					
— 15-10-2021					
Date of snly : — 20-09-2023					

Item	Restoration	Area		
151	cut	do	-	-
19.50m ²	1	65	1.0	0.30
5.25m ²	1	56.50	0.90	0.30
4.94m ²	1	52.45	0.95	0.30
0.86m ²	1	45.25	0.80	0.30
2.82m ²	2	28.50	0.75	0.30
3.29m ²	2	31.65	0.70	0.30
15.12m ²	2	42.0	0.60	0.30
11.10m ²	2	18.50	1.0	0.30
27.13m ²	2	50.25	0.90	0.30
11.52m ²	1	48	0.80	0.30
15.36m ²	1	48	0.80	0.30
151.53 m ²	Rs	387	47/m ²	
			Rs	58713.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No	I	II	D	
Item ⑥ Maintenance					
15.11 of 200 m 2 km					
2.50 km			633	39/km	
4 Nos @ Rs 1440 each					
					1583.00
					440.00
Item ⑦ Cutting of					
15.12 (1) branches of trees					
4 Nos @ Rs 110.12 each					
					Rs 440.00
Item ⑧ Cutting of shrubs					
15.12 (1) from road way					
17 Nos @ Rs 6.76 each					
					Rs 115.0
Item ⑨ White washing					
15.13					
of parapets do.					
Side 6x4 6.15 0.60 =					88.56 m ²
Top 6x2 6.15 0.40 =					29.52 m ²
Front 6x4 0.40 0.60 =					5.76 m ²
Side 1x4 5.0 0.60 =					12.0 m ²
Top 1x2 5.0 0.40 =					2.0 m ²
Front 1x4 0.40 0.60 =					0.96 m ²
					Total 138.80 m ²
					@ Rs 16.47/m ²
					Rs 2286.00
					Total Amt Rs 125859.00

Continuation


Rs 125859.00

—c/o

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
B/F — Rs					125859.00
					16362.00
Add GST+LC 13% Rs					20574.00
Gross Amt Rs					154433.00
Deduction — Nil					142221.00
Net payable Rs					154433.00
					Rs 142,221.00

Sr
26.09.23
J.E


26.09.2023
AB

Material Statement

①

Soil

151.53 m³

Sr
26.09.23
J.E