

[MMGSY (NDB)]

Schedule XLV-Form No. 134

N/No:- Tegharia Miyapur Road to Hagi Jauria Tola.
at Chaurigal-500m to Miyapur

Ag. No.:- 05/11M (NDG)/582/2023-24

R.M.D NOOKS **DIVISION**

Kishanagar-1

R.M.D NOOKS **SUB-DIVISION**

Teghagachh

3378

21078:- Shyam Kumar Sharma, Kishanagar

MEASUREMENT BOOK

3rd & final Bill

30

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. of road from Tegharia Miyapur road to Haji Tamber Tola at ch. 500m to Miyapur in Terhagachh block under MMGSY (NDB) scheme.					
Agency:- Shyam Kumar Sharma, Kishangarh					
Ag. No. 05/MMGSY (NDB)/SRP/2023-24					
Pchg. No. - MMGSY-NDB-BRRP-433 - Kishangarh-1					
Dt. of Commencement:- 23/05/23					
Dt. of Completion - 24/05/24					
Sub-division - Terhagachh					
Division:- RWD (N), Division, Kishangarh-1					
Record entry					
P/A of prime coat with oil-finish emulsion (SS-1) as per spec					
$13.04 \times \frac{(6.05 + 3.75)}{2} = 63.70 \text{ m}^2$					

Continuation

B.F.B. 50,98,916=00

44

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Cont. Cast-in-Ry					
str. wide TMS					
P-26=12.0m @ Rs.					
5567.324/m ² —					Rs. 66088=00
34 P/v drainage spout					
35 wide TMS P-26=6.0m					
@ Rs. 770.020/m ² —					Rs. 3080=00
35/36 P/L RCC wearing Course					
wide TMS P-27=					
2.48m ³ @ Rs. 13533.040/m ³ —					Rs. 93562=00
Total=Rs.					5201646=00
L. cen @ 2% —					+ Rs. 52016=00
G.S.T. @ 18% —					+ Rs. 936296=00
S. fees —					+ Rs. 38399=00
Total=Rs.					6228357=00
Less 10% below as					
per Agreement: (-) Rs.					622836=00
Total=Rs.					5605521=00
Less prev. paid					
Amount: (-) Rs.					4750042=00
Net Total=Rs.					855479=00
Paid.					
J.E.					

Continuation