

Jasparke Hoot to Jasparke chak Jay
Boder.

Schedule XLV-Form No. 134

Amrith Kumar Singh **DIVISION**

GTSNY **SUB-DIVISION**

Measurement Book

-376

1
 Name for work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: — construction					
of G.T. & N.Y. Road from Dasparaha					
Kut to Dasparaha chake Sat board					
Agency: — Sri Animesh Kumar					
Agreement No 2 — 19/4/2017/1718					
Date of start: — 15-11-17					
Date of completion: — 14-5-18					
Record entry					
(1) clearing and grubbing					
13 Nos x 30M x 2.0 = 780					
1 No x 10M x 2.0 = 20					
800.00 m ² x 0.084 =					
(2) Box cutting in Pavement					
2 x 13 Nos x 30M x 0.375 x 0.075 = 21.94					
2 x 1 No x 10M x 0.375 x 0.075 = 0.56					
22.50 m ²					
(3) Providing Granular					
Sub base					
13 Nos x 30M x 3.75 x 0.075 = 109.69					
1 No x 10M x 3.75 x 0.075 = 2.81					
vide item (2) Box cutting = 22.50					
135.00					
(4) Construction of unreinforced pavement					
13 Nos x 30M x 3.75 x 3.75 x 190 = 277.89					
1 No x 10M x 3.75 x 3.75 x 190 = 7.125					

4th year maintenance

16

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:—					Jaspurba tract
to Jaspurba chak Jait Booda					
Agency:—					Sri Animesh Kumar.
Agreement no:—					19/GTISNY/17-18
Date of Comm:—					15/11/17
Date of comp:—					06/05/18.

(Revised entry)

Item no ① Restoration of
scam cuts with soil etc.
 $13 \text{ no} \times 2.40 \times 0.90 \times 0.30 = 8.424 \text{ cum}$

$$15 \text{ no} \times 2.50 \times 0.90 \times 0.30 = 10.125 \text{ cum}$$

$$5 \text{ no} \times 1.90 \times 0.95 \times 0.30 = 2.70 \text{ cum}$$

$$\text{Total} = 21.249 \text{ cum}$$

$$\text{limited} = 15.02 \text{ cum}$$

Item no ② maintenance of
earthen shoulder etc.

$$12 \text{ no} \times 2.30 \times 1.05 = 28.98 \text{ sqm}$$

$$16 \text{ no} \times 2.60 \times 0.95 = 39.52 \text{ sqm}$$

$$15 \text{ no} \times 2.10 \times 0.95 = 29.925 \text{ sqm}$$

$$\text{Total} = 98.425 \text{ sqm}$$

$$\text{limited} = 88.00 \text{ sqm}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no ① Restoration of drain culvert with soil ————— etc.					
vide item no ① on p- (18)					
Qty = 18.02 cum @ Rs 351.11/cum					
= Rs 63274.00					
Item no ② maintenance of concrete shoulder ————— etc.					
vide item no ② on p- (18)					
Qty = 88.00 sqm @ Rs 92.35/sqm					
= Rs 8120.00					
Item no ③ maintenance of 200mm thick stone ————— etc.					
vide item no ③ on p- (18)					
Qty = 0.400 km @ Rs 69333/km					
= Rs 277.00					
less 10% AB Total = Rs 10,158.00					
Agreement = Rs 1016.00					
Total = Rs 9142.00					
Sd/- 10/5/22					
10/05/22					
material statement					
① F/W:- 28.22 cum					