

Schedule XLV-Form No. 134

13/SBD/23-24

Pankaj Kumar Singh & Sons

DIVISION

र-1810 गा. वि. 10, हरियाणा

0.07% Below
SUB-DIVISION

Measurement Book

-1353

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
N/w:- Masaurhi pali					
Nagsthan Road R.D					
Madhya Vidyalaya					
Hotel HUB To Jemunia					
Tola Bind Toli					
in masaurhi block					
Agency:- pankaj kumar					
Singh & Sons					

Agreement No:- 13/580/23-24

Date of Start 20/12/2023

Date of Comp:- 19/12/2024

Measurement

Entry

①	Setting out work				
	Complete with construction				
	do			E1	
1	X	0.600	=	0.6 Km	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH (m)	Area (m ²)	Mean Area m ²	Di (m)	Qty (m ³)	
0	0.799	—	—	—	—
50	0.552	0.676	50	33.775	
100	0.390	0.471	50	23.550	
150	0.440	0.415	50	20.750	
200	0.276	0.358	50	17.900	
250	0.262	0.269	50	13.450	
300	0.571	0.417	50	20.825	
350	0.927	0.749	50	37.450	
400	0.560	0.744	50	37.175	
450	0.524	0.542	50	29.100	
500	0.827	0.676	50	33.775	
550	1.41	0.984	50	49.200	
600	0.330	0.736	50	36.775	
640	0.763	0.547	50	21.860	
Total Qty					373.58m
Total Qty					373.58

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
(1) Setting outwork complete with construction — do — E1					
Qty vide T m B					
p — (1) = 0.6 km					
@R8 18624 = 00/km					
————— R8 11144 = 00					
(2.) Excavation in Soil using Hydraulic — do — E1					
Qty vide T m B					
p — (2) = 124.85 m ³					
@R8 103 = 96/m ³					
————— R8 12979 = 00					
(3.) Construction of Embankment with material obtained — do — E1					
(A) Qty vide T m B					
p — (4) 298264 m ³					
@R8 214 = 07/m ³					
————— R8 64826 = 00					

5. Granular sub base
with Coarse Ungraded
material
— do — E₁

Qty Voids T m 3
p - ④ = ~~0.17 m³~~ 197.50 m³

@ R₂ 2886 = 74 / m³
— — — ~~2817 = 18232~~
R₂ 425799 = 00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① providing & fixing of typical masonry infometry sign board — do — E ₁					
Qty vide TMB					
p- ④ = 2.00 NOS					
@Rs 14077=01					
				R828154=01	
				Total R828190=00	
1. Labour Less = H) Rs 2782=					
18. L.S.T H) Rs 758074=00					
Grand Total Rs 1295046=00					
P.R. 15/03/24 R.G.M. Santhir					
July 15/03/24 A.E.					

Sch. XLV-Form No. 134


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

material Consumed

$$C_{\text{g}} 272 = 373.58 \text{ m}^3$$

$$\text{Stone Assd.} = 113.58 \text{ m}^3$$

$$\text{Coarse Sand} = 75.23 \text{ m}^3$$


15/03/20
AE