

MB No:- 2675

Shedule XLV Form No. 134.

Ashok Kumar

Rural Work Department Work's DIVISION

SAHITHA

RWD Work SUB-DIVISION

SATTARATHI

Measurement Book

1st on life mill

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -	Construction of Road				
	Patoni Panchayat Ashram				
	Kanya Madhya Vidyalaya				
	to Seewar Ashram Patoni				
	Chand Bela rd (sc)				
	under Sattar Kacharya rd				
Tender ID -	81473				
Name of Agency -	Ashok Kumar				

	W: No 3 Liri Anchho				
	Seewar Bazar Sattar				
Agreement -	15/08/2021				
Agreement value -	Rs 60,84,453 (net)				
	Rs 6,90,905 (net)				
Agreement Rate -	5% Below				
Date of commencement -	12.08.20				
Time for completion -	11.03.2021				
Actual Date of completion -	work in progress				
① setting up pillars					
do do					
do					

Continuation

④ Benchmark pillars
Qty - 1 Nos

⑤ Reference pillars
Qty - 04 Nos

ABSTRACT OF COST



(4th on A/c & final bill)

40

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1 (i) Benchmark pillars					
Qty = 1.10 nos - wide by - 29					
@ B 4333.60/nos - B =					4334 = 0
(ii) Reference pillars					
Qty = 3.10 nos - wide by - 30					
@ B 1977.12/nos - B =					5931 = 0
2/2 clearing & grubbing Road land					
Qty = 0.53 Heet - wide by - 30					
@ B 51133.76/Heet - B =					27101 = 0
3/3 Box cutting					
Qty = 45.35 m ³ - wide by - 33					
@ B 74.16/m ³ - B =					3363 = 0
4/4 Roadway cutting					
Qty = 29.252 m ³ - wide by - 33					
@ B 26.11/m ³ - B =					764 = 0
5/5 constn of lead up to 100 m					
Qty = 2314.296 m ³ - wide by - 38					
@ B 140.25/m ³ - B =					324580 = 0
6/6 constn of lead up to 1000 m					
Qty = 257.144 m ³ - wide by - 38					
@ B 185.69/m ³ - B =					47749 = 0
7/7 constn of subgrade & earthen shoulder					
Qty = 187.250 m ³ - wide by - 37					
@ B 187.33/m ³ - B =					31331 = 0
8/8 constn of G.B. br - 5					
Qty = 442.719 m ³ - wide by - 38					
@ B 2782.92/m ³ - B =					1232052 = 0
9/9 constn of W.B. br - 3					
Qty = 213.720 m ³ - wide by - 34					
Continuation					
@ B 3173.01/m ³ - B =					678136 = 0
					B = 23,55,341 = 0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BFB = 48,93,192 = 00
Add @ 12% GST + @ 1% C. (85%) B =					636115 = 00
Add @ 10% S. Fee - (4) B =					65346 = 00
					<u>B = 55,94,653 = 00</u>
Cess 5% Below - (E) B =					279733 = 00
					<u>B = 53,14,920 = 00</u>
Cess previous Bill Reg - (E) B =					40,95,975 = 00
					<u>Total B = 12,18,945 = 00</u>
 16/12/23 A.E.  16/12/23 A.E.  16/12/23 Bill					