

# NUZHAT TASKIN

MR No: 2739

Kesel No 17 Bapbun Tersahi via Dhuport Road

Schedule XLV-Form No. 134

RWD WORK'S DIVISION  
JAHARSA

RWD WORK SUB-DIVISION  
MAHATSAH

MEASUREMENT BOOK

MR No: 2739

Name of Work—  
 Situation of Work—  
 Agency by which work is executed—  
 Date of Measurement—  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Construction of Road from				
	Road No-17, to Baghwa Fursahi				
	via Dhaparu (S.C)				
Agency:-	Muzahat Taskerh.				
Aggr No:-	14/SBD/MMSS/2020-21				
Agency:					
Agreement Value:-	16781125/- (Construction)				
Percent Rate	5.00% below				
Date of Commence:-	9.7.2020				

Time of Completion:- 8/7/2021

(1/1) P/L & Fixing Working  
 Bench Mark/Reference  
 Pillars do do

(a) Bench Mark Pillar → 2 Nos

(b) Reference Pillar → 6 Nos

(2/2) Clearing & grubbing of

road land do do

$$2 \times 18 \times 30.00 \times 0.75 (AV) = 810.00$$

$$2 \times 1 \times 20.00 \times 0.75 (AV) = 30.00$$

$$2 \times 25 \times 30.00 \times 0.50 = 750.00$$

$$2 \times 1 \times 15.00 \times 0.50 = 15.00$$

$$2 \times 5 \times 30.00 \times 0.75 = 210.00$$

$$2 \times 3 \times 30.00 \times 0.25 = 45.00$$

$$= 1860.00 \text{ MP}$$

Continuation  $\approx 0.186 \text{ Hect.}$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/25) P/V Rec M. 20 m Head W/O & Koropu - mi sub. str -					
Qty: 67.48 m <sup>3</sup> (P/A, 9+9/25)					
@ 6198.86/m <sup>3</sup>					₹ 4,18,286 =
(13/31) P/V & Layer Rec pipe M/D 3 - 1000 φ					
= 15.00 M (P/A; 9+9/31)					
@ 4177.89/m					₹ 62,667 =
(14/28) Pankh por korapet. du - du - end 0					
Qty = 41.28 m <sup>2</sup> (P/A, 9+9/28)					
@ 97=19/m <sup>2</sup>					₹ 4,012 =
					₹ 49,02,457 =

(1) Add. GST @ 12% — 5,88,295 =

(ii) A.S. @ 1% — 49,025 =

(iii) Sew Pipe (10% of Basic  
cost of Material)

(a) E/W w/ Embd + S/grub

= 4751.34 m<sup>3</sup> @ 3.30/m<sup>3</sup> = ₹ 1,56,797 =

(b) G.S.B. G.I

= 722.73 m<sup>3</sup> @ 47.55/m<sup>3</sup> = ₹ 3,43,666 =

(c) W.B.M. G.3.

= 112.50 m<sup>3</sup> @ 67.74/m<sup>3</sup> = ₹ 7,621 =

(d) cc. larul - M. 30

= 146.25 m<sup>3</sup> @ 54.32/m<sup>3</sup> = ₹ 7,944 =

(e) PCCM - 15

= 9.91 m<sup>3</sup> @ 46.54/m<sup>3</sup> = ₹ 461 =

(f) PCCM - 20

= 67.48 m<sup>3</sup> @ 53.55/m<sup>3</sup> = ₹ 3,614 =

₹ 6,20,647 = ₹ 6,20,647 =

