

III year 151
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Maintenance of					
Road from Newla high school					
to Trikona Chowk under					
M.M. (SC)					
Name of Agency - M/S Marten					
		Kumar, Manjappa			
		Pagusaari			
Agreement No - 12SB7/MMUS/SC/2020-2021					
Work start date - 20.08.2020					
Work completion date - 19.02.2021					
Actual date of completion - 30.04.2021					
Measurement date - 01/05/2021					
"Measurement entry"					

Item No-01	Restoration of Rain cuts				
With Soil Moorm with approved					
Quantity of Materials. do - do					
all complete job of for E.I					
check calc	[	5.0 x 3.0 x 1.80 x 0.30 =	8.10 M ³		
		4.0 x 10.0 x 2.0 x 0.30 =	24.0 M ³		
		7.0 x 12.0 x 1.90 x 0.45 =	71.82 M ³		
		2.0 x 30.0 x 1.25 x 0.40 =	30.0 M ³		
		2.0 x 0.800 x 1.10 x 0.450 =	0.7982 M ³		
		2.0 x 1.900 x 1.20 x 0.40 =	0.456 M ³		
			814 =	135.15 M ³	
			Limit diff =	134.66 M ³	
Item No-02	Making up of Berms				
Shoulder / Slopping in excess soil					
from the shoulder. with approved					

Continuation



Continuation