

महेश्वर की प्रतिमा विग्रह

Schiller XLV - 1000 M. 135

1000 M. 135

BIHAR P. W. D.

महेश्वर की प्रतिमा विग्रह विग्रह विग्रह
DIVISION

महेश्वर की प्रतिमा विग्रह विग्रह विग्रह
SUB-DIVISION

MEASUREMENT BOX 1176

31625 0111

प्रमाणित किया जाता है कि इस मापी
पुस्त में मशीन द्वारा सुव्याक्ति एक ही छी
हुआ अंकित है जो श्री प्रो. प्रसाद सिंह
सहायक अभियंता ग्रामीण कार्य विभाग कार्य
अर्वा-जमंडल तहसील के नाम निर्धार
किया जाता है।


Executive Engineer
R.W.D. (W) Div., Sheelhar
विभाग
७५-३३०

3rd On A/c and Final Bill: —
Constn. of road Fatheshpur to
Pozhiya Hirramma road under
MR 3054 in Tarigani Block.

② Agency: — Ajay Kumar.

④ Date of Start: —

⑤ Actual date of completion

Item: 1. ————— 22.03.2024

~~PA Tack coat with
RS1 —~~

$$4 \times 30 \times 3.75 = 450 \text{ m}^2$$

$$1 \times 30 \times 3.75 = 37.50 \text{ m}^2$$

$$\text{Total} = 487.50 \text{ m}^2$$

~~Amended
22.03.2024
JE.~~

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item: 2	P/V	S/D B.C.			
	4X	30X	3.75X	0.025	= 11.25 m ³
	1X	10X	3.75X	0.025	= 0.9375.
				Qty =	12.1875 m ³ .
22.03.024 JE.					
Item: 3.	Constr. of sub gr. and earth shoulder.				
	2X	20X	30X	0.700X	0.300 = 252
	2X	20X	30X	0.700X	0.300 = 252
	2X	20X	30X	0.700X	0.300 = 252
	2X	10X	20X	0.700X	0.300 = 84
				Qty =	840 m ³ .
Item: 4.	P/V road-marking.				
	2X	4X	30X	0.10	= 24 m ²
	2X	1X	10X	0.10	= 2 m ²
				Qty =	26 m ²
Item: 5.	P/F Km Stone = 2 Nos.				
	(ii) P/F 200m Stone = 9 Nos.				
Item: 6.	P/F Tr. Sign Board.				
	(i). 600 mm Δ = 14 Nos.				
	(ii). 600 m circular = 16 Nos.				
	(iii). (600X400)mm Rect = 17 Nos				
Item: 7.	P/F Boundary				
	Pillars, = 60 Nos				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item: 8. PE Place and direction ident. Board					
	2X	1.20X	0.80	=	1.92 m ²
Item: 9. Plant. of trees					190 Nos.
 22.03.024 JE					


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST:-</u>					
(1/7). P/F inf. sign board with logo.					
Qty. VTMB. P. -	28	=	4 Nos		
@ Rs 19632.88 each				=	Rs 38532
(2/1). clean and grabbing of road land					
Qty. VTMB. P. -	28	=	0.76 H.		
@ Rs 51133.76/H.				=	Rs 38862
(3/3). constn. of GSB Gr-I					
Qty. VTMB. P. -	28	=	448.67 m ³		
@ Rs 2499.10/m ³				=	Rs 1121271.
(4/4). P/V WBM Gr-II.					
Qty. VTMB. P. -	28	=	118.49 m ³		
@ Rs 4189.44/m ³				=	Rs 496407
(5/5). P/V WBM Gr-III.					
Qty. VTMB. P. -	28	=	592.55 m ³		
@ Rs 3995.40/m ³				=	Rs 2367474
(6/6). P/A Prime coat					
Qty. VTMB. P. -	28	=	7900.67 m ²		
@ Rs 44.16/m ²				=	Rs 348894
(7/7). P/A Tack coat.					
Qty. VTMB. P. -	28	=	7900.67 m ²		
@ Rs 14.83/m ²				=	Rs 117167

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/8). P/A 20 mm MSS type "B"					
Qty. VTMB. P.- 29 =			7960.67 m ²		
@ RS 210.32/m ²			= RS		1161669
(9/9). P/A Tack Coat.					
Qty. VTMB. P.- 29 =			13762.50 m ²		
P.- 32 =			487.50 m ²		
Net Qty =			14250 m ² @		
RS 12.42/m ²			= RS		176985.
(10/10). P/V 25 mm SDBC.					
Qty. VTMB. P.- 29 =			344.06 m ³		
P.- 33 =			12.18 m ³		
Net Qty =			356.25 m ³ .		
@ RS 11272.91/m ³			= RS		4015974
(11/11). Compn. of Subg. and Earth - Shoulder.					
Qty. VTMB. P.- 29 =			756 m ³ .		
P.- 33 =			840 m ³ .		
Net Qty =			1596 m ³ .		
@ RS 176.86/m ³			= RS		282269.
(12/12). P/V road-marking.					
Qty. VTMB. P.- 29 =			734 m ² .		
P.- 33 =			26 m ² .		
Net Qty =			760 m ² @		
RS 735.44/m ²			= RS		558934
(13/13) P/F Km Stone.					
Qty. VTMB. P.- 29 =			3 Nos.		
P.- 33 =			2 Nos		
Net Qty =			5 Nos @ RS		
2484.39 each Continuation			= RS		12422

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14/11(ii). P/E 200 m Stone.					
Qty. VTMB.P. - 29 = 6 Nos.					
P. - 33 = 9 Nos.					
Qty. = 15 Nos.					
@ R8 651.10 Each. = R8					9766.
15/12). P/E Palace and div.					
ident. Board.					
Qty. VTMB.P. - 34 = 1.92 m ² .					
@ R8 12485.82/m ² = R8					23972.
16/13(i). P/E 600 mm triangular					
Tr. Sign Board.					
Qty. VTMB.P. - 30 = 6 Nos.					
P. - 33 = 14 Nos.					
Net Qty = 20 Nos. @ R8					
3755.20 each. = R8					75104.
17/13(ii) P/E 600 mm circular					
Tr. Sign Board.					
Qty. VTMB.P. - 30 = 2 Nos.					
P. - 33 = 16 Nos.					
Net Qty = 18 Nos. @ R8					
3857.74 each = R8					69331.
18/13(iii). P/E (600x450) mm.					
rect. tr. Sign. Board.					
Qty. VTMB.P. - 30 = 3 Nos.					
P. - 33 = 17 Nos.					
Net Qty = 20 Nos. @					
R8 3722.62 each. = R8					74452

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19/14). P/E Boundary Pillars.					
Qty. VTMB. P-33 = 60 Nos.					
@ R8 513.93 each = R8					30836.
(20/15). Plant. of trees.					
Qty. VTMB. P-34 = 190 Nos.					
@ R8 819.92 Each = R8					155785
(21/18). Bld in cm (1:3).					
Qty. VTMB. P-30 = 14.40 m ³ .					
@ R8 5213.04/m ³ = R8					75068.
22/19. Plg. with cm (1:4).					
Qty. VTMB. P-30 = 100.80 m ²					
@ R8 184.65/m ² = R8					18552
(23/20). Paint two coat					
Qty. VTMB. P-30 = 100.80 m ²					
@ R8 97.19/m ² = R8					9797.
Total cost =					11779524.
Add LC. @ 1%					= R8 117795.
Add GST 12%					= R8 1413543
					R8 13310862
Less 0.02% Bel.					= R8 2662
					R8 13308200
(-) Prev. Bill =					R8 12506027
Actual Bill = R8					802172.00
 22.03.24 IE					

Continuation