

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Ø.	
P(12) 4 w. ex. @ 9574.04 =					38,296.00
					28,664.88.00
Add 18% G.T.S.T. =					5,15,968.00
Add 1% L. con =					28,665.00
Add S. Fee =					40,827.00
					34,51,448.00
Less 10% as per agreement =					3,45,144.80
					31,06,303.20
Less previous payment					
vide Register (5) =					19,02,809.00
Total =					12,03,494.20
deduct 23/04/24 F.R.					

upto date Material statement

(1) Earth:- 1187.982 m³

(2) S/metal:- 432.372 + 204.50
= 636.872 m³

(3) S/screening:- 40.56 m³

(4) S/cut:- 60.85 m³

(5) Bitumen:- 3.29 M.T.

(6) SSL:- 1.92 M.T.

(7) RSL:- 0.62 M.T.

(8) Bricks:- 2530 nos.

Continuation

End on A/c Bill

8

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/works:-	UP to Date				
Const ⁿ of Road from Bardaha					
Panchayat Bhawan west to					
Dahgama Mushari Tola Bardaha.					
N/Agency:- Banay Kumar					
Agreement No.:- 31/BBD/MNC/SY/23-24					
Date of Commencement:- 20/07/2023					
Intended Date of Completion:- 29/02/2024					
Measurements:-					
① Setting out pillars --- do --- do ---					
all job.					
0.595 Km ²					
② Clearing & grubbing road land					
--- do --- do --- all job.					
$10 \times 30.00 \times 3.50 = 1050.00 \text{ m}^2$					
$9 \times 30.00 \times 3.50 = 945.00 "$					
$1 \times 25.00 \times 3.50 = 87.50 \text{ m}^2$					
<u>2082.50 m²</u>					
$\approx 0.208 \text{ Ha.}$					
③ Excavation for roadway in soil					
--- do --- do --- all job.					
$2 \times 5 \times 30.00 \times 0.525 \times 0.10 = 15.75 \text{ m}^3$					
$2 \times 5 \times 30.00 \times 0.525 \times 0.10 = 15.75 \text{ m}^3$					
$2 \times 9 \times 30.00 \times 0.525 \times 0.10 = 28.35 "$					
$2 \times 25.00 \times 0.525 \times 0.10 = 2.625 "$					
<u>62.475 m³</u>					

Continuation

(Gen)

Schedule XLV Form No. 134

46211371 4946292200 4946292200 923141

019958 81 0131. 7007 82112 (4625 12452)

Agreement-NO-31/5331/199484-DIVISION

C. Cost- 3299255-

N- Cost- 702990-

Total 4007245-

SUB-DIVISION

8145

MB No- 2932

MEASUREMENT BOOK

Date of start 20/7/23

Date of completion- 19/1/24