

Schedule XLV-Form No. 134

019141

DIVISION


71124-49

SUB-DIVISION

MEASUREMENT BOOK

2408

प्रमाणित किया जाता है कि इस मापी पुस्तिका
में मशीन द्वारा छापाई पृष्ठ 100 (एक सौ) मात्र है।
जो श्री.....सहायक
अभियंता ग्रा० का० वि० कार्य प्रमण्डल..
के नाम से निर्गत किया जाता है।
जिसका निर्गत सं० २५०८..... है।


18/07/2023
Executive Engineer
Rural Works Department
Works Division, Nawada

18/07/23

Sch. XLV-Form No. 134

RWD(W) Division DIVISION
Nawada.
Kashichak. SUB-DIVISION

Measurement Book

No. 2508

Name of officer Sadhanshu Kumar.
A-E
Date of first entry 16.01.2024
Date of last entry _____

Isan Ali Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - PMUSY Madhupur to Nishachale					
Near Railway Station crossing					
Kashichale Dalit tala.					
Agency - Sonjay Kumar.					
Agg No - 01 MMUSY (NDB) SBD/23-24					
Date of work - 06-07-2023					
Date of completion - 05-07-2024					
Date of measurement - 16.01.2024					

(1) Benchmark Pillar = 01 Nos.					
(2) Reference Pillar = 01 Nos.					
(3) Clearing and grubbing					
2 x 10 x 30.00 x 2.75 = 1650 m ²					
2 x 2 x 30.00 x 2.75 = 330 m ²					
					= 1980 m ²
					= 0.198 hee.
(4) Cutting off tree					
Crotch above 300 to 600 mm = 02 Nos.					
Crotch above 600 to 900 mm = 01 Nos.					
(5) Removal to Electric Poles					
and telephone = 04 Nos.					

Continuation
 16.01.24
 SE

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(6) Construction of embankment for 1000m length.					
2 x 5.00 x 30.00					
2 x 5.00 x $\frac{1.50+3.00}{2}$ x 2.00 = 45.00m ³					
2 x 25.00 x $\frac{1.50+3.00}{2}$ x 2.00 = 225.00m ³					
2 x 30.00 x $\frac{1.50+2.00}{2}$ x 2.00 = 270m ³					
2 x 30.00 x $\frac{1.50+3.00}{2}$ x 1.00 = 135.00m ³					
2 x 30.00 x $\frac{1.00+2.00}{2}$ x 1.00 = 90.00m ³					

2 x 30.00 x $\frac{1.00+2.00}{2}$ x 1.00 = 90.00m ³					
					855.00m ³
					As per Ass = 830.46m ³ .

(7) C.S.B grading

1 x 5.00 x $\frac{6.25+3.75}{2}$ x 0.100 = 2.50m ³					
1 x 25.00 x 3.75 x 0.100 = 9.375m ³					
1 x 30.00 x 3.75 x 0.100 = 11.25m ³					
1 x 30.00 x 3.75 x 0.100 = 11.25m ³					
1 x 30.00 x 3.75 x 0.100 = 11.25m ³					
1 x 30.00 x 3.75 x 0.100 = 11.25m ³					
1 x 30.00 x 3.75 x 0.100 = 11.25m ³					
1 x 30.00 x 3.75 x 0.100 = 11.25m ³					

Continuation

= 79.375m³.

16.02.24
JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(33) Logo of Project					
04 Nos @ Rs 11060/each - Rs					44,241=00
(34) Kms stone					
02 Nos. @ Rs 2629.96/each Rs					5,260=00
(35) 200mm stone					
01 Nos. @ Rs 770.06/each - Rs					770=00
(36) 600mm equi triangle					
04 Nos. @ Rs 4080.76/each Rs					16,323=00
(37) 600mm Circular					
04 Nos. @ Rs 5496.65/each Rs					21,987=00
(38) 650 x 450mm Rect					
02 Nos. @ Rs 5251.71/each Rs					10,703=00
					Rs 34,92,370=00

Add 18% V.C. & T.H. Rs 6,28,627=00


Add 1% L.C. @ Rs 34,924=00

Add S fee @ Rs 67,622=00

Rs 42,23,543=00

Less 10% below GR Rs 4,22,354=00

Rs 38,01,189=00


 08.05.24
 JE

Continuation