

Aditya Pull-se Baisagi Tolac mnsy Brie)
Schedule XLV-Form No. 134

Executive Engineer

R.W.D. (W) Division

W.D. (W) Division

DIVISION

A.E. R.W.D. (W) **SUB-DIVISION**

Leofuq

mg. no. 6414.

MEASUREMENT BOOK

M/S Shivam Kumar

3rd on A/c bill

37

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Content of area
	No.	L.	B.	D.	
Name of work- Constn of road and CD work from MHUSY 8001					
Adiya Pull se Bairagi Tola under MHUSY					
Agency- M/S Shivam Kumar					
Agreement NO- 12.880/2023-24					
Agreement Value- 3,28,54,556/-					
Date of start - 23/08/2023					
Date of Completion - 22/08/2024					
Actual date of Completion-					
Record Entry					
① Constn of Rec Railing					
1.00112 1.0011532					

3 Nos x 2 x 1.50 =	9.00H
2.00H x 2.00H Size	
2 x 2.50 =	5.00H
	15.00H
	14.00H
② Form Drainage spouts	
3 Nos x 4 =	12 Nos
1 x 4 =	4 Nos
	16 Nos
③ Form and laying concrete	
Concrete wing course	
3 Nos x 1.50 x 7.00 x 0.075 =	2.37H
1 x 2.50 x 7.00 x 0.075 =	1.31H
	3.68H

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
($\frac{43}{201}$) Prov'n Drainage points Q-VTMBP37② = 16 H ₁					
c R. 770 = 01/000 R.					12320
($\frac{44}{202}$) Prov'n and laying cement concrete wearing course Q-VTMBP37③ = 3.68 H ²					
c R. 16569.32/H ² R.					60975 = 0
($\frac{45}{203}$) Brick Masonry work in cm (1:3) in parapet Q-VTMBP44① = 0.96 H ²					
c R. 7250 = 01/H ² R.					6960 = 00
($\frac{46}{204}$) Prov'n & laying coping Q-VTMBP44② = 4.00 H					
c R. 610 = 82/H R.					2443 = 00
($\frac{47}{205}$) Plastering with cm (1:4) on brick work Q-VTMBP44③ = 7.36 H ²					
c R. 237 = 44/H ² R.					1748 = 00
R. 24401976 = 00					
Add 1% labour cost (+)					24402020 = 00
Add 18% GST (+)					4392356 = 00
Add Seigniorage fee (+)					333478 = 00
R. 29371830 = 00					
Less 0.59% labour (-)					173294 = 00
R. 29198536 = 00					
Less Prev. Paye (-)					22796276 = 00
R. 6402260 = 00					
Sum 28/04/24 AK 28/04/24					

Continuation