

Schedule XLV-Form No. 134

Madanpur Masana Rd. to Bagant Road Near Ethakula School to -

Manager Bigha Sukhdeo Choudhary House

M.K.G.S. - NDB (Arashe)

E.E. R.M.D. WORK Aurangabad.

DIVISION

A.E. Madanpur

SUB-DIVISION

MEASUREMENT BOOK

NO-14470

Agency - Vinodh K. Singh

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1) Bench mark Pillars —					
02 No. vide TM3 P-7					
@ Rs 4509.51/each Rs					9019.02
(2) reference Pillars —					
6 No. vide TM3 P-7					
@ Rs 2082.90/each Rs					12497.40
(3) Clearing & grubbing road					
Land —					
1.20 Hect, vide TM3 P-7					
@ Rs 75573.34/Ha — Rs					84642.00
(4) cutting of trees including,					
cutting of trees, branches					
& Removal Stumps —					
02 No. vide TM3 P-7					
@ Rs 357.26/each Rs					7860.32
(5) Removal of Telephone					
electric Pole —					
9 No. vide TM3 P-7					
@ Rs 252.07/each Rs					2269.23

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(6) 210 m excavation for foundation — do —					
124.66 m ³ , vide TMB P-8					
@ Rs 398.62/m ³ — Rs					53798.00
(7) PCC M15 on locally coarse m. foundation —					
21.25 m ³ , vide TMB P-8					
@ Rs 6135.97/m ³ — Rs					130389.00
(8) PCC M20 in S/S —					
122.74 m ³ , vide TMB P-8					
@ Rs 7053.62/m ³ — Rs					865761.00
(9) RCC MP3 Pipe for culvert —					
7.50 m, vide TMB P-8					
@ Rs 3295.74/m — Rs					24718.00
(10) RCC MP3 Pipe for culvert —					
30.00 m, vide TMB P-9					
@ Rs 7791.28/m — Rs					233738.00
(11) Const. of embankment with approved material from borrow pit —					
Qty vide TMB P-9					
(9) for 100 m lead —					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1239.318 m ³					
@ 261.07/m ³ — R1					323573.00
(6) For 100 m Length —					
826.21 m ³ , wide TMS P-9					
@ 177.64/m ³ — R1					146768.00
(12) Granular Subgrade with					
well graded Material —					
891.75 m ³ , wide TMS P-9					
57.04 m ³ , wide TMS P-12					
948.79 m ³					
@ 2578.60/m ³ — R1					2446550.00
(13) Providing 413 m width —					
433.125 m ³ , wide TMS P-14					
@ 3661.33/m ³ — R1					1585814.00
(14) Dismantling on C.C. —					
1.20 m ³ , wide TMS P-13					
@ 683.75/m ³ — R1					821.20
(15) Dismantling on C.M. —					
34.66 m ³ , wide TMS P-13					
@ 319.41/m ³ — R1					11071.20

Continuation

					1
				RA	60 28649=00
	Add	18.4	41.5-T		10 85157=0
		1.1	1.1		60286=00
			S. Fee		1 41157=00
				RA	73 15249=00
	LeAD	0.11%	below		8047=00
				RA	73 07202=00
	LeAD	Previous	Payments		49 21977=00
				RA	23 85225=00
					1
					RM
					8.5'24
					56
					15124

