

Repair of Road. — from PWD (Pirahi) to Bhu Patti Yadav
Schedule XLV- Form NO.-134.
Tola Under (MR-3054)

BIHAR P. W. D.

1300

Jaynagar

DIVISION

SUB-DIVISION

Babubashi (Block)

MEASUREMENT BOOK

MAA BINDU CONSTRUCTION

1st 007A/CB/11

Name of the work-
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement-
 (These four lines should be repeated at the commencement of the measurements relating to each work)

01

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Repair of road from PWD (Pirahi) to Bhupathi Yadav Tola under MR 3054					
Name of Agency - M/s Manu Bindu Construction					
Frazer Road, Patna					
Agreement No. - 108 MRD/2023-24					
Date of start - 17.10.2023					
Date of completion - 16.10.2024					

(Record measurement) date - 06.11.23

1. Clearing & Grubbing... of E.T.					
02x 06x 30x 1.00 = 360.0m ²					
02x 10x 30x 1.00 = 600.0m ²					
02x 20x 30x 1.00 = 1200.0m ²					
02x 15x 30x 1.00 = 900.0m ²					
02x 04x 30x 1.00 = 240.0m ²					
02x 05x 30x 1.00 = 300.0m ²					
02x 07x 30x 1.00 = 420.0m ²					
02x 03x 30x 1.00 = 180.0m ²					
02x 08x 30x 1.00 = 480.0m ²					
02x 03x 30x 1.00 = 180.0m ²					
02x 01x 09x 1.00 = 18.0m ²					
					4878m ²
					or 0.488 Hec

Continuation



3rd and final bill

Sch XLV Form No. 134

24

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Repair of road from PWD (Pirahi) to Chupatti Tadev tola under MR 3054					
Name of Agency - M/s Man Bindu Construction, Fraser road, Patna					
Agreement No. - 108 MBD/2023-24					
Date of start - 17.10.2023					
Actual date of completion - 23.01.2024					
Further measurement - Nil					
	32	16	0.2	16	JE.

Abstract of cost

1. Cleaning & Grubbing..... of	
ELI city side TMD P-(20)	
0.468 H.C. @ 72697.66	35477/2
2. Construction of G.S.B..... of ELI	
city side TMD P-(20)	
71.10 m ³ @ 4024.80/m ³	286163/2
3. Providing, laying W.M.G.M.....	
of ELI city side TMD P-(20)	
121.51 m ² @ 5524.53/m ²	671286/2
4. Providing and applying prime coat	
..... of ELI city side TMD P-(20)	
1620.13 m ² @ 60.17/m ²	97483/2
5. Providing & applying tack coat....	
of ELI city side TMD P-(20)	
9794.38 m ² @ 20.69/m ²	202646/2

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6. Providing, laying and rolling.... of 12 cm thick concrete T.M.P.-(20)					
	2417.0 m ²	@ 303.77/m ²			73426
7. Providing, laying S.D.B.C.... of 12 cm thick concrete T.M.P.-(20)					
	183.598 m ³	@ 15716.62/m ³			28855
8. Construction of subgrade:.... of 12 cm thick concrete T.M.P.-(20)					
	1254.15 m ³	@ 264.23/m ³			33138
9. Road marking:.... of 12 cm thick concrete T.M.P.-(20)					
	482.80 m ²	@ 784.74/m ²			382796

10. Providing & fixing 100.... of 12 cm thick concrete T.M.P.-(21)					
	04 No.	@ 10592.50/No.			42370/2
11. R.C.C. 15.... of 12 cm thick concrete T.M.P.-(21)					
(a) 1 km show - 02 No.	@ 317830				9535/-
(b) 200 m show - 10 No.	@ 869.71				8698/-
12. Providing & fixing board:.... of 12 cm thick concrete T.M.P.-(21)					
(a) 600 mm D - 07 No.	@ 2962.51				27745/2
(b) 600 mm D - 02 No.	@ 3895.78				7792/2
(c) 600 x 450 - 05 No.	@ 3726.0				18630/-
13. Construction of P.C.C.... of 12 cm thick concrete T.M.P.-(21)					
	236.724 m ³	@ 10352.16			2452972

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14. Brick masonry of 1/2					
city side TMD P- (21)					
					$17.28 \text{ m}^3 @ 6220.64/\text{m}^3 = 107493/$
15. Plastering with cement					
of 1/2 city side TMD P- (21)					
					$120.96 \text{ m}^2 @ 233.70/\text{m}^2 = 28268/$
16. Painting of parapet wall					
of 1/2 city side TMD P- (21)					
					$120.96 \text{ m}^2 @ 132.530/\text{m}^2 = 16038/$
17. Planting of tree of 1/2					
city side TMD P- (22)					
					$90 \text{ No.} @ 1202.40/\text{No.} = 108216/$

				8455079/2
				Add 19 GST 44 + 1606465/2
				Add S. Fee + 133204/2
				1,01,94748/2
				10% below (✓) 10,19,475/2
				9175273/2
				P. Payment (✓) 9175273/2
				Nil
				Yrds
Certificate	15 ^{2nd} 4			16/02/2009
				SE.
1. To us fraction of road has been completed as per DPR specifications.				
2. Agency has been used his own tools & plants.				
				Yrds
				16/02/2009
				SE.
Continuation				