

17 MBP/2023-24

Maighana RCD Road to Kokraha via masjid.
TAK

(MR-3054)

MR NO - 1191

MR-3054

Schedule XLV-Form No. 134

Khagana

DIVISION

Alauki

SUB-DIVISION

MEASUREMENT BOOK

Yaduvansham Infrastructure Pvt. Ltd.

IVth And Final Bill.

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: M/R-M/023-24. Khaga 3/03.					
Megharua Road Road to Katarua 40					
Wai Masjid.					
Name of Agency: Yoduvanshwar. Bha. Shrestha					
Put. dtd.					
Nos. of Agreement: 17. MOD/023-24.					
Date of work order: 15/09/23.					
Date of Completion: 14/06/24.					
Actual Date of Completion: 29/03/24.					
Measurement - Nil.					
Abstract of Cost					
(1/1) Clearing & grubbing road land					
- do - do - comp.					
Qty and P.M.D. Page (22)					
0.44 Hec @ 72697.86/Hec = 31987.2					
(2/2) Sealing the existing bituminous					
Surface - do - comp.					
Qty and P.M.D. Page (22)					
161.25 m ² @ 20.54/m ² = 3312.5					
(3/3) E/W in excavation for road					
Weg in soil - do - comp.					
Qty and P.M.D. Page (22)					
22.50 m ³ @ 103.85/m ³ = 2337.5					

Continuation

Sch. XLV-Form No. 134

[illegible]

Continuation