

To 340 Parthak higher Baloo-104
Shedule XLV Form No. 134.

Sk yadvenduc Const Pvt 1st DIVISION

Dobhi SUB-DIVISION

Measurement Book

1467

... filed this MB 13

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	To 3 To PATHAT BISA				
Agency -	Sathyendranath Engineering & Construction				
Agreement No -	05 SBD/23-24				
Work start date -	19/07/23				
Work completion date	18/07/24				

Item ① Cleaning and Grubbing					
Road Land.					
	2	36	30	1.00	2160.00
	2	1	30	1.00	60.00
					2220.00
					0.222 Hk
Item ② scarifying existing					
Bituminous surface					
	1	30	30	3.75	18
				1.00	607.5 M ²
	1	12	3	75	18
				1.00	8.10 M ²
	3	30	3	75	18
				1.00	60.75 M ²
	1	10	3	75	18
				1.00	6.75 M ²
					683.10 M ²

Continuation

A. L. Wray
10/6/24
AC

ABSTRACT OF COST

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) clearing and grubbing Road land					
V.T.M.B.P.No.-(1)					
item (1) —			0.22		
Qs 72697.86/Ha —					15994
(2/2) scarifying existing Bituminous surface					
V.T.M.B.P.No.-(1)					
item (2) —			683.10	m ²	
Qs 20.19/m ² —					13792
(3/4) construction of c.s.B with well graded material					
V.T.M.B.P.No.-(2)					
item (3) —			57.47	m ³	
Qs 1806.47/m ³ —					103818
(4/5) providing and laying W.B.M grade-2					
V.T.M.B.P.No.-(2)					
item (4) —			55.99	m ³	
Qs 3939.44/m ³ —					220569
(5/6) providing and laying W.B.M grade-3					
V.T.M.B.P.No.-(4)					
item (5) —			140.51	m ³	
Qs 3892.16/m ³ —					546887

Continuation

1st A/c bill

Bill Amt- 49,10,211=00

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	E.	B.	
SD @ 84		245,511	=00	
IT @ 24		98,205	=00	
CHST @ 14		49,103	=00	
SGST @ 14		49,103	=00	
LTes @ 14		49,103	=00	
STec		55,100	=00	
Royalty		1,37,324	=00	
Miss deposit of Plant		40,548	=00	
Bz CFMS		41,86,214	=00	
		49,10,211	=00	
Passed by 49,10,211=00 (fourty nine lakh ten thousand				
two hundred eleven only)				
22/03/24 Divisional Accounts Officer R.W.D (W) Div. Sherghati 18/03/2024 Executive Engineer R.W.D (W) Div. Sherghati				
Serial no - 2303840708				
22/03/24				

Continuation