

Mahuliya Dakshin Tol to Birch Tol (mmhsyken)

Schedule XLV-Form No. 134

PHILPARAS

DIVISION

SHOGHADHA

SUB-DIVISION

M.B. No. 376/2023.24

MEASUREMENT BOOK

Contractor → AMOD KUMAR YADAV

પ્રમાણિત કિયાર્જીના છેલ્લે કિલો મેપી પુલપર ને મરીન
દ્વારા સુ.કી. 100 (અલ્ટીટ્યુડ) છે, જો કાદાચક ઓર્ગા
અમારી કાર્જ વિભાગ, કાર્જ ડાઉનલોડિંગ - સોલારી
કે નામ હી નિર્ધારિત વિભાગ જાના છે.

[Signature]
06/04/23

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas

06/04/2023

Sch. XLV—Form No. 134

Phulparas DIVISION

Ghoghardiha SUB-DIVISION

Measurement Book

No. 376/2023-24

Name of Officer

[Signature]
06/04/23

EXECUTIVE ENGINEER

Rural Works Department

Works Division Phulparas

Date of first entry

Date of last entry

06/04/2023

1st on A/c Bill

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work— Constn of Road & CD works from Mahuliya Dakchin Bl To Bich Tal. Under MMGSY (GEN)					
Length— 1.566 km					
Name of Agency— Anand Kumar Yadav, vill— Jathi, PO— Parsahi PS— Khatauna, Dist— Madhubani, Bihar.					

Agreement No— 01/SBD/2023-2024

Date of start— 05/04/2023

Date of completion— 04/04/2024

Rate Below— 13.79/- below.

work done

① Providing & fixing of Typical MMGSY informatory sign board with logo do do complete Rob.

Qty= 2 NOS.

Continuation

Sl. No.	Particulars	Contents of area
	Name of work - Constn of road & 10 marks from Mahaliga Dakshin Tal To Kul Tal. (Under M.M.S.Y-G.P.N.)	
	Length - 1.566 km	
	Agency - Anand Kumar Yadav	
	Vill - Tathi, PO - Parsahi	
	PS - Khuteena, Dist - Madhubani	
	Bihar	
	Agreement No - 015BD/2023-2024.	
	Date of start - 05/04/2023	
	Date of Completion - 04/04/2024.	
	Rate - Below - 13.79 % Below.	
	<u>work done</u>	
	(1) Dismantling of existing structure	
	$20 \times 2 \times 6.20 \times 0.825 \times 3.00 = 61.38 \text{ m}^3$	
	(2) Dismantling of structure	
	$2 \times 3.50 \times 1.54 \times 0.15 = 1.61 \text{ m}^3$	

Continuation
05/03/2024

ABSTRACT OF COST

32

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Providing & fixing of Typical MASS Project do - do -					
Qty 4 Nos vide TMB P-22					
Qty 1 Nos vide TMB P-21					
Total 5 Nos @ 10718.71 / Nos =					₹ 53594 = 00
(2) Setting out pillars					
(i) Bench mark pillars					
Qty 3 Nos vide TMB P-22					
@ ₹ 2711.88 / Nos =					₹ 8136 = 00
(ii) Reference pillars					
Qty 6 Nos vide TMB P-22					
@ ₹ 2711.88 / Nos =					₹ 16271 = 00
(3) Clearing & Grubbing Road Land (By manual means) do - do -					
Qty 0.5478 Hec vide TMB P-22					
@ ₹ 59306.02 / Hec =					₹ 32488 = 00
(4) Constn of Embankment with Material obtained from borrow pits - for lead 100m					
Qty 2020.98 m³ vide TMB P-22					
@ ₹ 181.49 / m³ =					₹ 366788 = 00
for lead 100m					
Qty 505.24 m³ vide TMB P-23					
@ ₹ 244.38 / m³ =					₹ 123471 = 00
(5) Granular Sub-base					

Continuation

Continuation