

MMGSY AND B-BRRP-400

Masabuchi

Schedule XLV Form No. 134

03/SBD/23-24

DIVISION

Amritsar

SUB-DIVISION

Construction

Masabuchi

MEASUREMENT BOOK

1313

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
	1st on N/C B. 1/1				
N/W: - Niyamatpur To Musahani					
RWD Road to Niyamatpur					
Musahani					
Agency: - Amritraj Const.					
S/o Basant Singh					
Shanti Kund.					

Kurtahal, Patna.

Agmt. No: 03/SBD/2023-24

Date of work order: 03/07/2023

Date of completion: 02/07/2024

Measurement Entry

(A) Clearing & grubbing
Road land - etc.

 $2 \times 1400.0 \times 4.50 = 12600.0 \text{ m}^2$

(B) R.S. 1/12 B.P. 11/12 = 2 No.
& Ref. B.P. 11/12 = 6 No.

RPO
02/01/2024
AC

July
03/01/24
JG

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(02) Const. of Embankment					
With approved materials					
— do —					
change	Dis'n	Area	mean	dis	cont.
(m)	(m)	(m ²)	(m ²)	(m ²)	(m ²)
0.0		3.26	—		137.25
50.0		2.23			92.00
100.0		1.482			118.95
150.0		3.276			172.80
200.0		3.676			153.20
250.0		2.452			100.80
300.0		1.580			78.125
350.0		1.595			78.125
400.0		1.329			71.85
450.0		1.590			72.95
500.0		1.690			80.75
550.0		1.320			79.00
600.0		1.585			72.625
650.0		1.019			65.100
700.0		4.100			128.975
750.0		3.720			196.500
800.0		2.501			153.525
850.0		3.643			153.600
900.0		2.467			152.75
950.0		2.909			121.75

Continuation

(A) upto 1000 km

Ans. $\pm 3171.92 \times 0.80$

$$= 2537.57 \text{ m}^2$$

$$11m' + = 2343.97m^3$$

(12) up to 1000 m bend

Oct. 2171.92 x 0.20

$$= 634.385 \text{ m}^3$$

$$1^{\text{st}} \text{ Mist} = 696.29 \text{ m}^3$$

051031 20
AR

05/02/29
JES

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(03) const of Soil - 5.45 m ²					
— do — 62					
1 x 19 cu. m		6.826	7.726		
			2		
			X 0.30		
				= 3055.92 m ³	
(04) E/W in excavation in					
ford? — do — 62					
<u>h.w.</u>					
5 x 2 x 6.75 x 1.90 x 1.50 = 135.90 m ³					

Below pipe

$$5 \times 1 \times 4.85 \times 1.53 \times 0.265 = 13.59 \text{ m}^3$$

$$7 = 148.98 \text{ m}^3$$

(05) provide PCC m/s in

ford? — do — 62

h.w.

$$5 \times 2 \times 6.75 \times 1.90 \times 0.15 = 13.55 \text{ m}^3$$

Below pipe

$$5 \times 1 \times 4.931 \times 1.53 \times 0.25 = 9.98 \text{ m}^3$$

$$7 = 22.98 \text{ m}^3$$

15/03/24
A.C. Continuation 16/03/24
J.S.

Continuation

$$C.O = 753.30 m^3$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.P. = 253.30m ²
5 x 30.0 x 7.05 x 0.20					= 121.50m ²
5 x 30.0 x 7.05 x 0.20					= 121.50m ²
5 x 30.0 x 7.05 x 0.20					= 121.50m ²
					T = 1117.80m ²
⑨ 8 x 11 x 11 mm G.I. 18mm dia - 12					
Cotd. = 2 nos.					
R.P.M. 15/04/24 A.C. M.L. 15/04/24 J.E.					

ABSTRACT OF COST

① 8mm. 8 x 11 x 11 mm G.I. B. MARK

Pillar & Reference pillar

- 12 - 12

Cotd. Wide Timber 1 =

④ Working B. Mark pillar

2 nos.

② Rs 907 = 53 Pairs

Rs 8815 = 60

③ Reference pillar = 6 nos.

② Rs 8195 = 12 Pairs

Continuation

Rs 98871 = 60

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
02) Clearing & grubbing Road land do- city. vide MRP-121.2019 @ Rp 72.622 = 86 perm — Rp 87237 = m					
03) Const. of Embankment with approved materials — do — Gr city. vide MRP-3 = (A) upto 100m lead = 696.29m ³ @ Rp 258 = 51 perm ³ — Rp 167060 = m					
13) upto 1000 m lead = 2393.97m ³ @ Rp 217 = 22 perm ³ — Rp 502095 = m					
04) Const. of Soil-subgrade — do — Gr city. vide MRP-4 = 3055.92m ³ @ Rp 259 = 38 perm ³ — Rp 792695 = m					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(05) Const. of G.S.B					
Grading 2 - do - 12					
Qty. vide TMB P-6 =					
					1117.80m ³
					@ Rp 2918 = 67 Per m ³
					Rp 3262489 =
(06) E/W in excavation in					
found? do - 12					
Qty. vide TMB P-7					
					= 178.99m ³
					@ Rp 383 = 28 Per m ³
					Rp 57086 =
(07) pmv. P.C.C. m/s in					
found? do - 12					
Qty. vide TMB P-9 = 22.18m ³					
					@ Rp 6633 = 66 Per m ³
					Rp 152942 =
(08) pmv. concrete in					
Sub st. do - 12					
Qty. vide TMB P-5 = 153.86m ³					
					@ Rp 7771 = 21 Per m ³
					Rp 150267 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(99) Pcm. 8/11/17 RCC Pipe					
NP3 1000 mm ϕ - 12					
Qty. vide TMAP-5237.50m					
At Rs 7053289 per m					
					Rs 26952120
(10) P & fixing man boy					
Boat - 12					
Qty. vide TMAP-6229.					
At Rs 11081 = 95 (13)					
					Rs 22169 = 00
Total = Rs 6522692 = 00					
Add 1% 4-Cess = Rs 65227 = 00					
Add 18% GST = Rs 1174085 = 00					
G. Total = Rs 7762004 = 00					
Less 10% MS = (Rs) 776200 = 00					
Per Agt.					
Net Payment = Rs 6985804 = 00					
15/04/24 AG 15/04/24 AS					

[illegible]