

Schedule XLV-Form No. 134

Name of Road - L028. Balua Tikulia Path to
Katchari Tola

Engineering Engineer
R.W.D. (Y) Division

DIVISION

Mother Scheme:- MMGSY (NDB) AWSESH

A.E. R.W.D. (W)

SUB-DIVISION

Sugauli.

M.B.N. - 65/9.

MEASUREMENT BOOK

Agency - M/s Virendra Kumar Singh

1st on A/C Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road-					Construction
					of Road from Lo 28 Balua
					Tikulia Path to Kachari
					Tola under MMASy
					NDB (AWSHESH) Scheme
Agency:-					M/s Virendra Kumar
					Singh, At- Ramgadh
					Mahuawa P.S- Piprakathi
					Dist- East Champaran

Agreement No:- 245-B.D/2023-24
 Construction Cost:- Rs. 228.38325 lakh
 Maintenance Cost:- Rs. 17.39152 lakh
 Date of start:- 20/01/2024
 Date of completion:- 19/01/2025
 Package No:- MMASy (AWSHESH)- NDB-
 BRRP2-241-Molihari
 Below Rate:- 0.50%.

Record Entry

Date:- 03/03/2024

① clearing and grubbing
 Road land (By manual
 means) including uprooting

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Same Bty wide TMB					
item - (d) & Page - 4					
7.50 M @ R.R. 7438=99/m R.R.					55792 =
(14)/141 Painting on Parapet					
Wall (Black & White					
strips) painting two					
coats - do -					
Same Bty wide TMB					
item - (e) & Page - 4/5					
20.64 m ² @ R.R. 124=69/m ² R.R.					2573 =
					R.R. 7539596 =
Add G.S.T @ 18% R.R. 1357127 =					
Add L.C.E.S.S @ 1% R.R. 75396 =					
Add Belgu Storage Fee -					133794 =
vide TMB Page - 12					R.R. 9105913 =
Less below @ 0.50% as per					45530 =
agreement					R.R. 9060383 =
<i>Ans</i>					
13/05/24					
J.E					
8/2					
13/05/24					
ME					
cap					
Verifying					
13/5/24					