

2nd year Maint.

70

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w-Maint of road from Bahadur PMGSY to Dubey Tola					
Agency - Narsingh Engicon Pvt. Ltd.					
Aggr. No. - 35 SBD/20-21					
Dt. of start - 25/01/21					
Dt. of Completion as per Aggr. - 24/01/22					
Actual Dt. of Completion - 22/01/22					
Work Done					

① Temporary of roads & roads					
2x5x30.00x0.85	=	255.00m ²			
2x3x30.00x0.95	=	171.00			
2x2x30.00x0.80	=	96.00			
2x2x30.00x0.95	=	114.00			
2x3x30.00x0.75	=	135.00			
2x2x30.00x1.05	=	126.00			
2x4x30.00x0.90	=	216.00			
2x2x30.00x0.80	=	96.00			
					= 1209.00m ²

② Cutting of branches of trees					
					= 3 Nos.

Continuation

Continuation RG 63063.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF. RS.	166766.00
Ad ST				RS.	631.00
				RS.	167397.00
3.11% below as per Ags. Act					5206.00
				RS.	162191.00
As per					
20/01/24 J.E					
87.00					
material statement.					
(i) E/40 -		180.74	m ³		
(ii) Emr. -		0.018	m ³		
(iii) Bct. -		0.123	m ³		
(iv) S. Chips -		1.54	m ³		
(v) Sand -		0.34	m ³		
As per					
20/01/24 J.E					

Continuation