

Name of work -  
 Situation of work -  
 Agency by which work is executed -  
 Date of measurement -  
 No. and date of agreement.  
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on	Alc	Bill.			
Name of work - Construction of Road and columns from Bismarqiya Pitch and to Pokhara Harizon tora under GTSNY					
Agency - Poreon Kumar Rai					
Vill - Jashauli, Po - Pachauli					
Dist - Siwani					

Agreement no -	65/3130/GTSNY/2018-19
Agreement value -	4985224 + 149967 = 10 (meant cost)
10% Below as per	S.O.R
Date of Commencement =	23/05/18
Date of Completion =	22/02/19
Date of entry =	18/01/2019

Record Measurement	
① Construction of Bench	
mark pillar do do	
all complete job	
@ 2 Nos	= 0.800km

Continuation

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 <sup>th</sup> Year's Maintenance Bill					
Name of work:- Construction of Rd. from Biswaniya Pith Road to Pokhra Harigan Tola under GTSNY -					
Agency - Prem Kumar Rai -					
Agreement No. - 65/SBD/GTSNY/2018-19					
Date of commencement - 23/05/2018					
Date of completion:- 22/02/2019					
Actual Date of completion:- 20/02/2019					

Date of measurement:- 16/02/2023  
to 17/02/2023

Date of Entry - 18/02/2023.

### Measurement

① Restoration of drains -

do - do - all complete jobs -

$$2 \times 3.85 \text{ m} \times 1.25 \text{ m} \times 0.300 = 2.89 \text{ m}^3$$

$$2 \times 4.25 \text{ m} \times 1.15 \text{ m} \times 0.300 = 2.93 \text{ m}^3$$

$$3 \times 2.55 \text{ m} \times 1.20 \text{ m} \times 0.300 = 2.75 \text{ m}^3$$

$$4 \times 3.25 \text{ m} \times 1.50 \text{ m} \times 0.300 = 5.85 \text{ m}^3$$

$$3 \times 3.65 \text{ m} \times 1.15 \text{ m} \times 0.300 = 3.78 \text{ m}^3$$

$$2 \times 4.50 \text{ m} \times 1.50 \text{ m} \times 0.300 = 4.05 \text{ m}^3$$

$$1 \times 3.75 \text{ m} \times 1.35 \text{ m} \times 0.300 = 1.52 \text{ m}^3$$

Continuation

Abstract of cost

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>4th years maintenance Bill</u>					
(11) Restoration of drains - do do all complete job -					
51.84 m <sup>2</sup> - wide TMBP - (45)					
@ Rs - 340.53/m <sup>2</sup> - Rs - 17860/-					
(12) Maintenance of Eastern shoulder - do - do all complete jobs -					
288.0 m <sup>2</sup> - QTY wide TMBP - (46)					
@ Rs 50.12/m <sup>2</sup> - Rs - 14435/-					
(13) Maintenance of Rd. sign do - do all complete jobs -					
1.5 km @ Rs - 1024.35/km = 1024/-					
(14) Maintenance of 200m <sup>2</sup> km Stone -					
0.144 km @ Rs - 659.79/km - 95/-					
(15) Cutting of branches of trees and bushes - do - do -					
4.0 nos - @ Rs - 99.50/km - Rs - 398/-					
(16) Cutting of bushes from roadway - do -					
8 nos - @ Rs - 6.11/each = 49/-					
(17) Trimming of grass admead					
600.0 m <sup>2</sup> @ Rs - 2.04/m <sup>2</sup> - Rs - 1224/-					
					Rs - 35085/-
less 10% As per Ast - Rs - 3509/-					
					Rs - 31576/-

Continuation

AM  
15/06/23  
A.E

MAK  
15/02/23  
JE