

Dharhara Panchayat me PWD Path yedav tola via
Patni Tola to Dharhara Dumri Path tak
(NDB)

Schedule XLV-Form No. 134

_____ DIVISION

Raghopur _____ SUB-DIVISION

Ramanand Prasad Raman

Measurement Book

17
23-24

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Dharkhara Panchayat					
me PWD Path Yadav Tola K. K. Patni					
Tola TO Dharkhara Damm Path Tola					
Heed - mmbsy (KDB)					
Agency - Ramnand Prasad Ramnand					
Agreement No - 04 mmbsy SBD / 2023-24					
Date of Commence - 05/07/2023					
Date of Completion - 04/07/2024					

Record Entry					
(1) Clearing and grubbing work					
Land - all complete job					
	27	30.10	3.50	=	2835.10 m ²
	17	3.50		=	59.50 m ²
	2	30.10	6.10	=	360.10 m ²
					3254.70 m ²
					= 0.325 Hec
Construction of RCC Box Culvert					1.50 m x 1.50 m
(2) E/W in excavation for					
boundary - all complete job					
					Box Culvert
	1	6.10	2.10	0.70	= 8.40 m ³
					Cut off wall
	2	2.30	0.30	1.80	= 2.48 m ³
					Return wall

Continuation

$$2 \times 1.60 \times 2.82 \times 1.80 = 16.24 \text{ m}^3$$

$$2 \times 2.40 \times 2.82 \times 1.80 = 24.36 \text{ m}^3$$

$$51.48 \text{ m}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF	36.38m ³
1x 20.10 x 3.05 x 0.75 =					4.57m ³
1x 10.10 x 3.05 x 0.75 =					2.87m ³
1x 10.10 x 4.60 x 0.75 =					2.87m ³
1x 30.10 x 3.05 x 0.75 =					6.86m ³
1x 21.10 x 3.05 x 0.75 =					4.80m ³
					58.35m ³

18/4/24

18/4/24

18/4/24

IST on A/C Bill

Name of work - Construction of road
 Dharhara Panchayat me PWD Path
 Yadav Tola via Patnitala to Dharhara
 Durmi Path Tak.

Head - MMGSY (MD B)

Agency - Ramanand Prasad Ramani

Agreement No - 04 MMGSY SBD/2023-24

Date of Commence - 05/07/2023

Date of Completion - 04/07/2024

Date of Entry - 18/4/24

ABSTRACT OF COST

(1) Providing and fixing of work by

Continuation

benchmark and reference pillar
 --- all complete or

Qty vide JMB Page 5 = 9 NO

@ Rs 2924.16 each = Rs 26317.00

Co Rs 26317.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BFD	3453011.10 3455387.10
(16) Back gallery behind abutment and return wall — all					
Complete job					
Qty vide TMB Page 8 =		16.54 m ³			
@ 971.23/m ³				= 16064.10	
(17) Providing and laying gutter					
Medwa — all complete job					
Qty vide TMB Page 8 =		11.53 m ³			
@ 4209.26/m ³				= 48533.10	
(18) Providing RCC M20 in super structure — all					
Complete job					
Qty vide TMB Page 5 =		2.76 m ³			
@ 10317.53/m ³				= 28476.10	
(19) S/F and placing HYSD bar					
reinforcement in super structure — all complete job					
Qty vide TMB Page 4 =		0.230 MT			
@ 88124.01/MT				= 20269.10	
(20) Providing RCC M20 in					
Parapet — all complete job					
Qty vide TMB Page 5 =		1.03 m ³			
@ 9024.39/m ³				= 9295.10	
				@ 3578024.10	

Continuation

Continuation