

କାମର ମାପ ନେବା ପାଇଁ ଯୋଜନା କରାଯାଇଥିବା ଅଞ୍ଚଳ -

NDB(AWSESH)

Schedule XLV Form No. 134.

Plot No. - MMGSY-NDB - BRRP-97 Tekra

TIKARI

E.E. R.W.D

DIVISION

A E. R.W.D

SUB-DIVISION

~~Bilgaon~~

Belagari

ଅଞ୍ଚଳ - ଅନୁସନ୍ଧାନ ଅଞ୍ଚଳ -

Measurement Book

1049

2nd and Final Bill

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const ⁿ of road from					
Gobraha Road to Sharmohmadpur					
Chaudhari tala					
Name Pg- Sanjay Kumar, Pt - Hanuman					
Nagar, Mustafabad, P.O. Rampur					
Gayla					
Agreement No- 20 m mgsy (Awazab)					
NDB/2023-24					
Rate - 0.91% below as per agreement					
Date of Commencement -					05-01-2024
Date of Completion -					04-01-2025
Abstract of cost					
(1/1)	Providing & fixing of				
	cocking benchmark				
	pillars and reference				
	pillars.				
	Qty - 1.00 Nos V.P (1)				
	@ RS. 4224.23/each = 4224.00				
(2/2)	Reference pillars				
	Qty - 1.00 Nos V.P (1)				
	@ RS. 1940.01/each = 1940.00				
(8/9)	clearing and grubbing				
	Road land				
	Qty - 0.067 Ha, VP (1)				
	@ RS = 75594.29/Ha = 3553.00				
					9717.00

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(414)	Const ⁿ of embankment with well graded material				
	lead 100m open area 70%				
	Qty - 151.87 m ³ u.p (6-7)				
	@RS = 185.83/m ³				28722 = 00
(515)	Const ⁿ of embankment with well graded material				
	lead 100m, 90% open area				
	100% C.C portion				
	Qty = 90.86 m ³ u.p (6-7)				
	@RS = 258.63/m ³				23505 = 00

(414)	Const ⁿ of embankment with well graded material				
	lead 100m open area 70%				
	Qty 338.141 m ³ u.p (16)				
	@RS = 185.83/m ³				62897 = 00
(515)	Const ⁿ of embankment with well graded material				
	lead 100m, 30% open area				
	100% C.C portion				
	Qty = 198.26 m ³ u.p (16)				
	@RS = 258.63/m ³				51276 = 00
					51276 = 00
					12830 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6/6) Const ⁿ of Subgrade and earthen shoulders					
Qty = 183.49 m ³ U.P (3)					
@ Rs = 313.00/m ³					= 57432 = 00
(7/7) Const ⁿ of Subgrade and shoulder lead 1000 m					
100% C.C Portion					
Qty = 272.52 m ³ U.P (34)					
@ Rs = 313.00/m ³					= 85299 = 00
(8/8) Const ⁿ of Subgrade and shoulder lead					
1000 m 70% open core (B.T Portion)					
Qty = 428.142 m ³ U.P (3)					
@ Rs = 226.04/m ³					= 96777 = 00
(9/9) Const ⁿ G.S.B with well graded material (BT)					
Qty = 177.63 m ³ U.P (4)					
@ Rs = 1668.04/m ³					= 296294 = 00
(10/10) Const ⁿ of WBM Gr-3					
Providing, laying, Spreading and Compacting (BT)					
Qty = 61.68 m ³ U.P (5)					
@ Rs = 2837.63/m ³					= 175025 = 00
(11/11) Prime Coat Providing and applying (S.S-1)					
Qty = 822.98 m ³ U.P (14)					
					834657 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/12)	(a) RS-	58.07	/m ²	=	43356-00
	Tack Coat providing and applying tack (RS-9)				
	Qty = 822.38 m ² v.P (14)				
(13/13)	(a) RS-	19.86	/m ²	=	16332-00
	Mix seal Surface Bituminous with (MS20)				
	Qty = 822.38 m ² v.P (14)				
(14/14)	(a) RS-	214.82	/m ²	=	176664-00
	Const ⁿ of Gr S.B. with coarse Graded Material				
	Qty = 38.25 m ³ v.P (4)				
	(a) RS-	1668.04	/m ³	=	63803-00
(15/15)	Const ⁿ of WBM Gr-3 Providing laying Spreading and				
	Qty = 28.69 m ³ v.P (5)				
	(a) RS-	2837.63	/m ³	=	81412-00
(16/16)	Const ⁿ of C.C. Pavement				
	Qty = 61.20 m ³ v.P (5)				
	(a) RS-	6427.61	/m ³	=	393370-00
(17/17)	Laying brick salling layer on prepared				
	Qty = 35.0 m ² v.P (14)				
	(a) RS-	499.83	/m ²	=	17494-00

1681488-00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18/18) /	Providing and laying				
	R.C.C pipe	300mm			
	Qty	15.00 m	UP (14)		
	@ Rs =	992.14/m			14882 = 00
(19/19)	R.C.C Boundary				
	pillar M 15.				
	Qty =	16 Nos, V.P (14)			
	@ Rs =	719.40/each			11504 = 00
(20/20)	R.C.C M15 Kilometer				
	stone				
	Qty =	2.00 Nos V.P (5)			
	@ Rs =	2524.89/each			5049 = 00
	R.C.C M15 grade				
	200mm stone				
	Qty =	1.00 Nos, V.P (5)			
	@ Rs =	747.62/each			748 = 00
(22/22)	Traffic Sign P. 600mm				
	equilateral 2 Triangle				
	Qty =	2.00 Nos V.P (15)			
	@ Rs =	4335.85/each			8672 = 00
(23/23)	Traffic 600mm Circular				
	Qty =	4.00 Nos V.P (15)			
	@ Rs =	5742.81/each			22969 = 00
(24/24)	Traffic sign 600mm x 450mm				
	rectangular				
	Qty =	1.00 Nos V.P (15)			
	@ Rs =	5598.94/each			5598 = 00
					1700910 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(25/25) Road Marking with hot					
Applied					
Qty = 43.00 m ² v.p (15)					
@ Rs = 71225 / m ²					30627 = 00
(26/26) C.C. Portion Hot Marking					
Qty = 20.00 m ² v.p (15)					
@ Rs = 744.78 / m ²					14896 = 00
(27/27) Planting of Trees					
Qty = 22.00 Nos v.p (15)					
@ Rs = 128876 / each					28353 = 00
(28/28) Propiding and fixing of typical MNGSY sign					
Provided					
Qty = 3.00 Nos v.p (5)					
@ Rs = 11095.97 / each					33289 = 00
(29/29) C/w in excavation for foundation of structure					
Qty = 59.596 m ³ v.p (2)					
@ Rs = 398.60 / m ³					23755 = 00
(30/30) Providing PCC M/S in open foundation					
Qty = 5.924 m ³ v.p (2)					
@ Rs = 5351.99 / m ³					31706 = 00
(31/31) Providing M20 in open foundation					
Qty = 61.214 m ³ v.p (2)					
@ Rs = 5729.09 / m ³					350699 = 00
					2225330 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(32/32)	Providing and laying				
	R.C.C NP3 Pipe for				
	Qty = 15.00 RM i.p (2)				
	@ Rs = 6807.90/RM =				102118.00
(33/33)	Painting two coats				
	including primer				
	Coat				
	Qty = 133.702 m ² U.R (23)				
	@ Rs = 136.20/m ²				18210.00
					2345658.00
	Add GST 18%				422218.00
	Add Labour cess 1%				23456.00
	Add S.F				76271.00
					2867603.00
	less 0.01% below				287.00
					2867316.00
	less previous Bill				2307079.00
					560237.00
13/4/24 J.E	06/05/24 A.K			08/5/24 C.P	

Continuation

