

MMGSY (SC)

Schedule XLV-Form No. 134

PHD Road house of Laxman Sharma to Dhirendra Singh
Bahadur falls.

DIVISION

TRIVENI GANG

SUB-DIVISION

M.P. NO. 875

MEASUREMENT BOOK

DANKA KUMAR SINGH.

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road Name: - pld road house of Laxman sharm to Shirendra Bachau taken					
Contractor - Panleaj Kr Singh					
Agg No - 13/SBD/MMGSY/2021-22					
Commencement date: - 18.05.2021					
Completion date: - 17.05.2022					
Agg No - 13 Value - Rs. 37,86,943 = Rs.					

(1) Setting out pillars do do (Lage all complete job: - 10 Nos)					
(2) Clearing & grubbing road land do do all job - 0.41 Hae					
(3) Excavation in road way (Box cutting) do do all job					
Side	Nos	Offset (m)	Width (m)	Depth (m)	Qty (m ³)
2	3	30	0.775	0.100	13.95
2	2	30	0.775	0.100	9.30
2	4	30	0.775	0.100	18.60
2	5	30	0.775	0.100	23.25
2	6	30	0.775	0.100	27.90
2	4	30	0.775	0.100	18.60

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					2nd or a/c Bill
					Abstract of cost
Name of road: -					PWD
					Road House of
					Laxman sharan to
					Dhirendra Sankar
					Singh Bahadur Tola
Agreement no -					13/SB/D/MMGSY/21-22
Agency: -					Pankaj K. Singh
Date of start -					18.05.2021
St. Date of completion -					17.05.2022

					Date of entry: - 13.03.24
					Item ① Pft bench mark
					1 Pillar / Reference
					Pillar - do - -
					TMB p-5
					10 nos @ Rs 2658.84 each
					Rs 26588.00
					Item ② clearing and
					2 Grubbing road
					land - do - -
					- - - E/I - -

Continuation

Rs 26588.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	TMB P-9				
365.60 m ² @ Rs			3807.34/m ²		
					Rs 1391964.00
Item (11)	p/a primer coat				
12	with bitumen emulsion				
	SS1	do	-	-	
	TMB P-10				
3219 m ² @ Rs			42.01/m ²		
					Rs 135230.00
Item (12)	p/a tack coat				
13	RS1	do	-	-	
	TMB P-10				
3219 m ² @ Rs			14.20/m ²		
					Rs 45710.00
Item (13)	p/c rolling of				
14	close Graded				
	primer - mss.				
	TMB P-11				
3219 m ² @ Rs			207.77/m ²		
					Rs 668812.00
	Total Amt Rs 4352220.00				
Add	12 % GST	Rs 522266.00			
	1 % LC	Rs 43522.00			
	S. fee	Rs 73210.00			
	Total Amt Rs 4991218.00				
less	5.50 % below	Rs 274517.00			
	Gross Amt Rs 4716701.00				
	less paid amt (-) Rs 2171550.00				
	Continuation				
	Net Payable Rs 2545151.00				

SK
13.03.24
J.E

13.03.24
AB