

Maraura Chaudagach PMBSY Road to
Schedule XLV-Form No. 134
Hathiyagach via Harijan Tola

Supaul

(MBSY) (GEN) (Gen)

DIVISION

Maraura

SUB-DIVISION

M B N.O - 1617

MEASUREMENT BOOK

Rajesh Kumar

प्रमाणित किया जाता है कि इस
मापी पुस्तिका में कुल-100 (एक सौ)
सत्रीय द्वारा पूर्णांकित पृष्ठ हैं जो
श्री च-इन कुमा, सहायक अभियंता
आजीव वार्ड विभाग कार्य अग-50
मसौदा है नाम से निर्गत किया
जाता है।

23/01/23
Executive Engineer
Rural Works Department
Works Division, Supaul

23/01/2023

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

3rd and Final Bill

~~Survey work~~: Const. of Road from
Marana Chandragarh Panchayat
Road to Hathiyagarh via
Barman old under running
Road (2.190 Km)

A Agency: Rajesh Kumar & Co

B Aggr No: 43/83D/2022-23

C Date of Commence → 01.12.2022

D Date of Comp → 30.11.2023

E Rate → 0.11% Below

F Actual Comp → 15/02/2024
(15/04/2024)

Record Entry

28/03/2024

1/1) P/W & Fixing of Working

Benchmark

03 Nos

2/2) P/W & Fixing Reference

Pillars

08 Nos.

3/3) Clearing and Leveling
road land by manual

10 X 30.0 X 2 X 2.0 = 1200.0 m²

16 X 30.0 X 2 X 2.0 = 1920.0 m²

12 X 30.0 X 2 X 2.0 = 1440.0 m²

05 X 30.0 X 2 X 2.0 = 600.0 m²

Continuation Total 5160.0 m²

Say 0.516 Ha

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
4/1) P/W and fixing of working Benchmark Page - (32)					
03 NOS @ 4684.55/each					14054.2
2/2) P/W and fixing reference pillars Page - (32)					
08 NOS @ 2157.20/each					17210.2
3/3) Clearing and Grubbing Road Canal P - (32)					
0.576 Ha @ 53829.81/Ha					27802.2
4/6) Cons. of Emb. with lead upto 1000.0 mm P - (38)					
1440.00 m ³ @ 190.42/m ³					274205.2
5/7) Cons. of Emb. with lead up to 100.0 mm Page - (38)					
360.00 m ³ @ 143.30/m ³					51588.2
6/8) Cons. of Subgrade & Earthwork shoulders Page - (35)					
3217.95 m ³ @ 192.34/m ³					618844.2
7/9) Cons. of G.S.D. with well graded materials Page - (27)					
945.25 m ³ @ 3303.64/m ³					3122700.2
8/10) P/W laying and spreading in m m L.W.M. P - (27)					
342.98 m ³ @ 4104.50/m ³					1404888.2

Continuation

5531291.2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
37/00/ Cons. of PCC Railings of mes area Page 29					
36.60m @ 6610.95m	2				41962m
41/ PW wearing coat m-20 Grade P- 29					
5.64m @ 14917.97m					84132m
43/ PW Drainage & pour on top slab P- 29					
20m @ 465.24/each					9305m
					1
				139	18825m
Add @ 12% GST				16	70259m
Add @ 1% L. cer				1	39188m
Add S. Lea				1	84378m
					1
				159	126502m
LES 0.11% below					17504m
				158	951462m
ess p/ Payment				141	81823m
					1
				17	133232m
<u>Paid</u> 15/04/24 JE					
<u>15/04/24</u> PR					
<u>material statement</u>					
D E/W		35.01/m			5017.95m

Continuation

Pano
15/04/24
JE