

Name of work - *Sorambur Rakshe Bangla to*
Recd via check number 1
Adhka Micragaba
~~Adhka Micragaba~~

Schedule XLV-Form No. 134

RM/PA/DAN/22/0012

Danabur

DIVISION

Phullasi Shasid

SUB-DIVISION

MBND-1535

Measurement Book

Name of Agency - *Dhanabur Nath*

Certified that this M.E. contains
100 (One hundred) Nos of Machine
pages & issued to Sri. Akshay
lal Rajak A.E, R.W.D, works
Sub Division. Phulwari Sharif

16.10.23
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दामपुर
Mg-kh
16/10/23

Relissued to Sri Kantha Id. Singh
JE, Phulwari Sharif.

16/10/23
A2

Sch. XLV - Form No. 134

Damapuz DIVISION
Phulwari Sharif SUB-DIVISION

Measurement Book

No. 1535

Name of officer Sri Akshay Lal
Rajak

Date of first entry _____

Date of last entry _____

Measurement

1

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Repair and 5 year					
maintenance of road from Sorenpur					
Raksha Bandh to Adhara Mirzapur.					
Agency- M/S Dhanushwan road construction					
Village- Kosut Kistibun, Madhuban					
road, Kosut Dhanushwan, Patna.					
Agreement No. - 07 MRD/2023-24.					
Date of agreement - 16.10.2023					
Term of completion - 9 Months.					
Approved rate - 10.00% Below.					
Agreement value —					
Const Work - Rs 107.46206 Lacs					
Maint Work - Rs 21.39405 Lacs.					
Total Rs 128.85611 Lacs					
① S/F/F of Informatory Sign board.					
2 Nos ✓					
② Clearing and grubbing of road land.					
2x 40x30.00m x 1.50m @ = 3600.00m ² ✓					
L 2x 1x10.00m x 1.00m @ = 20.00m ² ✓					
L 2x 6x30.00m x 1.00m @ = 360.00m ² ✓					
2x 1x20.00m x 0.75m @ = 30.00m ² ✓					
= 4010.00m ² ✓					

Continuation $\frac{4010}{10000} = 0.401 \text{ Hect}$

25.10.2023
Ji

25/10/23
A.2

ABSTRACT OF COST for D.R. 911 Bill

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing and grubbing road land -					
0.401 Hect vid P-①					
@ R 62032 = 43/m ³ R 24,875=					
② Const. of Subgrade and earthen shoulder with soil obtained from borrow pits upto 1000m ² -					
719.40m ³ vid P-①③					
@ R 25150/m ³ - R 1,80,929=					
③ Const. of G.S.B. with grading II material -					
168.43m ³ vid P-②					
@ R 238900/m ³ R 4,02,379=					
④ P.V. laying, spreading and compacting stone aggregates - - W.B.M. gr II -					
109.72m ³ vid P-④					
@ R 524509/m ³					
				R 5,75,491=	
⑤ P.V. laying, spreading and compacting stone aggregates - - W.B.M. gr III -					
446.428m ³ vid P-⑤					
@ R 479313/m ³					
				R 2,13,787=	

Continuation

R 33,23,461=

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
		B.F.R	3	3.23	46150
⑥ P/V and applying primer coat with bitumen emulsion (SS-1) @ 0.70 to 1.00 kg/m ² - - -					
5959.95 m ² with P-⑩					
@R 55 = 77/m ² - - -					
					R 3,32,386
⑦ P/V and applying tack coat with bitumen emulsion (RS-1) @ 0.25 to 0.30 kg/m ² on prepared granular surface treated with primer coat - - -					
5959.95 m ² with P-⑪					
@R 18 = 86/m ² - - -					
					R 1,12,405
⑧ P/V and applying tack coat with bitumen emulsion (RS-1) @ 0.20 to 0.25 kg/m ² on bituminous surface - - -					
4563.40 m ² with P-⑫					
@R 15 = 72/m ² - - -					
					R 71,737
⑨ P/V, laying, spreading and rolling 90mm thick mix Seal Surfacing type 'B' - - -					
5959.95 m ² with P-⑬					
@R 250 = 54/m ² - - -					
					R 14,93,206

Continuation

R 53,33,195

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.R.	53	33195m
(10) P/V and laying S.D.B.C. —					
10 — all complete sds					
114.085m ³ vid P (10)					
@R 12669.69/m ³					
			B	14,45	42200
(11) P/V const. of dry lean					
11 cement concrete sub-base					
15.00m ³ vid P (11)					
@R 4305.676/m ³					
			B	64,585	00
(12) Construction of Pavement					
12 cement concrete Pavement					
— — — m30 — —					
201.349m ³ vid P. (12)					
189.375m ³ (limited as approved at)					
@R 8391.67/m ³					
			B	15,89	17300
(13) S/F/F informormation					
22 sign board —					
2 Nos vid P- (13)					
@R 10586.11 each B 21,17200					
(14) Road marking with let					
23 applied thermoplastic compound					
on B.T surface					

Continuation

B 84,53,54700

Particulars	Details of actual measurement			Contents of area
	No.	-	1	
Net 100% side 1-②				
Exp. 80000 / m ² by 199 68800				
③ Load increasing load				
Load applied through planting				
exp. found - - - on 10000				
80000 side 1-③				
Exp. 80000 / m ² by 68 2000				
Add 10000 / m ² by 78900				
Total 10000 / m ² by 2.50				

~~R. 103.74.602.~~

Calculation of Engineering Fee

① E/w is beloged and should be -

719.40 m3 and P. (14)

@ 43.501 / 2 - 4.25 / 100

② G.C. grading II -

160432-2 vial p. ④

$$\frac{168.93}{168.93} \approx 9569.83 \text{ A } 9569.83$$

③ Wagon yr II - 105.72 m³, vid P (P₁)

$$\frac{109.72}{109.72} \times 14325.94 = 14325.94$$
~~④ $\log_3 1000 = \log_3 10^3 = 3 \log_3 10$~~

Continuation
 $455.92 \times 6424904 = 2,911,411,411.68$

= A 89325.80

$$R_2 = 1.03, 78, 607 \text{ cm}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.R	1,03	78,607	200
		B.F-S.F.R	89	325.80	
⑤ M.S.S type 73' - -					
5959.95m	2	vid P.	(15)		
5959.95	x	69	69.60		
6078.94		= R	6826.31		
⑥ S.D.B.C - 114.085m	3	vid P.	(16)		
114.085	x	98	11.61	7365.65	
151.97					
⑦ D.L.C - 15.00m	3	vid P.	(15)		
@ 74 = 41/m	3	R	1116.15		

⑧ Panel cement concrete Pavement -					
201.349m	3	vid P.	(16)		
201.349	x	19	310.63		
189.38		= R	20531.08		
⑨ Informatory Sign board -					
2 Nos		vid P.	(16)		
$\frac{2}{3} \times 78.37$		= R	52.25		
		R	1,25,217.24		
		Say R	1,25,217.24		
		R	1,05,03,824		
Un 10.00% as agreement					
		(-)	R 10,50,382		
		R	94,53,442		


Continuation

Limit as per Allotment Rs 75,22,344 = 00

1st on A/c B/L Rs → 7522344

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total works done Rs →				10503824 = ∞	
less 10% below Rs →				10503824 = ∞	
				9453442	
limit as Allotment Rs →				7522344 = ∞	
<u>Memo of Payment</u>					
① By SD SY. Rs →				376117 = ∞	
② By I Tax 2%. Rs →				150447 = ∞	
③ By L. less 1%. Rs →				75224 = ∞	
④ By S. W. S. T 1%. Rs →				75224 = ∞	
⑤ By C. W. S. T 1%. Rs →				75224 = ∞	
⑥ By Royalty Rs →				35868 = ∞	
⑦ By Seizment Fee Rs →				125217 = ∞	
Total Deduction Rs →				513321 = ∞	
⑧ By Cheque Rs →				6609083 = ∞	
Gr. Total Rs →				7522344 = ∞	
Passed for Rs 7522344 = ∞ Rupees					
Seventy Five lakh Twenty Two					
Thousand Three hundred Forty Four					
only					
 Executive Engineer Rural Works Department Works Division, Durgapur 27/12/24					

Continuation

ABSTRACT OF COST
for 2nd a/c bill

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing road land					
0.401 Hect vide P-14					
@ R 62032.43/Hect R 24,875.20					
② Const. of subgrade and earthen shoulder with soil obtained from borrow pits upto 1000m					
719.40 m ³ vide P-14					
@ R 251.50/m ³ - R 1,80,929.20					
③ Const. of C.S.D. work grading II material					
168.43 m ³ vide P-14					
@ R 2389.00/m ³ R 4,02,379.20					
④ P.V. laying, spreading and compacting stone aggregates - W.B.M. gr. II					
109.72 m ³ vide P-14					
@ R 5245.09/m ³ - R 5,75,491.20					
⑤ P.V. laying, spreading and compacting of stone aggregates - W.B.M. gr. III					
446.428 m ³ vide P-14					
@ R 4793.13/m ³					
R 21,39,787.20					

Continuation

R 33,23,612.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			R.F.R. 3	3.23	461.20
⑥ P.V. and applying primer					
6 coat with bitumen					
emulsion (RS-1) @ 0.70 kg/m ²					
5959.95 m ² vol. P. (15)					
@ 0.55 = 77/m ² R. 3.32, 386.20					
⑦ P.V. and applying Tack					
7 coat with bitumen					
emulsion (RS-1) @					
0.25 to 0.30 kg/m ²					
5959.95 m ² vol. P. (15)					
@ 0.12 = 20/m ² R. 1.17, 100.00					
⑧ P.V. and applying					
8 tack coat with					
bitumen emulsion					
(RS-1) @ 0.20 to 0.25 kg/m ²					
4563.40 m ² vol. P. (15)					
@ 0.15 = 32/m ² R. 71, 737.20					
⑨ P.V. laying, spreading					
9 and rolling 20 mm thick					
min. 50% surfacing					
type II					
5959.95 m ² vol. P. (15)					
@ 0.750 = 54/m ²					
			R. 11, 73, 206.20		

Continuation

R. 53, 33, 195.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B PR 53, 33		195200
(10) P/V, laying and rolling					
SD BC - all complete					
114.085 m ³ Vial P- (16)					
@ R 12669 = 69/m ³					
			B 14, 45		422200
(11) P/V construction of					
" dry lean cement concrete					
Sub-base -					
15.00 m ³ Vial P- (16)					
@ R 4305 = 676/m ³ B 64, 585 =					
(12) construction of un-					
reinforced panel concrete					
pavement - m ₃₀ -					
189.375 m ³ Vial P- (16)					
@ R 8391 = 67/m ³ B 15, 89, 173 =					
(13) S/F/F information					
Sign board -					
2 nos Vial P- (16)					
@ R 10586 = 11 each - B 21, 172 =					
(14) Road marking unit					
Hot applied thermoplastic					
compound on B.T surface					
243.22 m ² Vial P- (17)					
@ R 82102 /m ² - B 1, 99, 688 =					

Continuation

R 86, 53, 235 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			R.F.Rs 86.53		235=00
15 Road marking work					
24 hot applied					
thermo plastic compound					
on C.C surface					
80.00 m ²			vid P (17)		
@ Rs 853 =			55/m ² Rs 68		284=00
			R 87, 21.5		19=00
Add 18% G.S.T-Rs			15,69,873		=00
Add 1.00% Labourer R			87215		=00
Add Siginiorage Fee					
vid P - (18)					
			R 1,25,217		=00
			R 105,038		24=00
Less 10.00% as agreement					
			(-) R 10,50,38		2=00
			R 94,53,44		2=00
Less Previous Payment					
vid P - (20)			- R 75,22,34		4=00
			R 19,31,098		=00
08.02.2024					
JE					
Material Statement					

Continuation

08.02.2024
ПЗ

and A/c Bill Rs → 1531038 = ∞

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Total work done Rs →					10503827 = ∞
less 10% below Rs →					1050382 = ∞
					9453442 = ∞
Previous paid Amount Rs →					7522344 = ∞
					1931038 = ∞

memo of payment

① By 50.5% Rs →					56555 = ∞
② By I Tax 2% Rs →					38622 = ∞
③ By L.A.S 1% Rs →					19311 = ∞
④ By S.N.S.T 1% Rs →					19311 = ∞
⑤ By C.N.S.T 1% Rs →					19311 = ∞
Total Deduction Rs →					193110 = ∞
⑥ By Cheque Rs →					1737988 = ∞

Gr. total Rs → 1531038 = ∞

Passed for Rs 1531038 = ∞ By Rs

Nineteen Lakh Thirty one Thousand

Ninety Eight only

14.03.24
Executive Engineer
Rural Works Department
Works Division, Dhanpur

Continuation

3rd a/c bill

27

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Repair and					5 year
maintenance of road from					
Sorapur Rakela sandh to					
Adhapa mirzapur.					
Agency - M/s Dhanushwar Nath					
Construction Red Village					
Kosut Kistipur, Madhuban					
road, Kosut Dhaneruc, Palna.					
Agreement No. 07 MBD/2023-24					
Date of agreement - 16.10.2023					
Term of completion - 9 months					
① P.V. and applying @ 7000					
coat with bitumen emulsion					
(RS-1) @ 0.20 to 0.25 kg/m ² and					
② S.D.B.C. - - all complete - -					
In link road -					
$1 \times 5.00m \times \frac{8.20m + 3.50m}{2} = 29.25m^2$					
$1 \times 10.00m \times \frac{3.50m + 3.90m}{2} = 37.00m^2$					
$1 \times 15.00m \times \frac{3.90m + 4.00m}{2} = 59.25m^2$					
$1 \times 15.00m \times \frac{4.00m + 3.40m + 2.60m}{3} = 50.00m^2$					
$1 \times 15.00m \times \frac{2.60m + 3.60m + 3.05m + 3.10m + 3.75m + 2.90m + 3.30m}{7} = 47.79m^2$					
Continuation					
					$= 223.29m^2$

Continuation

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		A.F.R. 2	66		868 cm
① Cont. of work with gravel & material					
168.43 m ³ vid. P. (22)					
@ R 2385 m ³ /m ³					34,02,379 cm
② P.V. laying, spreading and compacting stone aggregate					
W.P. 1 & II					
109.72 m ³ vid. P. (22)					
@ R 524509/m ³					5,75,491 cm
③ P.V. laying, spreading and compacting slo.					
aggregate - W.P. 1 & II					
446.428 m ³ vid. P. (22)					
@ R 4793 = 13/m ³					
					21,39,787 cm
④ P.V. or applying prime coat with bitumen emulsion (RS-1)					
@ 0.706 l/006/m ²					
5959.95 m ² vid. P. (23)					
@ R 55 = 77/m ²					3,32,386 cm
⑤ P.V. and applying Tack coat with bitumen emulsion					
(RS-1) @ 0.25 to 0.30 kg/m ²					
5959.95 m ² vid. P. (23)					
@ R 18 = 86/m ²					1,12,405 cm

Continuation

= R 38,29,316 cm

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.R. 38,29,316.00	
⑧ P/V and applying tack coat with bitumen emulsion					
(R5-1) @ 0.20 to 0.25 kg/m ²					
4563.40 m ²				vid. P. (23)	
+ 1396.55 m ²				vid. P. (29)	
= 5959.95 m ²					
@ R 15 = 72 /m ²				R 93, 690.00	
⑨ P/V, laying and rolling 20mm thick					
Mix Seal Surfacing type IS-					
15.00 m³					
5959.95 m ²				vid. P. (23)	
@ R 250 = 56 /m ²				R 14,93,206.00	
⑩ P/V, laying and rolling					
S.D.B.C. — all complete					
114.085 m ³				vid. P. (24)	
+ 34.914 m ³				vid. P. (29)	
= 148.999 m ³					
@ R 12669 = 69 /m ³				R 18,87,771.00	
⑪ Const of dry lean					
Cement concrete Subbase					
15.00 m ³				vid. P. (24)	
@ R 4305.676 /m ³				R 64,585.00	
⑫ Const. of un-reinforced panel					
Cement concrete Pavement - m30-					
189.375 m ³				vid. P. (24)	

Continuation

@ R 8391 = 67 /m³ — R 15,89,173.00

= R 89,57,741.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. F B	89.5	7.7412
(13) Laying brick soling					
13 Layer on edge -					
200.00 m ²			Wid P (29)		
@ Rs 504.95 / m ²					Rs 1,00,990.00
(14) S/F/F Precast R.C.C m ¹⁵					
14 Ordinary K m stone -					
4 Nos Wid P (31)					
@ Rs 2774.87 each					Rs 1,09,99.00
(15) S/F/F Precast R.C.C m ¹⁵					
15 200 m stone -					
8 Nos Wid P (31)					
@ Rs 780.61 each					Rs 6,245.00
(16) S/F/F Retro-reflective					
16 Traffic Sign -					
600 mm equilateral triangle -					
14 Nos Wid P (31)					
@ Rs 4145.53 each					Rs 58,037.00
(17) S/F/F Retro-reflective					
17 Traffic Sign - 600 mm dia circular -					
4 Nos Wid P (31)					
@ Rs 5573.11 each					Rs 22,292.00
(18) S/F/F Retro-reflective traffic					
18 sign - 600 x 450 mm rectangular					
4.00 Nos Wid P (32)					

Continuation

@ Rs 5426.98 each Rs 21,708.00

Rs 91,78,112.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B. F R	91, 78, 1	12200	
(19) painting two coats					
19 including Prime coat					
263.91 m ² with P- (30)					
@ R 116 = 86/m ² - R 30,841.00					
(20) Planting of Tree					
21 80 Nos with P- (31)					
@ R 1120 = 31 each R 89,625.00					
(21) S/F/F in formatory					
22 Sign board					
2 Nos with P- (24)					
+ 1 Nos with P- (32)					
= 3 Nos					
@ R 10586 = 11 each R 31,758.00					
(22) P/V and laying hot					
23 applied thermoplastic compound road marking on B.T Surface					
243.22 m ² with P- (24)					
+ 98.00 m ² with P- (29)					
= 341.22 m ²					
@ R 821 = 02/m ² - R 2,80,148.00					
(23) Road marking on CC surface					
24 80.00 m ² with P- (25)					
@ R 853 = 55/m ² - R 68,284.00					

Continuation

R 96,78,768.00

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.R	1,16,61	086	=
		B.F-S.F.R	2254.15		
① Brick soling - 200m ² vid P. (29)					
		$\frac{200.00}{200.00}$	$\times 108.92$	=	108.92
③ 300m ² die hum pipe					
		30.00m	vid P. (29)		
		$\frac{30.00}{30.00}$	$\times 0.04$	=	10.04
④ B/W in cm (1:3) -					
		5.76m ³	vid P. (29)		
		$\frac{5.76}{5.76}$	$\times 298.77$	=	298.77
⑤ Plastering with cm (1:4)					
		263.91m ²	vid P. (30)		
		$\frac{263.91}{264.96}$	$\times 329.84$	=	328.53
⑥ Boundary pillar -					
		24 Nos	vid P. (30)		
		$\frac{24.00}{24.00}$	$\times 54.73$	=	54.73
⑦ E/W in shoulder -					
		242.80m ³	vid P. (31)		
		@ R 3 = 501/m ³	=	85004	
⑧ Ordinary k.m stone					
		4 Nos	vid P. (31)		
		$\frac{4.00}{4.00}$	$\times 111.63$	=	111.63

Continuation
= 4006.81

B 1,16,61,086=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.R.	1,16,	61,086.00
			B.F.S.F.R.	4,00	6.81
(9) 200m stone					
8 Nos vid P (31)					
$\frac{8.00}{8.00} \times 39.64 = R$					39.64
(10) 600mm equilateral triangle					
14.00 Nos vid P (31)					
$\frac{14.00}{14.00} \times 182.86 = R$					182.86
(11) 600mm dia circular					
4.00 Nos vid P (31)					
$\frac{4.00}{4.00} \times 52.25 = R$					52.25
(12) 600mm x 450mm rectangular					
4.00 Nos vid P (32)					
$\frac{4.00}{4.00} \times 52.25 = R$					52.25
(13) Informatory sign board -					
1 Nos vid P (32)					
$\frac{1.00}{3.00} \times 78.37 = R$					26.12
					$= R 4359.93$
Add Previous S.F vid P (18)					
					$+ R 1,25,217.24$
					$R 1,29,577.17$
Limited as approved amount as approved					
					$R 1,25,539.00$

Continuation

R 1,17,86,625.00

Continuation

3rd on MC Bill Rs → 1154 520 = ∞

41

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total work done					Rs → 1178 6625 = ∞
less 10% Below 1000					Rs → 1178 663 = ∞
					1060 7962 = ∞
less previous payment					Rs → 545 3442 = ∞
					1154 520 = ∞
<u>Memo of Payment</u>					
(1) By SD		5%			Rs → 577 26 = ∞
(2) By ITay		2%			Rs → 230 91 = ∞
(3) By L. ass		1%			Rs → 1154 5 = ∞
(4) By S. W. S. T		1%			Rs → 1154 5 = ∞
(5) By C. W. S. T		1%			Rs → 1154 5 = ∞
(6) By Royalty					Rs → 256 89 = ∞
(7) By Seizure fee					Rs → 322 = ∞
(8) By Tree misc 70%					Rs → 627 38 = ∞
Total Debt (H'w)					Rs → 204 201 = ∞
(9) By cheque					Rs → 950 319 = ∞
Gr. Total					Rs → 1154 520 = ∞
Passed for Rs 1154 520 = ∞ Rupees					
Eleven Lakh Fifty Four Thousand					
Three Five hundred twenty only					
21.03.24					
Executive Engineer					
Rural Works Department					
Works Division, Danapur					
21/03/24					

Continuation

42

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134

Scanned with CamScanner

ABSTRACT OF COST
for 4202 Final bill

43

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing and grubbing road land - -					
0.401 Hect vide P. (32)					
@ R 62032 = 43/Hect R.					24,875=
② const. of subgrade and earthen shoulder with soil obtained from borrow pits upto 1000m lead - -					
962.20 m ³ vide P. (32)					
@ R 251 = 50/m ³ - - R					2,41,993=
③ const. of G.S.B. works grading II material -					
168.43 m ³ vide P. (33)					
@ R 2389 = 00/m ³ - R					4,02,379=
④ P.V., laying, spreading and compaction of stone aggregates - - W.B.M. gr II					
109.72 m ³ vide P. (33)					
@ R 5245 = 09/m ³ - R					5,75,491=
⑤ P.V., laying, spreading and compaction of stone aggregates - - W.B.M. gr III					
446.428 m ³ vide P. (33)					
@ R 4793 = 13/m ³ - R					21,39,787=

Continuation

R 33,84,525=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	B	3384	52520
⑥ P/V and applying Prim					
6 Coat with bitumen					
emulsion (SS-1) @ 0.70					
to 1.00 kg/m ²					
5959.95 m ² vid P. (33)					
@ B 55.77/m ² - R				3,32,38620	
⑦ P/V and applying tack					
7 Coat with bitumen					
emulsion (RS-1) @ 0.25					
to 0.30 kg/m ²					
5959.95 m ² vid P. (33)					
@ B 18.86/m ² - R				1,12,40520	
⑧ P/V and applying tack					
8 Coat with bitumen					
emulsion (RS-1) @ 0.20 to					
0.25 kg/m ²					
5959.95 m ² vid P. (34)					
@ B 15.72/m ² - R				93,69020	
⑨ P/V, Laying and rolling					
9 20mm thick mix Seal					
Sur facing type 23' -					
5959.95 m ² vid P. (34)					
@ B 250.54/m ² - R				14,93,20620	

Continuation

R 54,16,21220

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. 15 R 54, 16		212 =
(10) P.V. laying and rolling					
10					
S.D.B.C					
148.999 m	3				(34)
@ R 12669 = 69/m ³					
			R 18, 87, 77		20.
(11) Construction of dry					
11					
lean cement concrete					
Sub base					
15.00 m	3				(34)
@ R 4305 = 676/m ³			R 64, 585 =		
(12) Construction of Unreinforced					
12					
Panel concrete pavement					m ³ 0
189.375 m	3				(34)
@ R 8391 = 67/m ³			R 15, 89, 173 =		
(13) Laying bricks on edge					
13					
soling					
200.00 m ²					(35)
@ R 504 = 95/m ²			R 1, 00, 990 =		
(14) S.I.F. ordinary K.M.					
14					
Stone of Precast R.C.C.M ₁₅					
4 Nos.					(35)
@ R 2774 = 87 each			R 11, 099 =		

Continuation

R 9, 0, 69, 830 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F R		90.69	8302m
(15) S/F/F Precast R.C. m/s	15	200m Stone	-		
8 Nos with P- (35)					
@ R 780 = 61 each				R 6245	m
(16) S/F/F Retro-reflectors	16	Traffic Signs of 600mm			
equilateral triangle					
14 Nos with P- (35)					
@ R 414.5 = 53 each				R 58037	m
(17) S/F/F Retro-reflectors	17	Traffic Sign of 600mm			
dia circle					
4 Nos with P- (35)					
@ R 5573 = 11 each				R 22	2922
(18) S/F/F Retro-reflectors	18	Traffic Sign of 600mm x 450mm			
rectangular					
4.00 Nos with P- (35)					
@ R 5426 = 98 each				R 21,708	m
(19) Painting two coat including	19	Primer coat	-		
263.91 m ² with P- (36)					
@ R 116 = 86/m ²				R 30,841	m

Continuation

R 92,08,953m

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.B 9	2,08,953	ca
(20) Planting of Tree -					
21		80.00 Nos	vid P. (36)		
		@R 1120 = 31	each	R 89,625	ca
(21) S/F/F Typical					
22		informatory Sign board -			
		3 Nos	vid P. (36)		
		@R 10586 = 11	each	R 31,758	ca
(22) Plv and laying hot					
23		applied thermoplastic			
		compound road marking			
		on B.T Sur face -			
		341.22 m ²	vid P. (36)		
		@R 821 = 02 / m ²		R 2,80,148	ca
(23) Plv and laying hot					
24		applied thermoplastic			
		compound road marking			
		on C.C. Surface -			
		80.00 m ²	vid P. (36)		
		@R 853 = 55 / m ²		R 68,284	ca
(24) S/F/F boundary					
25		Pillar of Precast			
		R.C.C M15 -			
		24.00 Nos	vid P. (37)		
		@R 626 = 53 each		R 15,037	ca

Continuation

R 96,93,805 ca.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.R	96,	93,805=	
(25) PIV B/W in cm (1:3)					
26 in Perceput					
5.76 m ³ width P-			(37)		
@R 62 40:17/m ³ B			35943=		
(26) Plastering with					
27 cm (1:4)					
263.91 m ² width P (37)					
@R 172:99/m ² B			45,654=		
(27) S/F/F 300 mm dia					
28 hume pipe					
30.00 m width P (37)					

@R 79 4:33/m			R 23,330=	
		R 97,99,232=		
Add 18.00% G.S.T.R		17,63,862=		
Add 1.00% Labour		R 97,992=		
Add Signiorage Fee		R 1,25,539=		
		R 1,17,86,625=		
Less 10.00% as agreement				
		R 11,78,663=		
		R 1,06,07,962=		
Less Previous Payment		R 1,06,07,962=		
Note: Work has been			NIL	
completion as per specification				
and available for use.				

Continuation

03.04.2024
JE

03/04/24
ML