

शी. MR-3054 शी. मराठा Masas PWD to
Masas Village Path.

Schedule XLV-Form No. 134

अ. 110-133 MRD / 2020-21 **DIVISION**

कार्य अवर मंडल - वेमस **SUB-DIVISION**

Measurement Book

558

Smt. Sunita Devi

[illegible]Continuation $\approx 0.162 \text{ MeV}$

Continuation

15.57 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2x	9.6	2.5	X 0.075	=	3.6 m ²
1x	12.4	3.2	X 0.075	=	2.97 m ²
1x	8.6	2.0	X 0.075	=	1.29 m ²
2x	10.4	2.6	X 0.075	=	4.05
1x	7.2	3.0	X 0.075	=	1.62 m ²
1x	12.4	2.1	X 0.075	=	1.95
2x	9.4	1.6	X 0.075	=	2.25
1x	6.5	1.4	X 0.075	=	0.68
1x	4.2	1.6	X 0.075	=	0.50
1x	7.4	2.0	X 0.075	=	1.11 m ²
1x	5.4	1.5	X 0.075	=	0.61
1x	7.5	1.6	X 0.075	=	0.90 m
					37.04 m ²
dt.	28-9-23	A.E.			10/9/23
①	Prime coat do abt.				
all	Cur. jw				
Ans	Vid. gn. II du				
	37.04	÷ 0.075	=	493.87 m ²	
②	PU tank coat do				
	Ans as above ita - 493.87 m ²				
③	PU mix seal surfent d				
	Ans as above ita - 493.87 m ²				

Continuation

28/9/23
A.E.

28/9/23

4
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
dt.					
① p/v face cook d.b					
all Col sub					
Part A					
0-100		3 x 30 x 3.75 =			337.5 m ²
		1 x 10 x 3.75 + 3.75			= 35.0 m ²
100-128		28 x 3.75			= 91.0 m ²
128-150		22 x 3.75 + 3.75			= 77.0 m ²
			2		
150-160		10 x 3.75 + 3.75			= 35.0 m ²
			2		
160-170		10 x 3.75 + 7.10 + 3.75			47.0 m ²
Curve			3		33.0 m ²
170-270		3 x 30 x 3.75 =			337.5 m ²
		1 x 10 x 3.75 =			37.5 m ²
270-300		1 x 30 x 3.75 + 3.90			= 114.75
			2		
300-330		1 x 30 x 3.9 + 4.10			= 120.0 m ²
			2		
330-360		1 x 30 x 4.10			= 123.0 m ²
360-370		10 x 4.10 + 3.75			= 39.25 m ²
			2		
370-422		1 x 30 x 3.75 =			112.5 m ²
		1 x 22 x 3.75 =			82.5 m ²
Part B					
0-10		10 x 3.5 + 3.75			= 33.75
			2		
10-190		6 x 30 x 3.75			= 585.0 m ²
					2208.25 m ²

Continuation

Continuation

Particulars	Details of actual measurement				Quantity of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
① clearing and grubbing					
TMB pg 1					
0.162 Ha @ 49496.70/Ha = 8018 =					
② Grt of Sub-grubbing					
TMB pg 6					
232.2 m ³ @ 176.75/m ³ = 41041 =					
3) PIV Cost with S/m grt					
TMB pg 2					
17.60 m ³ @ 2204.90/m ³ = 34330 =					
4) PIV w.B.M S/m grt					
TMB pg 2					
10.15 m ³ @ 3999.26/m ³ = 40592 =					
5) PIV w.B.M S/m grt					
do do all work					
TMB pg 3					
37.04 m ³ @ 3686.75/m ³ = 136537 =					
⑥ PIV Primer coat do					
TMB pg 3					
493.87 m ² @ 41.43/m ² = 20461 =					
7) PIV tack coat do					
TMB pg 3					
493.87 m ² @ 14.05/m ² = 6939 =					

Continuation

287938 =

8
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ P/V Mingle Butam					
	Tms per 3				
493.87 m ² of 208.66					103051 =
9) P/V Faek coat do					
	Tms per 4				
2208.25 m ² of 11.78/m ²					26013
10) P/V S.D.B.C do do					
cell cell m					
	Tms per 5				
55.21 m ³ of 10456.31/m ³					577293 =
11) P/V and fly km &					
11412 200 m stone do					
	Tms per 5				
(i) km stone.					
2 No of 2427.05 / 1					4974 =
ii) 200 m stone.					
3 No of 663.72 / - 1					1331 = 2021 =
(12) P/V and fly traffic box					
13-16 Tms per 5					
(i) 600 mm diameter.					
4 No of 3749.43 / -					14998 =
(ii) 600 mm circle					
4 No of 3848.78 / - 1					15395 =
(iii) 600 x 450 mm rectangle					
4 No of 3719.66 / - 1					14879 =
					1046562 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13) P.V. Road Mowing w/m					
17) Had asphalt of 10000 sq ft					
Completed as					
Temp price 5					
129.62 m ² @ 735.40/m ²					95323 =
14) P.V. road for Legod					
Maintenance project					
Temp price 2					
2 no @ 95270/19/					19054 =
					1160908 =
Less 0.117. below as agmt -					127720
					1159632.00
Added GST + 12%					
Work has been completed 137.					150752.00
as per specification and S/H					
C & P Condition date					
20/10/23					1310418 =
21/04/24					1310383 =
20/10/23					28110123
Materials					
(a) earth -			232.2 m		7663.00
(b) s/metal -			68.92 m		10338.00
(c) chips -			93.38 m		4007.00
(d) Screening material			11.80 m		1770.00
(e) Sand -			7.94 m		1191.00
(f) Erection S.S-1			- 0.420 m		10624.00

Continuation

Attachment Received vide No. 14, date -
06/02/24, Rs - 1372000.20

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Emulsion - R.S. 1 -			0.743 m	
Bitumen S. 90 -			7.343 m	
S.P.			88.8	
i) earth -	232.2	23.78		5522.00
ii) 26.5 - 9.5 m				
7.00 m x 550 RS/m				3856.00
iii) 9.5 - 2.30 m				
4.98 m x 411.33/m				2048.00
iv) 2.6 m n helo				
7.94 m x 116.85/m				928.00
v) 63 mm to 45 m				

12.28 m x 427.69/m	5252.00
vi) 11.2 m n helo	
11.80 x 345.52	4077.00
vii) 53 mm - 22.4 m	
44.81 x 458.22/m	20533.00
viii) 13.2 mm - 0.09 m	
13.33 m ² x 470.04/m	6266.00
ix) 9.5 - 4.75 m	
45.62 m ² x 528.94/m	24130.00
x) 4.75 m n helo	
3282 m ² x 200.45/m	65790.00
22 (v) 8.0	579191.00
<i>[Signature]</i> 10/23 <i>[Signature]</i> 28/10/23	

Continuation

Sch. XLV-Form No. 134

Bell Value - 1310383200

11

VVMO-03

21	02	24
----	----	----

Passed for Rs. 1310383/- (As. Purity -
- less ten thousand three hundred -

- eight three only)

21.02.20

21/1/80
Executive Engineer
R.W.D. Works Division
Belgaum

2	3	0	2	6	8	4	2	7	9
---	---	---	---	---	---	---	---	---	---

21	02	2024
----	----	------

Continuation