

UTSMB

பெரும்புத்தி சாலை

Schedule XLV-Form No. 134

Chotki Amma Nad Road to Sarambath.

E. C. S. W. D (w) Div Rajaveli **DIVISION**

A. E. R. W. D. Akbathur **SUB-DIVISION**

(Measurement)

MEASUREMENT BOOK

M. R. No. -

727.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th year maintenance					
Name of work: Construction and maintenance of road from Chhotakei Amins Nad road to Sarampur under GTS NY.					
Agency:- Mittallesh Kumar					
Bishunpur, Gubindpur Nawada					
Aggr. No. 11/SAD/GTS NY/2017-18.					
Date of commencement 28.10.17.					
Date of completion as per 27.7.18					
Date of actual completion 19.7.18					
Date of Entry:- 10.8.22.					
2/No. 1/ Restoration of rain cut ----- feet 1/2					
1x 25.50x1.00x0.30= 7.65m ³					
1x 16.40x1.00x0.30= 4.92m ³					
1x 9.80x1.00x0.30= 2.94m ³					
1x 8.40x1.00x0.30= 2.52m ³					
1x 5.50x1.00x0.30= 1.65m ³					
1x 11.60x1.00x0.30= 3.48m ³					
1x 28.50x1.00x0.30= 8.55m ³					
1x 11.80x1.00x0.30= 3.54m ³					
1x 6.40x1.00x0.30= 1.92m ³					
1x 4.50x1.00x0.30= 1.35m ³					
1x 7.70x1.00x0.30= 2.31m ³					
Continuation					
					CO. 40.83m ³

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				84	40.82m ³
	1x	16.60x	1.00x	0.30x	4.98m ³
	1x	6.60x	1.00x	0.30x	1.98m ³
	1x	8.40x	1.00x	0.30x	2.52m ³
	1x	5.40x	1.00x	0.30x	1.62m ³
	1x	11.10x	1.00x	0.30x	3.33m ³
	1x	18.10x	1.00x	0.30x	5.43m ³
	1x	14.50x	1.00x	0.30x	4.35m ³
	1x	4.50x	1.00x	0.30x	1.35m ³
	1x	3.80x	1.00x	0.30x	1.14m ³
	1x	7.70x	1.00x	0.30x	2.31m ³
					69.84m ³
2d No. 2/ maintenance of					
earthen shoulder					
----- feet. x ft.					
	4x	30.00x	1.00	=	120.00m ²
	1x	16.00x	1.00	=	16.00m ²
	5x	30.00x	1.00	=	150.00m ²
	1x	12.00x	1.00	=	12.00m ²
	2x	30.00x	1.00	=	60.00m ²
	1x	26.00x	1.00	=	26.00m ²
					384.00m ²
2d No. 3/ maintenance of Kuno					
Pike culvert -- ft. = 3 Nos.					



